



Connected Corridors Face-to-Face Meeting

Tuesday, April 10th, 2018 – 1:30 – 3:30 pm
Pasadena


April 10th, 2018



Agenda

2


- **1:30-2:10 - Summary of program**
- **2:10-2:30 – MOU - Mort**
- **2:30-2:50 – Call for Projects update - Parsons**
- **2:50-3:10 – Update on communications - Kali**
- **3:10-3:20 – Sign update - Mort**
- **3:20-3:30 – Closing – Next Meeting at D7 –
May 22nd**



Systems Engineering Next Steps


3

- Design Documents – Details of interfaces and implementations
- Hardware/Software – Building the system
- Integration – Subsystems will come on line this year



Updated Schedule

4



5

Summary

Human and Organizational Design

6

- **Nick submitted a Budget Change Request (BCP) for funding for human and consulting resources**
 - ▣ For 25 corridors in California
 - ▣ It is likely it will take time for this to be approved



Signal Timings

7

- **Started the development of response timing plans**
 - ▣ We have created and loaded 150 plans (out of 450) into Aimsun for testing

- **Aimsun testing framework**
 - ▣ We have finished building software to permit automated placing of incidents in Aimsun.



Communication

8

- **Cloud to Caltrans**
 - Connection between the Amazon Cloud and Caltrans D7 is up and running.
 - This is a milestone.

- **With Amahayes configuring the D7 firewall/VPN configuration we now have secure access to:**
 - The D7 TransCore server
 - D7 ATMS Test Server

- **Kali to discuss VPN and fiber interconnect later in presentation**



TMDD Interfaces to Data Hub

9

□ Traffic Control Systems


- Kimley Horn – LA County, Monrovia and Duarte
 - RFP released
- TransCore – Arcadia and Caltrans
 - Going well
 - Provided test server
 - Initial test delivery scheduled for April/May
- McCain - Pasadena
 - Caltrans working on contract

□ ATMS – Caltrans (CMS Signs, Ramps)

- Test plan delivered by Parsons
- On track for a June delivery

C2C Interface Implementations - Status

10



COTS (Purple Box) - ICMS

11

- **Companies who are participating:**
 - ▣ Kapsch – Kick off meeting in early May
 - ▣ Telegra – Planning to participate in testing of Transcore and ATMS interfaces
 - ▣ Parsons – Awaiting results of Transcore testing

- **Update**
 - ▣ Still awaiting responses to RFI on rough system costs. Should be soon.

Data Hub and DSS Software

12

- **Focus on the Transcore and Parsons C2C interface**
 - Management
 - Design, test, deployment discussions
 - Building out of the data pipelines to support testing
 - Refinement of response plan TMDD structure

- **Continuing to automate system deployment in anticipation of moving components to the Caltrans' Amazon cloud**

- **DSS Interface**

- **Performance and maintenance improvements in our SPARC cluster**



Design and Construction

13

- **210 TMS Upgrade - Allen**
- **Call for Projects (ITS Elements) – Allen**
- **Call for Projects – Signs and Sign Software**
 - ▣ To be discussed in detail later by Mort



PEMS Usage Scenario Meeting

14

- **PEMS is the performance measurement and comparison subsystem of Connected Corridors**
- **Would like to meet with interested stakeholders to ensure the product does what is needed**
- **Will be setting up a meeting for April 25th in Arcadia**



MOU

Mort



Call for Projects

Parsons



Communication

Kali



Status Update

18

- **VPN between City of Arcadia and Caltrans**
 - ▣ Connect traffic control system via Transcore software to Caltrans
 - ▣ Implement IP connection to Caltrans
 - ▣ Design IP management plan
 - ▣ Complete physical fiber connections between Arcadia and Caltrans

- **VPN between City of Pasadena and Caltrans**
 - ▣ Connect traffic control system via McCain software to Caltrans

- **Connection between County of Los Angeles and Caltrans**
 - ▣ Connect traffic control system via Kimley-Horn software to Caltrans

- **Completed alternate network connection to Caltrans**




Status Update Continued

19

- **Completed draft network section of Core System High-Level Design document**
- **Obtaining additional support from Metro for bench contracts**
 - ▣ Project management and statement of work for physical fiber connection for Arcadia
 - WB RTE 210 and Santa Anita
 - EB RTE 210 and Baldwin Ave
 - Arcadia fiber distribution hub
 - ▣ Project management and statement of work to furnish and install network equipment
 - ▣ Project management and statement of work for video distribution

Network Components for the Fiber Infrastructure




Phased Approach

21


- **Use existing connections to transmit traffic data to Caltrans Amazon Cloud (AWS)**
- **Phase 1 – Transmit traffic data only (no video data)**
 - Site-to-site VPN over the Internet
 - ~~Caltrans Amazon Cloud~~
 - RIITS (Required)
 - Caltrans
 - MPLS VPN with Netbond (Completed)
- **Phase 2 – Transmit traffic data and video**
 - 10 Gbps fiber network backbone with 1 Gbps bandwidth/agency

Phase 1 – Site to Site VPN


22




Traffic Flow – Phase 1 (VPN to RIITS)




Phase 2 – Fiber Network



Transition Phase



Traffic Flow – Phase 2




Traffic Signal Bandwidth Consumption

27

□ Traffic Signals

- **Arcadia** communicates with approximately 59 intersections
 - Bandwidth consumption was observed at $\sim 1 \text{ Mbps}$
- **Pasadena** operated approximately 340 traffic signals
 - Traffic signal data is low and we can anticipate Pasadena's consumption based on Arcadia's data flow
 - $340 \text{ intersections} / 59 \text{ intersections} \approx 6 \times 1 \text{ Mbps} \approx 6 \text{ Mbps}$
 - $100 \text{ intersections} / 59 \text{ intersections} \approx 2 \text{ Mbps} \times 1 \text{ Mbps} \approx 2 \text{ Mbps}$
- **LACO** operates approximately 500 intersections on their KITS system
 - $500 \text{ intersections} / 59 \text{ intersections} \approx 8.5 \times 1 \text{ Mbps} \approx 8.5 \text{ Mbps}$
 - $56 \text{ intersections} / 59 \text{ intersections} \approx 1 \text{ Mbps} \times 1 \text{ Mbps} \approx 1 \text{ Mbps}$



Traffic Signal Bandwidth Consumption

28

□ Video Streaming

- After discussing anticipated usage with all agencies the following assumptions were agreed upon
 - Typical Camera utilization = 4 – 8 cameras
 - Max Camera Utilization = 12
- CCTV camera bandwidth consumption can be configured
 - Assuming each camera requires 4 Mbps
 - Typical bandwidth = 16 Mbps - 32 Mbps
 - Max bandwidth = 48 Mbps
- Video sharing, however, is typically not distributed at such high bandwidth
 - LACO streams video at 256 kbps which is a fraction of the calculated bandwidth shown above



Arterial Message Signs



Sign Status

30

- **RFO is complete and has been provided to Caltrans for review**
- **All issues have been resolved**
- **PATH has completed mark-ups of as built drawings for use by Caltrans' project manager**



Bid Proposal Items

| ITEM NO. | ESTIMATED QUANTITY | ITEM (Per Exhibit A, Scope of Work) |
|----------|--------------------|--|
| 1. | 36 | <u>Dynamic Message Signs</u> , including labor, communication, power, materials to mount to pole, and traffic control |
| 2. | 36 | <u>Modified VDS pole</u> (see plan), including labor and materials to install |
| 3. | 36 | <u>Pull boxes</u> , including labor and materials to install |
| 4. | 10 | <u>Wireless communication</u> between new signs and controller cabinets, including labor and materials to install |
| 5. | 9 | Static painted signs |
| 6. | 1 | Join and Extend of fiber conduit at one location in Arcadia. See Section C, No. 10. |
| 7. | 4 | Training Sessions |
| 8. | 4 | Installation, testing, and training as specified for the Sign Control Systems in Attachment 5 |
| 9. | 4 | Servers/Computers to run traffic software |
| 10. | 2 | Dual Wireless Radios – required at two locations for line of sight challenges as shown in Attachment 2 (Central at Myrtle, Central at Mountain). See Section C, No. 8. |



Equipment List Sample (Arcadia)

Each municipality has an accompanying procurement list and set of aerial photos

| Intersection | Wireless Comm. Installation Includes Two Radios | Power Cable (ft) Including Installation from Sign to Cabinet | Communication Cable (ft) Including Installation from Sign to Cabinet | Communication Extender Including Installation in Cabinet | Wireless Network Switch Including Installation in Cabinet and All Connections |
|--------------------------------------|--|---|---|---|--|
| Foothill at Baldwin South | | 520 | 520 | 1 | |
| Huntington at Santa Clara (EB) | | 375 | 375 | 1 | |
| Huntington at Santa Clara (NB) | | 300 | 300 | 1 | |
| Huntington at Santa Anita | | 390 | 390 | 1 | |
| Foothill at Santa Anita (WB) | | 300 | 300 | 1 | |
| Foothill at Santa Anita (NB) | | 340 | 340 | 1 | |
| Foothill at Baldwin North [CALTRANS] | | 325 | 850 | 1 | |
| Total | | 2,550 | 3,075 | 7 | |

| Intersection | Sign Includes Mounting on Pole, Installation of both Power and Communications | Pole Includes Foundation, Installation | Pull Box Includes Installation and Securing All Necessary Wiring | New Breaker Includes Installation in Cabinet | |
|--------------------------------------|--|---|---|---|--|
| Foothill at Baldwin South | 1 | 1 | 1 | 1 | |
| Huntington at Santa Clara (EB) | 1 | 1 | 1 | 1 | |
| Huntington at Santa Clara (NB) | 1 | 1 | 1 | 1 | |
| Huntington at Santa Anita | 1 | 1 | 1 | 1 | |
| Foothill at Santa Anita (WB) | 1 | 1 | 1 | 1 | |
| Foothill at Santa Anita (NB) | 1 | 1 | 1 | 1 | |
| Foothill at Baldwin North [CALTRANS] | 1 | 1 | 1 | 1 | |
| Total | 7 | 7 | 7 | 7 | |



Aerial Sample

33

Hatched box = sign location

Red dot = controller location

Foothill at Baldwin South - Arcadia



Location 224 W' of Stop Bar, 5' W of Pull Box
Power is through existing conduit to controller cabinet
Communication through existing conduit to controller cabinet



Thank You
and
Next Meeting
(Suggest May 22nd
at District 7 downtown)

