



Connected Corridors Face-to-Face Meeting

Tuesday, March 12th, 2019

1:30 – 3:30 pm

Caltrans TMC

March 12th
2019



Agenda

2

- **1:30 - 2:00 – Program Review – Joe**
- **2:00 - 2:30 – Call for projects update - Ning**
- **2:30 - 2:50 – Kapsch update - Tim**
- **2:50 - 3:00 – Closing**
 - ▣ Next Meeting at LA County – Tuesday April 23rd
 - ▣ (County, Arcadia, Caltrans, Pasadena, Monrovia, Duarte)

□



Contract Challenges


3

- **Caltrans to discuss**



Schedule


4



Systems Engineering Next Steps

5

- Design Documents
 - Details of interfaces and implementations
- Hardware/Software
 - Building the system
- Integration
 - Subsystems will come on line this year



6

Summary

Freeway Data Quality

7

- **Core I-210 sensor availability goals fluctuating near target**
- **List of long-term degraded sensors provided to maintenance for action**

| Freeway Section | Direction | Sensor Availability Percentage | Past Target Accomplishment | | | |
|-----------------------|-----------|--------------------------------|----------------------------|--|--|--|
| I-210 PM 25 - 43.25 | East | 89.3% | 12/1/2018 | | | |
| | West | 90.2% | 3/2/2019 | | | |
| SR-134 PM 11.4 - 13.5 | East | 96.8% | 1/22/2019 | | | |
| | West | 96.6% | 1/22/2019 | | | |
| I-605 PM 22.93 - 28 | North | 83.9% | 11/3/2018 | | | |
| | South | 85.7% | 11/17/2018 | | | |
| I-210 PM 22.6 - 25 | East | 43.3% | na | | | |
| | West | 52.7% | na | | | |

Arterial Data Quality

8

□ **Arcadia**

- ▣ We continue to collect and process data from two data sources: Arcadia's TCS server and the IEN.
- ▣ A weekly detector health report in Arcadia is sent to the CC modeling team.
- ▣ Arcadia is steady at 80%

□ **LA County**

- ▣ Jason from Kimley Horn reminded us that the County KITS system requires a review of its configuration data before the data can be trusted

□ **Pasadena**

- ▣ We are not reviewing Pasadena data yet

□ **Caltrans**

- ▣ Awaiting the addition of detector configuration data to the Caltrans TSMSS system



Arterial Data Quality – C2C Messages

9

- Our data quality framework is now able to process the following TMDD messages: *DetectorInventory*, *DetectorData*, *DetectorStatus*, *IntersectionSignalInventory*, *IntersectionSignalControlSchedule*, *IntersectionSignalPhaseInventory*, *IntersectionSignalStatus*.
- Currently Arcadia is sending all messages except *IntersectionSignalControlSchedule*
- County is sending test detector data.
- We are also working to resolve questions related to certain elements in the McCain data schema.



Arterial Data Quality – C2C Messages

10

- **We have built software components to validate each data element in the above seven TMDD messages.**
- **We also have built software components to aggregate raw detector data into long time intervals, e.g., five minutes.**
- **We are now comparing the detector data from the C2C feed with the other two data sources for Arcadia.**
 - In the C2C feed: Errors were found in the calculation of flow and occupancy.
 - TransCore has fixed these errors and applied the changes to the Arcadia system on 3/6/2019.



Signal Plans – 80% Completed

11

- **County Plan Review & Approval**
 - ▣ Flush plans and documentation submitted for review and comment
 - Foothill plans between Rosemead and Baldwin
 - Colorado @ Michillinda
 - Huntington Drive plans through Monrovia and Duarte (13 intersections)
- **Caltrans Signal Plan Review & Approval**
 - ▣ Flush plans and space-time diagrams submitted for review (11 out of 15 intersections)
- **Pasadena Signal Plan Review & Approval**
 - ▣ Flush plans for all Corson, Maple, and Walnut-Foothill routes submitted for review
- **Arcadia Signal Plan Review & Approval**
 - ▣ Flush plans for part of Huntington route entered into D4 database format

Response Plan Generation (Planning Mode)

12

- **Front-end changes to the Response Plan Generation desktop app are bringing it more in line with ATMS incident location reporting**
- **Greg and Michelle continued to review response plan generation in detail, in support of upcoming documentation.**



C2C Networking


13

- **All major network connections have been established!**
 - ▣ Pasadena VPN connection established and tested
 - ▣ TSMSS connections permitted and tested
 - ▣ Telegra developer VPN established (first link, connection to RIITS)
 - ▣ LA County Connection working
 - ▣ Arcadia Connection working
- **RIITS, D7, and PATH discussed solutions to DNS and SSL challenges within our private networking environment**



C2C Interface Implementations - Status

14



Systems Development and Integration

15

□ **Cloud Infrastructure**

- ▣ Integration environment for Kapsch Corridor Management System is up and ready for Kapsch test deployment
- ▣ However, we are still resolving some network issues preventing Kapsch from connecting to the integration environment

□ **DSS**

- ▣ On pause due to staffing/funding issues

□ **Datahub**

- ▣ Persistence Worker development completed (persist and replay).
- ▣ Needs data flow integration with workflow and presentation management (purple box).



Systems Integration

16

□ **Arcadia**

- ▣ Reviewing data and identifying/correcting minor issues

□ **Pasadena**

- ▣ Working with McCain on design, awaiting first dialogs for integration

□ **LA County**

- ▣ Working with Kimley Horn. First dialogs delivered and working on integration/verification. Looking good.

□ **TSMSS**

- ▣ Software installed
- ▣ Will begin testing C2C



Systems Integration

17

□ **ATMS**

- ▣ Working on contract for modifications. Integration between data hub and ATMS in progress.
- ▣ Derek from Parsons indicated, today, that they will have the ATMS modifications update completed and ready for integration testing by the week of May 20th.

□ **Kapsch (Corridor Management System)**

- ▣ Environment ready for integration. Will begin deployment and integration work for Kapsch EcoTrafIX.



Metro



I-210 Connected Corridors Face-to-Face Meeting

Room 106, LARTMC,
2901 West Broadway, Los Angeles, CA 90041,
Tuesday, March 12th, 2019
1:30 – 3:30 pm

March 12, 2019



Agenda

19

- ❑ **I-210 CC Arterial Systems Improvement Project
System Consulting Services – Scope**
- ❑ **Expected Timeline**
- ❑ **Status of 9 procurement package**
- ❑ **Next Steps**





Metro



I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

SCOPE OF WORK

March 12, 2019



Project Objective

21

- Assist Caltrans D7 to manage and coordinate the execution of the 9 arterial ITS improvement projects

| # | Package Description | Contract # | Contract Status |
|---|---|------------|---|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | Awarded, in Progress |
| 2 | Bluetooth – BlueToad | 07A4477 | Awarded, in Progress |
| 3 | New Controller Cabinets | 07A4603 | Addendum #9 posted Bids due 3/14/19 |
| 4 | Communication Upgrades | 07A4479 | Awarded, in Progress |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | Awarded, in Progress |
| 6 | Video Detection System | 07A4481 | Awarded, in Progress |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | Being reviewed by DPAC –did receive legal approval |
| 8 | Advanced Traveler Information Systems | N/A | Divided to 3 packages Being reviewed by DPAC |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems | 07A4388 | Awarded, in Progress |



Project Area


22

| # | Package Description | Contract # | Metro & Caltrans | City of Pasadena | City of Arcadia | City of Monrovia | City of Duarte | LA County |
|---|---|------------|------------------|------------------|-----------------|------------------|----------------|-----------|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | √ | | √ | | | |
| 2 | Bluetooth – BlueToad | 07A4477 | √ | √ | | √ | √ | √ |
| 3 | New Controller Cabinets | 07A4603 | √ | √ | √ | | | |
| 4 | Communication Upgrades | 07A4479 | √ | | √ | √ | √ | √ |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | √ | √ | √ | √ | | √ |
| 6 | Video Detection System | 07A4481 | √ | √ | √ | √ | √ | √ |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | √ | √ | √ | √ | √ | √ |
| 8 | Advanced Traveler Information Systems | N/A | √ | √ | √ | √ | √ | √ |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 | √ | | | | | |



Project Area (cont.)

23






UPDATE ON PACKAGES 1-9

March 12, 2019



Target Timeline

25



Update on 9 Packages

26

| Pkg. # | Package Name | Contract # | Project Status |
|--------|-----------------------------|-------------|--|
| 1 | Bluetooth – Iteris Velocity | 07A4470 PTM | <ul style="list-style-type: none"> NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Submittal Approved: 8/16/2018 Equipment ready, Permit Ready Revising Testing Plan: Additional comments to Version 3 of test procedure returned to contractor Expected to be completed: May 2019 (90%) |
| 2 | Bluetooth – BlueToad | 07A4477 DBX | <ul style="list-style-type: none"> NTP: 7/10/2018 Kick-off Meeting: 7/30/2018; Submittal Approved: 10/12/2018 Current Schedule (March-May, 2019) <ul style="list-style-type: none"> Configure VM Server for LA County Provide and Configure Physical Server for Pasadena Submit Acceptance Test Plan BlueTOAD Spectra Unit Installation Submit Acceptance Test Report Expected to be completed: May 2019 (80%) |



Update on 9 Packages (cont.)

27

| Pkg. # | Package Name | Contract # | Project Status |
|--------|-------------------------|--------------------------------|--|
| 3 | New Controller Cabinets | 07A4603 | <ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Procurement Package revised per Stakeholder comments on Pkg. 5 Has been re-advertised Addendum #9 posted Bid Due Date: Mar 14, 2019 Expected to be awarded: Late March 2019 Expected to be completed: Jun-Jul, 2019 |
| 4 | Communication Upgrades | 07A4479 Kanaan Construction | <ul style="list-style-type: none"> NTP: 7/13/2018 Kick-off Meeting: 7/30/2018 Revised Submittal reviewed by Stakeholders; concerns being investigated Expected to be completed: May 2019 (80%) |



Update on 9 Packages (cont.)

28

| Pkg. # | Package Name | Contract # | Project Status |
|--------|---|---------------------|---|
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 CPE, Inc | <ul style="list-style-type: none"> • NTP: 7/17/2018 • Kick-off Meeting: 7/30/2018 • Submittal Reviewed and Required Equipment changed per Stakeholder Comment • Contractor has been given revised requirements on the controller configuration from all 3 jurisdictions • Contractor is coordinating with supplier (McCain) to estimate price change • Expected to be completed: Jun 2019 (80%) |



Update on 9 Packages (cont.)

29

| Pkg. # | Package Name | Contract # | Project Status |
|--------|--|---|---|
| 6 | Video Detection System | 07A4481 Traffic Loops Crackfilling, Inc | <ul style="list-style-type: none"> NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 10/9/2018: Conducted Site Survey 10/18/18: Submittal approved Working to complete the permits <ul style="list-style-type: none"> Vendor to provide site plans LA County to provide a sample VDS plan LA County/Pasadena to confirm permit fee Installation expected in Mar 2019 Expected to be completed: Mar 2019 (80%), May 2019 (90%) |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | <ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Resubmittal was legal-approved, but still being reviewed by DPAC <ul style="list-style-type: none"> Project timeline has been sent to DPAC Caltrans and PATH working on moving the review forward Expected to be awarded: Mar, 2019 Expected to be completed: Aug, 2019 |



Update on 9 Packages (cont.)

30

| Pkg. # | Package Name | Contract # | Project Status |
|--------|---|----------------------------|--|
| 8 | Advanced Traveler Information Systems | N/A | <ul style="list-style-type: none"> Divided to 3 packages: <ul style="list-style-type: none"> DMS Procurement – being reviewed by DPAC Static Sign Procurement - to be handled by Caltrans Maintenance Group Integration -- being reviewed by DPAC Expected to be awarded: Mar 2019 Expected to be completed: Aug 2019 |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 Cal Poly Pomona | <ul style="list-style-type: none"> NTP: 6/29/18 Kick-off Meeting: 7/12/18 CPP coordinated with Caltrans & Parsons to get test data in TMDD format from D7 ATMS Test Server to feed Open Data System; 11/30/18: Coordination among CPP, PATH, Caltrans. PATH provided architecture diagrams, sample data set; Working with Caltrans on network connection 2/12/19: Face-to-face meeting in Berkeley conducted; PATH to provide specification documents Expected to be completed: Jun 2019 (80%), Aug 2019 (90%) |



Next Steps

31

- Package 1: Vendor to revise testing plan v3; Testing plan to be distributed to stakeholders for review and approval; schedule installation and testing
- Package 2: Testing plan to be distributed to stakeholders for review and approval; Schedule installation and testing
- Package 3: Prepare for kick-off meeting after award
- Package 4: Support Contractor to understand stakeholder comments on revised submittal
- Package 5: Follow up on potential price change and revised submittal
- Package 6: Support vendor to get all permits; Testing plan to be distributed to stakeholders for review and approval; schedule installation and testing
- Package 7: Prepare for kick-off meeting after award;
- Package 8: Follow up on the advertisement status
- Package 9: Support coordination



Thank You and Questions?

March 12, 2019

Thank You
and
Next Meeting
(Suggest Tuesday April
23rd at LA County)

