

Connected Corridors (Virtual) Face-to-Face Meeting

Tuesday, July 21st, 2020 1:30 – 3:30 pm via Zoom Video Conferencing

July 21st 2020



Zoom Tips

















Zoom Tips

















Zoom Tips

We will be turning off video and muting all participants during the presentation to conserve bandwidth.

Please unmute yourself and turn your video on to ask a question.

Stop Video

ķ

Unmute





Security



Chat

Share Scree

Participants



Polling



Record

Reactions





Leave Me



Agenda

- 1:30 1:50 PM Greetings, Introduction and Progress Summary
- 1:50 2:10 PM CC ICM System Demo
- 2:10 2:20 PM AMS Update
- 2:25 2:35 PM Kapsch Status Update
- 2:40 3:00 PM SMG Before and After Study
- □ 3:05 3:15 Parsons Call for Projects Update
- □ 3:15 3:30 Round Table and Closing
 - Next Meeting Tuesday September 1st

Note: Meeting location sequence Monrovia, Duarte, LA Metro, Caltrans TMC, County, Arcadia, Pasadena





Systems Engineering Status





Note: * These still need to be verified in production.













Schedule – Till Launch (Page 1 of 2)

| Complete Call for Projects Procurement | – Jan 2020 |
|---|----------------|
| ATMS with CC modifications deployed to Production | – March 2020 |
| Major functions of the Test DSS work with production ATMS incident data (demonstrated) | – May 2020 |
| Data Hub configuration and deployment management functions (deployment/release hardening) | – May 2020 |
| (conducted incremental releases with containers, further hardening as we go through | the pilot) |
| Complete ATMS Modifications (received the estimate, need to verify and coordinate the timeline) | – October 2020 |
| Prediction (Aimsun) running in the cloud | – July 2020 |
| Complete McCain Transparity C2C interface (Pasadena) | – October 2020 |
| Rules Engine (Drools) running in the cloud (full rules engine; no hardening) | – October 2020 |
| All ITS Elements Installed in Field (see 20200520_SLD_1210ASI_MonthlyStatusMeeting_v1_PARSONS.pptx) | – Q3-4 2020 |











Schedule – Till Launch (Page 2 of 2)

- Integrate Lane Closure System*
- All data (except new arterial DMS signs) being received

(i.e. all ITS elements are installed and sending data through their C2C interfaces)

- Estimation running in the cloud
- Performance Management System Available
- Complete C2C DMS Sign Interfaces
- Complete Version 1.0 System Production Deployment/Release
- System Operational Test and Validation
- Before Study
- Launch Pilot

- September 2020
- November 2020
- December 2020
- December 2020
- February 2021
- February 2021
- March-May 2021
- March to May 2021
- May 2021

Note:

* Caltrans HQ IT involvement required













Schedule – Pilot Launch to Pilot Completion

- Pilot Launch
- Kapsch
- Parsons
- Interim Benefits Analysis
- Telegra
- After Study
- Kapsch
- Documentation Completed
- Procurement of CMS system
- Procurement of Aimsun
- Pilot complete

– May 2021

- May 2021 September 2021
- September 2021 January 2022
- January 2022
- January 2022 May 2022
- March to April 2022
- June 2022 September 2022
- September 2022
- August 2022
- August 2022
- September 2022







Main Planned Accomplishments for August 2020

Software Development

- Standing up and automation of Cloud AMS environment for DSS
- Completion of McCain C2C interface testing for Pasadena and deployment of the software update. Beginning of verification of production data

Analysis Modeling and Simulation (AMS)

- Developing inventory of response plans with two routes, and rules for selection
- Defining details for CMS messages and trailblazer signs and coding them into the rules
- Improving integration between DSS and Kapsch CMS EcoTrafiX



Networking and Center to Center Connectivity Status

- Caltrans C2C network connectivity for Data Readers transitioning to built-in monitoring provided out of the box by AWS load balancers
 - Prior instance-based monitoring mechanisms are changing as the Data Readers move into containers and load balancers added
 - This mechanism for monitoring connection to the external data sources ("green boxes") is coming online in Dev, Test, and Research
 - Automated network connectivity monitoring for production will follow suit when the load balancing architecture is deployed there

Pasadena C2C

- Looking forward to testing the connectivity between the Data Hub and Pasadena's servers in support of McCain Transparity application C2C
- McCain anticipating deployment into D7 network in early August
- First use of HTTPS encrypted SOAP dialogs; certificate infrastructure being designed in conjunction with RIITS



Networking and Center to Center Connectivity Status (continued)

Iteris data feed

- Authenticated connection to external broker complete as proof-of-concept;
 Data Hub pushes configurable set of channels to external broker
- Waiting on networking connectivity with Iteris box(es) across the D7 network

Ongoing weekly meetings between RIITS and PATH

D7 Caltrans continues to be available as needed

Field asset monitoring (unchanged status)

- Metro and Caltrans leading the effort with IGC (Irvine Global Consulting)
- Bi-weekly calls are being held
- PATH provided ITS element location and type information



C2C Connectivity Graphs since last Face-to-Face



Chart Legend: Green – OK, Yellow – Down, Blue – Untested. Two interruptions described on next slide



C2C Connectivity interruptions

LACO connection intermittent failures June 24-29th

- Applications showed only occasional connection problems
- Subsequent to hardware changes made in RIITS network; rapidly fixed once detected

Arcadia TMDD service down July 5/6

- All data flows interrupted for ~38 hours
- Service restored without incident
- Apparent brief outage of the Test ATMS server, resolved with no action taken by PATH.



C2C Interface Implementations - Status



Legend:

Green border - Done; Blue border - In Progress (thickness commensurate with progress)



Systems Integration

Pasadena

 McCain/Transparity C2C interface – Continuing testing. Expect to be deploying to Pasadena in early August with a production data review to follow. Networking and SSL security a potential hurdle to on-time deployment

Dynamic Message Signs – Pasadena, LACO, Caltrans

Continuing coordination with Parsons on sign C2C interfaces. Awaiting interface development

Caltrans

Task order issued for ATMS updates. Meeting next week between Parsons, D7, and PATH to finalize/clarify any remaining questions

Iteris/PeMS

Beginning effort to demonstrate capabilities to push data to State repository. Data Hub is ready and we are awaiting network connectivity











Systems Development

Production system initial stand-up

- CMS working with Kapsch to send and display response plan.
- Improve release frequency goal is new release to test every week
 - Releases are on a weekly schedule

Updates

Currently working to add automated deployment of Test DSS components to AWS. Increased scope to containerize and fully integrate Test DSS components into ICM workflow processing and ICM configuration. This is the top priority





CC ICM System Overview

20









RIITS

SGVCOG Foothill Transit



Demonstration Overview

22

This is the map that illustrates data flows

















Estimation Data Flow (Previous Demo)

23

Estimation was demonstrated previously







RIITS

Incident Data Flow (Previous Demo)

24

An ATMS incident triggers response plan generation







RIITS

Foothill Transit

Scorecard Generation (Last Time)

25















Demo For Today

Response Plan communicated to Kapsch CMS (RP reviewed and

















Visualization and Approval

Response Plan For Visualization

- Incident on I-210 WB between Postmiles 30.98 and 32.43
- Exit at Santa Anita and take Foothill to Baldwin entrance
- System will show intersection signals and ramp meter





Approval Process

- The proposed response plan requires approvals
- Assets required for the response plan are operated by the following jurisdictions:
 - Caltrans: Uses ATMS for approvals
 - Arcadia: Uses CMS for approvals

Today we are only showing CMS, not ATMS



Preview of Demo (1)





Preview of Demo (2)

| VMRC ▼ ▼ ⊕ []] | | | | |
|---|---|-------------------|--------------------------------|---------------|
| Nttps://i210.etx.int/etx.console/m × 🔇 https://i210.etx.int/etx.console/m × + | | R | | - 0 × |
| ← → C ▲ Not secure i210.etx.int/etx.console/main/console | | | ☆ \varTheta : | |
| = >>> | ▲1/1 ☎0 🛱1 | | 13: | 45 🖿 🐼 |
| MAP EVENT - 1 | ⊠ × | EVENTS | | ⊠ × |
| Q West Orange Grow Ave West Orange Grow Ave West Orange Grow Ave. | | ⊕ ≑ | No filter applied | Q |
| | Ver Skielen | Start date 🥹 Code | Status Impact Type Owner | Description |
| | | 11:29:09 1 | 🛕 📔 Accidents 😑 | Caltrans: |
| Pothill Blvd. Pothill Blvd. Pothill Blvd. Pothill Blvd. | O FO Poothill Blvd. West Foothill Blvd. | | | Ŧ |
| Colora stream Foothill Freeway | | | Items per page: 25 👻 | < 1-1 of 1 > |
| | | TASKS | | ⊠ × |
| Colorado Bivid | | Ŧ | No filter applied | Q |
| An event or incident | | □ Date ↓ Attended | Response Type Name | Description |
| An event, or incident, | | 🔲 13:17:19 - To 🥑 | VOTED YES 📋 Plan e "Plan 44581 | Vote of the o |
| has been pre-defined | s.Dr., H. 🕜 ngto 🔘 🕐 (st 🞯 (| 🔲 12:19:26 - To 🥑 | VOTED YES 📋 Plan e "Plan 34581 | Vote of the o |
| | | 🔲 11:42:41 - To 🧭 | REJECTED Plan e "Plan 24581 | Vote of the o |
| O Arcadia O | * 0 | No items selected | Items per page: 25 👻 | < 1-3 of 3 > |



Preview of Demo (3)





Preview of Demo (4)









Demo For Today

36

Response Plan communicated to Kapsch CMS















SEVCOG
AMS Accomplishments

Integration with Kapsch CMS EcoTrafiX

- Developed and tested communication pathway to provide response plans from DSS to Kapsch CMS (through the Data Hub)
- Ability to visualize response plan elements in CMS
- Ability to perform approval/disapproval process (voting)
- Analysis Modeling and Simulation (AMS)
 - Implemented a filter for bad arterial data to improve estimation results
 - Improved processes for asset inventory change and data quality assessment



AMS Next Steps

- Developing inventory of response plans with two routes, and rules for selection
- Working through details for CMS messages and trailblazer signs; all this must be coded into the rules
- Continue progress toward cloud deployment
- Exercising the model with incidents up and down the corridor to confirm scoring procedures for best initial response plans





I-210 – Freeway Data Quality

40

- Excellent overall data availability on core I-210 and I-605
- SR-134 is under construction through June

| S PeMS | Sensor Availability | × + | | | | | | _ | | \times | | |
|-------------------------------|---|---------------|----------|---|---|--|---|--|--|----------|--------|--------------------------|
| $\leftarrow \rightarrow$ | C ☆ 🔒 s3-us- | west-2.amazoi | naws.com | /pems-sensoi | r-availability | /srv/index.ht | ml#id ☆ | 20 | * 🔿 | : | | |
| Caltra | ans (freeways) | Arcadia | Pas | adena | Summar | у | | | | | | |
| Weekl | y Average Sensor Availability | | I-210 | · · Eas | stbound | 1 PM 25 | - PM 4 | 3.25 ~ | | | | |
| Hover of | ver cells to view units in detector-days. | CD | СН | Fwy-Fwy | HOV | Mainline | Off Ramp | <u>On Ramp</u> | Total | | | |
| March April May June | $\begin{array}{cccccccccccccccccccccccccccccccccccc$ | | | 66.7% 66.7% 81.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% | 83.7% 88.6% 86.9% 86.1% 84.9% 86.9% 88.2% 89.4% 88.6% 90.2% 89.4% 90.2% 86.9% 87.3% 88.2% | 90.4% 90.6% 90.4% 89.5% 89.1% 90.9% 93.6% 95.0% 95.2% 95.2% 95.7% 95.5% 94.1% 94.9% | 93.9% 93.9% 93.9% 93.9% 93.9% 93.9% 93.9% 93.9% 93.5% 91.3% 90.9% 90.9% 90.9% | 97.7% 93.1% 92.6% 92.6% 92.0% 92.0% 93.7% 96.0% 96.0% 96.0% 96.0% 96.0% 96.0% 94.9% | 90.1% 90.4% 90.4% 90.2% 91.0% 93.1% 94.3% 94.4% 94.4% 94.4% 92.8% 93.4% | | | Four months of good data |
| July | 14151617181920 21222324252627 2829301234 567891011 | | | 100.0% 100.0% 100.0% 85.7% | 87.8% 86.9% 89.0% 76.7% | 95.0% 95.1% 94.6% 81.5% | 90.9% 90.9% 90.9% 77.9% | 96.0% 96.0% 96.0% 82.3% | 93.7% 93.6% 93.6% 80.6% | · . | J ← | until July |



SEVCOG

Foothill Transit

Real-time I-210 Freeway Data Quality (New)



- **Recent outages more common, about once/week**
 - Lasting several hours or days
 - Less dispersed in time than in previous months
- Data outages during the pilot will
 - Reduce situational awareness
 - Reduce ability to make good decisions
 - Reduce ability to measure benefits





Arcadia Data Quality

Updated Detector Inventory

- 676 detectors at 52 intersections
- 354 of them (at 19 intersections) are on detour routes

Detector Health

Overall detector health rate (on detour routes) in 90% range



LACO, Monrovia and Duarte

Updated Detector Inventory

Updated inventory: 115 detectors at 21 intersections

- 54 from LACO, 39 from Monrovia, and 22 from Duarte
- 107 of them (at 18 intersections) are connected to KITS and on detour routes

Detector health

- LACO Detector health at about 94%
- Duarte Challenge with data delays has been fixed
- Monrovia Radio not operational at Huntington@Shamrock since March















Caltrans

ATMS TMDD Messages

Stable. No update.

TSMSS detector data

- Detector inventory: 58 detectors at 13 intersections on detour routes
- Detector health improved!
 - All detectors now reporting good data during daytime hours
 - However, zero data is sent when intersection is in free mode
- Further improvements planned
 - October 2020 target
 - Requires system updates















Response Plans – Stakeholder Progress

Pasadena (80 CC Intersections)

All intersections are programmed with Connected Corridors flush plans

LA County (6 CC Intersections)

All 6 timing sheets completed and ready for implementation

Monrovia and Duarte (17 CC Intersections)

3 revised signal plans completed along Huntington



Response Plans – Stakeholder Progress

Arcadia (19 CC Intersections)

- 17 intersections are programmed with Connected Corridors flush plans on Huntington, Foothill, and Santa Anita
- Two new 2070 controllers installed on Colorado
- Timing database files received by PATH

Caltrans TSMSS (13 CC Intersections)

- All signal plans loaded onto controllers
- Held several meetings to coordinate next steps for bench testing and testing of system communications





CC ICM System Overview

49

















I-210 Integrated Corridor Management Kapsch Update



Tim O'Leary July 21, 2020



EcoTrafiX Product Status

- EcoTrafiX V3.2 was released in June 2020
- Available for deployment on future projects
- Key Features:
 - Improve roadway link incident creation
 - Waze integration
 - Regional Map device filters
 - Regional Map transparent layers















EcoTrafiX Interface Status

Good progress:

- EcoTrafiX continuing to integrate the reception of Response Plans from DSS
- EcoTrafiX receiving events from ATMS
- EcoTrafiX forwarding ATMS and ETX events to PATH's Data Hub
- EcoTrafiX deployed and running in production



EcoTrafiX Interface Status

53





EcoTrafiX Status

Next Steps

Request TMCs execute device commands



Thank You!

Kapsch TrafficCom

4256 Hacienda Drive, Suite 100 Pleasanton, CA 94588 USA

www.kapsch.us

timothy.oleary@Kapsch.net

Please Note:

The content of this presentation is the intellectual property of Kapsch AG and all rights are reserved with respect to the copying, reproduction, alteration, utilization, disclosure or transfer of such content to third parties. The foregoing is strictly prohibited without the prior written authorization of Kapsch TrafficCom AG. Product and company names may be registered brand names or protected trademarks of third parties and are only used herein for the sake of clarification and to the advantage of the respective legal owner without the intention of infringing proprietary rights.





SMG Before-After Evaluation

Purpose

- Assess the benefits of the ICM
- Learn about how the ICM impacts performance for different aspects
- Understand what works well and what not so well
- Help future ICM corridors and how ICM is designed



What are touted ICM benefits (FHWA)

FHWA

- High benefit to cost ratio
- Reduce travel delays (VHT), fuel consumption, emissions, and incidents
- Improve travel time reliability and predictability
- Improves partnerships and collaboration

I-80 ICM Study



ConOps - what is the problem to solve

Many major incidents on the I-210

- When incidents occur, significant non-recurrent congestion
- When major incidents occur, substantial diversions
- These diversions are not currently managed, causing chaos and congestion and gridlocks
- System is not efficient or effective across jurisdictions or different systems

To understand how the ICM is beneficial or successful, we must start with what the problem the ICM is intended to solve.



Hypotheses (all inter-related)

- □ ICM will improve corridor-wide mobility, safety, and reliability
- ICM will improve mobility and productivity around an ICM response incident (response facilities)
- ICM will improve coordination and efficiencies across jurisdictions and different control systems, improving circulation and reducing gridlocks
- ICM will have effective response strategies (signal timing, DMS, traveler information) in mobility and productivity
- □ ICM will improve **coordination and collaboration** among stakeholders

To focus the evaluation, we need to understand the ICM benefit hypotheses specific to the I-210 corridor.



Before-After Evaluation: six focused areas

1. Corridor-wide Performance

How well does the ICM impact corridor

2. Zone Performance

Which zone(s) are the most critical, most effective, least impactful

3. Incident Specific Performance

How well does ICM manage incident traffic

4. Incident Response Plan Strategies Performance

How well did ICM do what it said it would do

5. ICM System Operations Performance

How effective was ICM process and strategy implementation

6. Partnership Performance



Before-After Evaluation

Corridor-wide Performance

This performance evaluation is the commonly conducted Before/After assessment focusing on the corridor benefits.



Corridor-wide Performance (H1)

Performance Measures and Data Source:

| Performance Measures | Data Sample | Time Slice | Source | Alternate |
|--|-------------|---------------------------------|-------------|------------------|
| Freeway Travel Times and Speeds | 3 months | am, pm, midday, eve, night hour | PeMS | INRIX/ClearGuide |
| Freeway Congestion Delay | 3 months | daily weekday, Saturday, Sunday | PeMS | |
| Freeway Reliability - TT Variability | 3 months | am, pm, midday, eve, night hour | PeMS | INRIX/ClearGuide |
| Freeway Safety - Collisions | 3 months | total, type | TASAS | SWTRS |
| Freeway VMT (if needed) | 3 months | daily weekday, Saturday, Sunday | PeMS | |
| Arterials TT & Speeds | 3 months | am, pm, midday, eve, night hour | 210 CC | INRIX/ClearGuide |
| Arterials Congestion Delay | 3 months | daily weekday, Saturday, Sunday | 210 CC | |
| Arterials Reliability - TT Variability | 3 months | am, pm, midday, eve, night hour | 210 CC | INRIX/ClearGuide |
| Arterials Safety | 3 months | total, type | SWTRS | Local agency |
| Overall Network Mobility - VMT vs VHT | 3 months | daily weekday, Saturday, Sunday | PeMS/210 CC | |















Before-After Evaluation

Zone Performance

Since the ICM system for the I-210 will prepare response plans by six zones (with model estimated performance), we should also assess before and after in zone performance. This will help to determine which zones are most effective and least effective.



Zone Performance (H2)

Performance Measures and Data Source:

| Performance Measures | Data Sample | Time Slice | Data Source | Alternate Source |
|-----------------------------------|----------------|--------------------------------------|----------------|---------------------|
| Freeway Travel Times and Speeds | 3 months | am, pm, midday, evening, night hours | PeMS | INRIX ClearGuide |
| Freeway Congestion Delay | 3 months | daily weekday, Saturday, Sunday | PeMS | |
| Freeway Throughput Volumes | 3 months | am, pm, midday, evening, night hours | PeMS | |
| Arterials Travel Times and Speeds | 3 months | am, pm, midday, evening, night hours | 210 CC | INRIX ClearGuide |
| Arterials Congestion Delay | 3 months | daily weekday, Saturday, Sunday | 210 CC | |
| Arterials Throughput Volumes | 3 months | am, pm, midday, evening, night hours | 210 CC | |
| Freeway Travel Times and Speeds | 3 months | am, pm, midday, evening, night hours | PeMS | INRIX ClearGuide |
| Freeway Congestion Delay | 3 months | daily weekday, Saturday, Sunday | PeMS | |
| Freeway Throughput Volumes | 3 months | am, pm, midday, evening, night hours | PeMS | |
| Arterials Travel Times and Speeds | 3 months | am, pm, midday, evening, night hours | 210 CC | INRIX ClearGuide |

Zone performance can help to understand the benefits of a localized area. Performance can be diluted or diminished when only viewing corridor-wide.

For example, Arcadia could gets ICM benefits grade A while Duarte gets only grade C. Corridor-wide, it could get diluted to grade B.



Before-After Evaluation

Incident Specific Performance

To truly understand the dynamics of an ICM benefit (or adverse) impacts, we need to evaluate at the incident specific level. We need to understand how circulation is improved, and how traffic responds to ICM response plans.

To date, this level of evaluation has not been done, large due to the lack of data needed for analysis.



Incident Specific Performance (H3, H4)

- Rate of incident congestion queue dissipation
- Rate of Incident congestion period reduction
- Average length of incident congestion queues
- Demand shift activity upstream off-ramp(s) increased flow rates
- Demand shift activity Downstream on-ramp(s) increased flow rates
- Improved circulation of response routes (I/S flows and LOS, and travel times)
- □ Signal coordination and progression arrivals on green (and across jurisdiction)
- DMS response flows



Incident Specific Performance (H3, H4)











sevcog



Incident Specific Performance (H3, H4)

Performance Measures and Data Source:

| Performance Measures | Data Sample | Time Slice | Source | Alternate |
|---|-------------|---------------------------------|--------|------------------|
| Freeway Congestion Dissipation Rate | 3 months | selected sample incident period | PeMS | INRIX/ClearGuide |
| Freeway Congestion Period Reduction Rate | 3 months | selected sample incident period | PeMS | INRIX/ClearGuide |
| Freeway Congestion Queue Length Avg | 3 months | selected sample incident period | PeMS | INRIX/ClearGuide |
| Demand Shift - Upstream Off-ramps Flows | 3 months | selected sample incident period | PeMS | 210 CC |
| Demand Shift - Downstream On-ramps Flows | 3 months | selected sample incident period | PeMS | 210 CC |
| Local Circulation - I/S Flows, LOS, & TT | 3 months | selected sample incident period | 210 CC | INRIX/ClearGuide |
| DMS Response Flows | 3 months | selected sample incident period | 210 CC | |
| Signal Coordination and Progression - AOG | 3 months | selected sample incident period | 210 CC | |









Before-After Evaluation

ICM Response Plan Strategies Performance

This performance evaluation can be strictly for internal information only. It is to learn how well the different response plans were strategized. Did the traffic respond to the response plans as expected? Did the ICM pick the right response plan for the given conditions? Did the response plans do enough to make an impact?

The ICM is only as good as its strategies and response plans. Are they any good?



ICM Response Plan Strategies Performance (H4)

| Car Route Strategies | | | | | | | |
|-----------------------|------------------------------------|--|--|--|--|--|--|
| Column | Definition | | | | | | |
| Route Name | Name of route in system | | | | | | |
| Signal Strategy A | Policy name from the Aimsun object | | | | | | |
| Signal Strategy B | Policy name from the Aimsun object | | | | | | |
| Ramp Meter Strategy A | Ramp meter overrides | | | | | | |
| Ramp Meter Strategy B | Ramp meter overrides | | | | | | |
| Wayfinding Strategy | Signage | | | | | | |
| | | | | | | | |

| | Signal Strategies | | | | | | |
|---|----------------------|---|---|--|--|--|--|
| | Column | Definition | | | | | |
| 4 | Signal Strategy Name | Policy name from the Aimsun object | | | | | |
| | Signal Controller ID | Unique intersection identifier | ⊢ | | | | |
| | Timing Plan | Human readable plan name including the favored movement | Ь | | | | |

| Г | | |
|----|----------------------|--|
| | | Signal Plans |
| L} | Column | Definition |
| | Signal Controller ID | Unique intersection identifier |
| | Plan ID | Human readable plan name including the favored movement |
| | Target Plan ID | Coordination plan/pattern to be invoked in field element |













ICM Response Plan Strategies Performance (H4)

Performance Measures and Data Source:

| Performance Measures | Data Sample | Time Slice | Source | Alternate |
|--|-------------|-------------------------|--------|------------------|
| RP Strategies Route TT and Speeds | 3 months | model estimated, actual | 210 CC | INRIX/ClearGuide |
| RP Strategies Route Throughput Volumes | 3 months | model estimated, actual | 210 CC | |
| RP Strategies Route VMT and VHT | 3 months | model estimated, actual | 210 CC | INRIX/ClearGuide |
| RP Strategies Route DMS Response Flows | 3 months | model estimated, actual | 210 CC | |
| RP Strategies Traveler Information Messaging | 3 months | system uploads, hits | 210 CC | |


Before-After Evaluation

73

ICM System Operations Performance

This performance evaluation is to assess how well the ICM performed its functions. Did the ICM initiate the right sequence of actions? How well did the ICM system deploy control changes (fast enough, correctly, etc.)? Is the ICM system any good (is it a Ferrari or your grandfather's Oldsmobile that clunked its way to destination?)





ICM Process Performance (H4)

Performance Measures and Data Source:

| Performance Measures Data | | Time Slice | Source | Alternate |
|---|----------|------------------------------------|--------|------------------|
| ICM RP Initiated and Actual implemented | 3 months | initiated, actual implemented | 210 CC | INRIX/ClearGuide |
| ICM RP Traveler Information | 3 months | system uploads, actual implemented | 210 CC | |



Before-After Evaluation

Partnership Performance

This performance evaluation should be on-going, long after the Before-After evaluation. It has been highly touted for the "human ICM" aspect. Did this ICM operations translate into expected improved corridor operations collaboration among partners?



Partnership Performance (H5)

- Joint sessions attendance and participation
- Information sharing

Trend analysis

- Demand versus delay growth rates
- Collisions growth rates
- Reliability rates
- Throughput or speeds along residential streets during incidents
- Other...

Performance Measures and Data Source:

| Performance Measures | Data Sample | Time Slice | Source | Alternate |
|--|-------------------|-----------------------------------|-----------------|-----------|
| Joint Session Attendance & Participation | 3 months/On-going | attendance, agency reports shared | meeting minutes | |
| Trend Analysis | TBD | ТВD | TBD | |





I-210 Connected Corridors Face-to-Face Meeting: PARSONS UPDATE

Online Meeting Tuesday, July 21, 2020 1:30 – 3:30 pm





Agenda

- I-210 CC Arterial Systems Improvement Project
 System Consulting Services Overview
- Status of 9 procurement packages
- Next Steps





I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

STATUS OVERVIEW

Jul 21, 2020



Project Objective

80

□ Assist Caltrans D7 to manage the execution of the 9 arterial ITS improvement projects

| # | Package Description | Contract # | Contract Status | Target |
|-----|---|------------|-------------------------------|-----------|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | Completed, Contract Closed | 5/31/2019 |
| 2 | Bluetooth – BlueToad | 07A4477 | Final System Testing Phase | 7/31/2020 |
| 3 | New Controller Cabinets | 07A4761 | Material Procurement | Q3-4,2020 |
| 4 | Communication Upgrades | 07A4479 | Completed, Contract Closed | 6/30/2020 |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | Material Procurement | Q3-4,2020 |
| 6 | Video Detection System | 07A4481 | Completed, Contract Closed | 6/30/2020 |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4755 | Material Inspection | Q3-4,2020 |
| 8-1 | DMS Procurement | 07A4792-3 | in Progress | Jul 2020 |
| 8-2 | DMS Integration | 07A4794 | Development Phase | Feb 2021 |
| 8-3 | DMS & Static Sign Installation | N/A | To be handled by stakeholders | Q3-4,2020 |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems | 07A4388 | Development Phase | Q4,2020 |









PATH

Foothill Transit

Project Area

81

| # | Package Description | Contract # | Metro & Caltrans | City of Pasadena | City of Arcadia | City of Monrovia | City of Duarte | LA County | Foothill Transit |
|-----|---|---------------|---------------------|---------------------|--------------------|---------------------|-------------------|--------------|---------------------|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | \checkmark | | \checkmark | | | | |
| 2 | Bluetooth – BlueToad | 07A4477 | \checkmark | | | \checkmark | \checkmark | | |
| 3 | New Controller Cabinets | 07A4761 | \checkmark | \checkmark | \checkmark | | | | |
| 4 | Communication Upgrades | 07A4479 | | | \checkmark | \checkmark | \checkmark | | |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | \checkmark | \checkmark | \checkmark | \checkmark | | \checkmark | |
| 6 | Video Detection System | 07A4481 | | | \checkmark | \checkmark | | | |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4755 | \checkmark | \checkmark | \checkmark | \checkmark | \checkmark | \checkmark | |
| 8-1 | DMS Procurement | 07A4792-3 | | | | | | | |
| 8-2 | DMS Integration | 07A4794 | \checkmark | \checkmark | | | | \checkmark | |
| 8-3 | 21 DMS Installation | Stakeholders | | \checkmark | | | | | |
| | 11 Static Sign Installation | Stakeholders | \checkmark | \checkmark | \checkmark | | \checkmark | \checkmark | |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 | \checkmark | \checkmark | | | | | \checkmark |





City of

Duante

RITS SCORE SCORE FOOTBILL Transit

PATH

Project Area (cont.)







UPDATE ON

PACKAGES 1-9

Jul 21, 2020



| 0 | Λ |
|---|---|
| 0 | 4 |

| Pkg. # | Pkg. | Contract # | Project Status |
|--------|-----------------------------------|----------------|---|
| 1 | Bluetooth – Iteris Velocity | 07A4470 PTM | NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Submittal Approved: 8/16/2018 Installation & Testing Completed on 5/29 & 5/30/2019 Accepted by Arcadia, Documents Submitted Completed |



| Pkg. # | Pkg. | Contract # | Project Status |
|--------|-------------------------|----------------|--|
| 2 | Bluetooth – BlueToad | 07A4477 DBX | NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Submittal Approved: 10/12/2018 Field Installation & Testing: Completed (May 2020) LACo, Monrovia, Duarte:10 locations Caltrans: 1 location without existing comms. Equipment delivered to LA County Pasadena: 11 locations completed TMC Server Installation & Configuration: Completed (May 2020) LACo TMC: completed Pasadena TMC: completed VPN connection between two TMCs: completed System Acceptance Testing & Training: Pasadena: Troubleshooting communication issues at 2 locations LA County, Monrovia, Duarte: received VPN, will conduct remotely |





City of

Foothill Transit

PATH

P2 - BlueToad Travel Time System – Comm. Architecture











RIITS

| (g. # | Package Name | Contract # | Project Status |
|-------|---------------------------|-----------------------------------|---|
| 4 | Communication Upgrades | 07A4479 Kanaan Construction | NTP: 7/13/2018 Kick-off Meeting: 7/30/2018 Submittal & RFI Approved: 5/6/2019 Equipment procured Installation of 35 locations: completed Testing & Acceptance: completed (1/13/2020 & 4/14/2020) Contract Closed: 6/30/2020 |





RIITS





| Pkg. # | Package Name | Contract # | Project Status |
|--------|---------------------------|---|--|
| 6 | Video Detection System | 07A4481 Traffic Loops Crackfilling, Inc | NTP: 7/10/18 Kick-off Meeting: 7/30/18 10/9/18: Conducted Site Survey 10/18/18: Submittal approved Installation: all 22 locations completed (Mar 2020) Installation (22 locations): 22 locations: all completed Installation of conduit: completed Acceptance Testing: Completed As-built & Test Reports: Completed Contract Closed: 6/30/2020 |













| 1 • 1 | |
|--------------|--|
| | |
| | |
| | |

| Pkg. # | Package Name | Contract # | Project Status |
|--------|---|----------------------|---|
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4755 Crosstown | Advertised: 1/2/2020 Awarded: 2/11/2020 NTP: 2/19/2020 Kick-off Meeting: 2/25/2020 Materials LA County (4): approved Duarte (1): approved Monrovia (3): approved Arcadia (14): approved Pasadena (change from 8 to 6): approved Procurement: Completed Materials Delivered: 7/10/2020 Material Inspection: in-progress Installation: July – Oct 2020 Expected to be completed: Q4 2020 |





PATH

City of

Package Status – Pkg # 8-1, 8-2, 8-3

92

| Year | | 2020 | | | | | | | 2021 | | | | | | | | | | |
|--------------------|---|------|---|---|---|---|---|---|------|----|----|----|---|---|---|---|---|---|---|
| Month | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| DMS Procurement | | 1 | | | | | | | | | | | | | | | | | |
| DMS Delivery | | 1 | | | | | | | | | | | | | | | | | |
| DMS Installation | | | | | | | | | | | | | | | | | | | |
| DMS Integration | | | | | | | | | | | | | | | | | | | |
| DMS System Testing | | | | | | | | | | | | | | | | | | | |
| Training | | | | | | | | | | | | | | | | | | | |

April 2021, Hard Launch of I-210 CC System (Est.)



| 3 | | | |
|--------|--|-------------------------|--|
| Pkg. # | Package Name | Contract # | Project Status |
| 8-1 | Advanced Traveler Information Systems: DMS Procurement | 07A4792-3 Elan Moyal | Advertised: 10/25/19 Awarded: 12/2/2019 Kickoff meeting: 12/19/2019 Material Submittals & procurement: in progress Expected to be completed: July 2020 |



| 94 | | | | | | | |
|---------|-------------------------------|-----------|----------|------|----------|-------------------------|--|
| Ite | em | Total | Caltrans | LACO | Pasadena | Ordered | Delivery |
| D H | MS & Mounting ardware | 21 | 2 | 2 | 17 | 3/27/20 | Late July 2020 (impacted by COVID19) RFI-08: minor comments sent back to contractor |
| D A | MS Poles & nchor Bolts | 19 | 0 | 2 | 17 | 2/21/20 | DMS Pole Source Inspection: 5/13/2020 2 delivered to LACO: 6/15/2020 (confirmed) 17 delivered to Pasadena: 6/15/2020 (confirmed) Attached 1 green tag located (Pasadena) DMS Anchor Bots Source Inspection: 7/7/2020 19 delivered to Pasadena: 7/9/2020 (confirmed) Attached 1 orange tag located (Pasadena) |
| P | ull boxes | 19 | 0 | 2 | 17 | 4/30/20 | 2 delivered to LACO: 5/21/2020 (confirmed) 17 delivered to Pasadena: 6/1/2020 (confirmed) |
| Po C | ower & Comm ables | 11,000 ft | TBD | TBD | TBD | 4/23/20 | 11 boxes delivered to Pasadena: 6/4/2020 (confirmed) |
| Re | adios | 12 | 0 | 0 | 12 | 5/5/20 | Delivered to Pasadena: 6/1/2020 (confirmed) |
| Si S | ign Control ystem with API | 3 | 1 | 1 | 1 | 3/27/20 | API v1.5 completed; testing environment in place Est. Delivery Date: 8/14/2020 |
| S | ervers | 1 | 1 | 0 | 0 | Lead time: 1 week | LACo: VM has been set up Pasadena: VM will be provided, will provide spec of additional resources needed Caltrans: Physical Server (revised quote received) |















95

| Pkg. # | Package Name | Contract # | Project Status |
|--------|---|--------------------|---|
| 8-2 | Advanced Traveler Information Systems: DMS Integration | 07A4794 Parsons | Advertised: 11/14/19 Awarded: 1/3/2020 Kickoff meeting: 1/14/2020 Construction Support Installation QC checklist v2 submitted DMS System Deployment System Diagrams: Overall, LA Co TMC, LARTMC - ready Pasadena TMC - refining C2C Interface Development & D7 ATMS Modification Requirement v5 - approved Design & Development - in progress, 8/14/20 DMS System Integration TMC installation & integration- starting middle Aug 2020 DMS System Testing C2C testing - starting Sep 2020 Field DMS & end-to-end integration - Oct-Nov 2020 |

• Expected to be completed: Q1, 2021













96



Scheduling a stakeholder workshop

- Difference between existing D7 DMS and new DMS
- Configuration Management Plan (CMP)
 - CM Items: Project document, Software, Hardware, Communications
 - Key Elements: System Change Request (SCR), Change Control Board (CCB)
 - Procedure





| Pkg. # | Package Name | Contract # | Project Status |
|--------|--|--|--|
| 8-3 | Advanced Traveler Information Systems: DMS & static sign Installation | N/A to be handled by Caltrans, LAPDW, & Pasadena | Static Signs DMS Installation: Installation QC Checklist distributed Installation: handled by stakeholder LA County: Est. Aug – Oct/Nov 2020 Pasadena: Est. Aug – Oct/Nov 2020 Static Signs Installation: Installation QC Checklist distributed Ordered by Caltrans Maintenance Group: Jul. 2019 Arrived Caltrans Maintenance Shop: May 2020 Material Inspection: passed on 6/4/2020 Material Delivery: to be scheduled in July/Aug 2020 Installation: handled by stakeholder |
| ltem | Total | Caltrans | Arcadia Pasadena Duarte Monrovia LA County |

| nem | TOTAL | Culliuns | Alcuulu | rusudenu | Bourie | Montovia | LA Cooliny |
|------------------------|-------|----------|---------|----------|--------|----------|------------|
| # of DMS | 21 | 2 | | 17 | | | 2 |
| DMS Locations | 21 | 2 | | 17 | | | 2 |
| # of Static Signs | 31 | 3 | 12 | 1 | 6 | 6 | 3 |
| Static Signs Locations | 11 | 3 | 4 | 1 | 1 | 1 | 1 |
| Installation | | Caltrans | Arcadia | Pasadena | Duarte | Monrovia | LA County |













99

| Pkg. # | Pkg. | Contract # | Project Status |
|--------|---|-------------------------------|--|
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 Cal Poly Pomona | NTP: 6/29/18 Kick-off Meeting: 7/12/18 3 Environmental stations Field installation done - 6/7/19 Collect data and analyze data - ongoing ODS Development Developed parser for transit data from Foothill Transit & Pasadena Transit Developed parser for sample response plan (ICD v1.2) Improving the program to match transit routes and diversion routes. ODS Configuration and Testing Received Inventory of Road Network from PATH Need Inventory of Signal ID & Ramp Meter ID Coordinate with PATH to test automated data Expected to be completed: Q4 2020 (70%) - Q1 2021 (80%) |













Next Steps

- General: Need all stakeholders' prompt response on RFIs & submittal reviews to keep the project on schedule.
- Package 2: Final System Acceptance Testing & Training
- Package 3: Submit layout plans & relocation plans; submit cost estimate
- □ Package 5: Track material delivery (July -Aug 2020), Start installation
- Package 7: Start installation
- Package 8-1: Complete procurement
- Package 8-2: Complete development, start TMC integration
- Package 8-3: Schedule static signs delivery
- Package 9: Get requested information; Coordinate testing



Thank You and Questions?

Jul 21, 2020

Thank You and Next Meeting (Suggest Tuesday September 1 st @ Zoom)