



# Connected Corridors (Virtual) Face-to-Face Meeting

Tuesday, September 1st, 2020

1:30 – 3:30 pm


via Zoom Video Conferencing

September 1st  
2020




# Zoom Tips

2



# Zoom Tips

3



# Zoom Tips

4

We will be turning off video and muting all participants during the presentation to conserve bandwidth.

Please unmute yourself and turn your video on to ask a question.

Participant 1

Unmute Stop Video

Security Participants 11 Chat Share Screen Polling Record Reactions

Leave Meeting



# Agenda

5

- **1:30 - 1:50 PM – Greetings, Introduction and Progress Summary**
- **1:55 – 2:10 ICM System Design Overview**
- **2:15 – 2:35 PM - CC ICM System Demo**
- **2:40 – 2:50 PM - AMS Update**
- **2:55 – 3:05 PM - Kapsch Status Update**
- **3:10 - 3:20 – Parsons Call for Projects Update**
- **3:20 – 3:30 – Round Table and Closing**
  - **Next Meeting - Tuesday October 20th**

Note: Meeting location sequence Monrovia, Duarte, LA Metro, Caltrans TMC, County, Arcadia, Pasadena



6

## I-210 Pilot Implementation Project Progress Summary

# Schedule – Till Launch (Page 1 of 2)

8

- **Complete Call for Projects Procurement**

– Jan 2020
- **ATMS with CC modifications deployed to Production**

– March 2020
- **Major functions of the Test DSS work with production ATMS incident data** (demonstrated)

– May 2020
- **Data Hub configuration and deployment management functions (deployment/release hardening)**  
 (conducted incremental releases with containers, further hardening as we go through the pilot)

– May 2020
- **Estimation running in the cloud**  
 (In the cloud with limited functionality. Not fully tested yet. Work sch. switched with Prediction.)

– August <- ~~December~~ 2020
- **Complete ATMS Modifications**  
 (Received and reviewing the design spec. Date to be confirmed after the spec agreement.)

– October 2020
- **Complete McCain Transparency C2C interface** (Pasadena)  
 (Code is ready to deploy to Prod.; just waiting for the network and SSL certs to be worked out.)

– October 2020
- **Prediction (Aimsun) running in the cloud**  
 (Last to be used. Implement in Linux instead of Windows.)

– ~~July~~ -> November 2020
- **Rules Engine (Drools) running in the cloud**  
 (Technology is running in the cloud with initial RP generation;  
 Remains: workflow enhancements and hardening throughout the Pilot).

– August <- – ~~October~~ 2020
- **All ITS Elements Installed in Field**  
 (20200819\_SLD\_I210ASI\_MonthlyStatusMeeting\_v1.0\_PARSONS.pptx and slide for p. #8-1,2,3 below;  
 ok if Pasadena installs in Dec)

– Q3-4 2020



# Schedule – Till Launch (Page 2 of 2)

9

- **Integrate Lane Closure Systems\***  
(Per HQ waiting for Mike J. to come back.  
Rules engine has to know info. Risk!) – September 2020
- **All data (except new arterial DMS signs) being received**  
(i.e. all ITS elements are installed and sending data through their C2C interfaces) – November 2020
- **Performance Management System Available** – December 2020
- **Complete C2C DMS Sign Interfaces**  
(See Call for Projects slide below;  
testing completion moved Feb->Mar 2021) – February -> March 2021
- **Complete Version 1.0 System Production Deployment/Release** – February 2021
- **System Operational Test and Validation** – March-May 2021
- **Before Study** – March to May 2021
- **Launch Pilot** – May 2021

## Note:

\* Caltrans HQ IT involvement required. Both the Arterials (built for rail system) and state-wide Freeway LCSs exist and maintained by CT IT.





# Schedule – Pilot Launch to Pilot Completion

10

- **Pilot Launch** – **May 2021**
- **Kapsch** – **May 2021 – September 2021**
- **Parsons** – **September 2021 – January 2022**
- **Interim Benefits Analysis** – **January 2022**
- **Telegra** – **January 2022 – May 2022**
- **After Study** – **March to April 2022**
- **Kapsch** – **June 2022 – September 2022**
- **Documentation Completed** – **September 2022**
- **Procurement of CMS system** – **August 2022**
- **Procurement of Aimsun** – **August 2022**
- **Pilot complete** – **September 2022**



# Main Planned Accomplishments for September 2020

11

## □ **Software Development**

- Complete testing of estimation in DSS
- Complete design sign-off for ATMS fixes
- Begin integration efforts for DMS signs
- Support/complete deployment of SSL and Transparency in Pasadena. Begin verification of production data

## □ **Analysis Modeling and Simulation (AMS)**

- Design updates for response plan selection using the real-time queue information from estimation
- Refine estimation to handle exceptional arterial intersection topologies
- Improve integration of DSS components, Data Hub and Kapsch CMS



# Networking and Center to Center Connectivity


12

- **Caltrans C2C network connectivity for Data Readers**
  - ▣ *Pending new release in Production:* Monitoring to be introduced to detect network connection problems involving production VPC
- **Pasadena C2C**
  - ▣ Looking forward to testing the connectivity between the Data Hub and Pasadena's servers in support of McCain Transparency application C2C
  - ▣ McCain anticipating deployment into D7 network in September
  - ▣ Working to implement SSL/TLS encryption in communication
- **Recent short-lived D7 VPN outages**
  - ▣ Even short outages can be disruptive
- **Ongoing weekly meetings between RIITS and PATH**
  - ▣ D7 Caltrans continues to be available as needed



# C2C Connectivity since last Face-to-Face

13



AWS plots reflect “unhealthy” connections.

Jenkins and Reader Chart Legend: Green – OK, Yellow – Down, Blue – Untested.

Pasadena connection has not been completed yet.

# C2C Connectivity mostly good


14

- **Plots show connectivity \***
  - ▣ Some history only available for last 2 weeks due to shift to using monitoring from network load balancer.
  - ▣ Only minor blips in connectivity
- **System architecture and monitoring have changed**
  - ▣ Most plots use AWS provided monitoring for Network Load Balancers
    - These plots reflect 0 “unhealthy” connections
  - ▣ Other plots (Jenkins and PeMs Reader) are as before
    - These plots show 100% “OK” connections

\* Monitoring of the network connections at the load balancers in front of the readers in Dev. Load balancers are not yet deployed in production so no such monitoring in Prod.

# C2C Interface Implementations - Status

15



## Legend:

Green border – Done; Blue border – In Progress (thickness commensurate with progress)

# Systems Integration

16

## □ **Pasadena**

- ▣ McCain/Transparency C2C interface – Dialog testing complete. Expect command execution dialog testing completion shortly. Expect to be deploying to Pasadena in September with a production data review to follow. Networking and SSL security still in work.

## □ **Dynamic Message Signs – Pasadena, LACO, Caltrans**

- ▣ Awaiting interface development. Expect first interface integration efforts to start in September.

## □ **Caltrans**

- ▣ Reviewing Parsons design for ATMS updates.



# Systems Development

17

## □ **Production system initial stand-up**

- ▣ CMS – working with Kapsch to integrate initial response plan generation workflow.

## □ **Updates**

- ▣ Completed automated deployment of test DSS estimation and response plan development to AWS. Working to complete prediction in November.
- ▣ Completed deployment of response plan generation without prediction. Tested and released to integration.
- ▣ Working to address some data pipeline bugs affecting reliability of pipelines.
- ▣ Implementing AWS security enhancements.






18

# ICM System Design Overview

# Highest Level Design


19



# Design Objectives

20

- ❑ **Real time operation**
  - ▣ Fast data processing
  - ▣ High data volume capability
  - ▣ DSS speed to decision
- ❑ **Flexibility for future/regional needs**
  - ▣ Add or subtract capabilities to fit future needs
- ❑ **Highly Scalable**
  - ▣ Scalable for increased demand
  - ▣ Scalable for added services/capabilities/data sources



# Design Objectives (continued)

21

- ❑ **Secure**
- ❑ **Futureproof**
  - ▣ Able to adapt and grow to handle data demands of the future
  - ▣ Able to add features and capabilities with minimal change to existing system
- ❑ **Fault tolerant**
  - ▣ Able to recover from any core system hardware failure automatically
  - ▣ Able to continue operation with limited degradation upon external system failure
- ❑ **Limit IT support requirements**
  - ▣ Automated deployment and recovery
  - ▣ No core system locally hosted components – Cloud based system



# Primary Design Patterns

22

- ❑ **Distributed, independent services connected by messaging**
  - ▣ Scalability
  - ▣ Fault tolerance, reliability
- ❑ **NoSQL databases**
  - ▣ Scalability
  - ▣ Performance
- ❑ **Data standardization (TMDD)**
  - ▣ Portability, Componentization



# Primary Design Patterns

23

## □ **Configuration based design**

- ▣ Services are generic and provided operation specific information via configuration
- ▣ Configuration at 3 levels – build-time, deploy-time, run-time

## □ **100% Cloud-based**

- ▣ Deployment automation
- ▣ Scalability automation
- ▣ Security automation
- ▣ Recovery automation
- ▣ High availability, fast recovery


## □ **No-touch production operation**

- ▣ More secure, more locked down



# A Little Deeper

24



# What is Today's Demonstration


25

## Data Flows

- Arcadia
- ATMS (Test)
- TSMSS
- LACO

## Incident Mgt

- Incident
- Response Plan
- Reject and Approve






26

# Analysis Modeling & Simulation and ICM System Demo

# CC ICM System Overview

27




28

# Demonstration Overview

# Demonstration Overview

29


- This is the map that illustrates data flows



# Estimation Data Flow (Previous Demo)

30


## □ Estimation was demonstrated previously



# Incident Data Flow (Previous Demo)

31


- An ATMS incident triggers response plan generation



# Scorecard Generation (Previous Demo)

32


## □ Automatic scorecard generation



# Approval of one Response Plan (Last Time)

33

- **Response Plan sent to Kapsch CMS** (RP reviewed and approved)





## 34

## ❑ Demonstration of workflow between Data Hub and Kapsch CMS



# Important Points about Today's Demo

35

## □ **New things since last time**

- ▣ DSS now running in the AWS cloud, not on my laptop(s)
- ▣ New plumbing behind the scenes using the Netflix Conductor workflows
- ▣ The demonstration will show the process to reject the first response plan and approve the second response plan
- ▣ Behind the scenes this process requires communication back and forth between Kapsch CMS and the Data Hub

## □ **For today's demo**

- ▣ Response plans are generated based on rules only (bypassing the Estimation and Prediction)
- ▣ We will not focus on the details of the response plans, but rather on the process for rejecting and approving them
- ▣ The incident will be manually entered as if it came from the ATMS. We are using the Kapsch CMS to illustrate the view of the cities and county

36

# Preview of Screens

...and things to look for

# Interface shown as Arcadia

37

← → ↻ ⚠ Not secure | i210.etc.int/etb.console/main/console

**EcoTrafIX** ▲ 0 / 2 ✉ 0 📅 0

MAP EVENT - 2

Indicates the user, in this case Arcadia

12:54 AR

	Start date ↓	Code	Status	Impact	Type	Owner	Description
<input type="checkbox"/>	15:18:03 - ...	2			Lane Roa...		Caltrans: ...
<input type="checkbox"/>	11:29:09 - ...	1			Accidents...		Caltrans: ...

No items selected : Items per page: 25 < 1 - 2 of 2 >

**TASKS**

	Date ↓	Attended	Response	Type	Name	Description
<input type="checkbox"/>	13:17:19 - Ye...		VOTED YES		*Plan 44581...	Vote of the o...
<input type="checkbox"/>	12:19:26 - Ye...		VOTED YES		*Plan 34581...	Vote of the o...
<input type="checkbox"/>	11:42:41 - Ye...		REJECTED		*Plan 24581...	Vote of the o...

No items selected : Items per page: 25 < 1 - 3 of 3 >

# Incident location

38

The screenshot displays the EcoTrax software interface. On the left, a map shows the incident location on I-210 WB near Baldwin, highlighted with a red box and a pink arrow. A text box overlay reads: "Incident location on I-210 WB near Baldwin". On the right, the "EVENTS" panel shows a list of incidents with columns for Start date, Code, Status, Impact, Type, Owner, and Description. The "TASKS" panel below it shows a list of tasks with columns for Date, Attended, Response, Type, Name, and Description.

Start date	Code	Status	Impact	Type	Owner	Description
16:44:42 - 08/28/2020	35			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	33			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	32			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	31			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	30			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	29			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	28			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	27			Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	26			Accidents and Incidents	Arcadia: on ARCADIA o...	

Date	Attended	Response	Type	Name	Description
9:42:41 - 07/20/2020	✓	REJECTED	Plan execution ...	'Plan 24581069 for in...	Vote of the organizati...
10:19:26 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 34581069 for in...	Vote of the organizati...
11:17:19 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 44581069 for in...	Vote of the organizati...
11:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 54581069 for in...	Vote of the organizati...
14:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 64581069 for in...	Vote of the organizati...
9:58:05 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 74581069 for in...	Vote of the organizati...
10:31:11 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 84581069 for in...	Vote of the organizati...
14:51:02 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 94581069 for in...	Vote of the organizati...
14:55:49 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 104581069 for i...	Vote of the organizati...



# Incident entered as if arriving from ATMS

39

The screenshot displays the EcoTraxx software interface. On the left, the 'Event basic information' panel shows details for a traffic incident on I-210 WB Westbound in Arcadia. The status is 'Draft', and the impact is 'Minor'. A pink box highlights the 'Draft' status, with a pink arrow pointing to it from a text box. The central map shows the incident location on I-210. On the right, the 'EVENTS' and 'TASKS' panels show lists of incidents and tasks, respectively. A text box with a pink arrow points to the 'Draft' status in the event list.

**What happened?**

Category: Traffic

Type: Accidents and incidents

Reasons:

Search TAGS:

Description: Arcadia: on ARCADIA on I-210 WB Westbound in I-210 WB Westbound (244)

Status: **Draft**

Impact: Minor

Owned by: ARCADIAUser

When?

Start date: 08/28/2020 Start time: 4:44 PM

End date: End time

Close date: Close time

**EVENTS**

Start date	Code	Status	Impact	Type	Owner	Description
16:44:42 - 08/28/2020	35	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	33	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	32	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	31	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	30	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	29	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	28	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	27	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	
16:15:45 - 08/26/2020	26	▲	▲	Accidents and Incidents	Arcadia: on ARCADIA o...	

**TASKS**

Date	Attended	Response	Type	Name	Description
9:42:41 - 07/20/2020	✓	REJECTED	Plan execution ...	'Plan 24581069 for in...	Vote of the organizati...
10:19:26 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 34581069 for in...	Vote of the organizati...
11:17:19 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 44581069 for in...	Vote of the organizati...
11:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 54581069 for in...	Vote of the organizati...
14:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 64581069 for in...	Vote of the organizati...
9:58:05 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 74581069 for in...	Vote of the organizati...
10:31:11 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 84581069 for in...	Vote of the organizati...
14:51:02 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 94581069 for in...	Vote of the organizati...
14:55:49 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 104581069 for i...	Vote of the organizati...

A clone of an incident has been preloaded into the Kapsch CMS

# Incident activated

40

**Event basic information** **SHOW ADVANCED**

**What happened?**

Category: Traffic

Type: Accidents and Incidents

Reasons:

Search TAGS

Description: Arcadia: on ARCADIA on I-210 WB Westbound (244)

Status: **Active**

Impact: Minor

Owned by: ARCADIAUser

**When?**

Start date: 08/28/2020 Start time: 4:44 PM

End date: End time:

Close date: Close time:

**EVENTS**

	Start date	Code	Status	Impact	Type	Owner	Description
<input type="checkbox"/>	16:44:42 - 08/26/2020	35	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:44:42 - 08/26/2020	35	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	33	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	32	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	31	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	30	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	29	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	28	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	
<input type="checkbox"/>	16:15:45 - 08/26/2020	27	Active	Minor	Accidents and Incidents	Arcadia: on ARCADIA o...	

**TASKS**

	Date	Attended	Response	Type	Name	Description
<input type="checkbox"/>	9:42:41 - 07/20/2020	✓	REJECTED	Plan execution ...	'Plan 24581069 for in...	Vote of the organizati...
<input type="checkbox"/>	10:19:26 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 34581069 for in...	Vote of the organizati...
<input type="checkbox"/>	11:17:19 - 07/20/2020	✓	VOTED YES	Plan execution ...	'Plan 44581069 for in...	Vote of the organizati...
<input type="checkbox"/>	11:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 54581069 for in...	Vote of the organizati...
<input type="checkbox"/>	14:02:10 - 07/21/2020	✓	VOTED YES	Plan execution ...	'Plan 64581069 for in...	Vote of the organizati...
<input type="checkbox"/>	9:58:05 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 74581069 for in...	Vote of the organizati...
<input type="checkbox"/>	10:31:11 - 08/04/2020	✓	VOTED YES	Plan execution ...	'Plan 84581069 for in...	Vote of the organizati...
<input type="checkbox"/>	14:51:02 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 94581069 for in...	Vote of the organizati...
<input type="checkbox"/>	14:55:49 - 08/17/2020	✓	VOTED YES	Plan execution ...	'Plan 104581069 for i...	Vote of the organizati...

When status is changed to confirmed, the incident will be sent to the Data Hub. The workflow is started.

# First response plan

41

**EcoTrafIX**

MAP | EVENT - 2 | EVENT - 35 | EVENT - 36

1 / 10 | 0 | 6 | 08:51 | AR

→ Foothill / Santa Anita | 34.15095, -118.0316 | Plan 35019751 for Incident 36 | Executing

Controller mode: Semi Actuated | Section name: Section 1

Plan ID: 2 | Cycle: 120 | Offset: 54

Mode source: Local TOD | Coordination state: free

Confirm execution?

VOTES (0/2) | COMMENTS (0)

Caltrans | Arcadia

ARC

1. 35019751P0

1. CALTRANS: Caltrans:758774:[Ln 1: FIXEDRATE... "TMDD Device Order" (TMDD Device Control Requ...
2. CALTRANS: Caltrans:22:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...
3. CALTRANS: Caltrans:21:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...
4. CALTRANS: Arcadia:3077:change signal timing... "TMDD Device Order" (TMDD Device Control Requ...
5. CALTRANS: Arcadia:3078:change signal timing... "TMDD Device Order" (TMDD Device Control Requ...

Details of first response plan shown here

EVENTS

No filter applied

	Start date	Code	Status	Impact	Type	Owner	Description
<input type="checkbox"/>	16:44:42 ...	35			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:44:42 ...	35			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	33			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	32			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	31			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	30			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	29			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	28			Accident...	Arcadia...	Arcadia...
<input type="checkbox"/>	16:15:45 ...	27			Accident...	Arcadia...	Arcadia...

No items selected | Items per page: 25 | 1 - 25 of 31

TASKS

No filter applied

	Date	Attended	Response	Type	Name	Description
<input type="checkbox"/>	8:51:34 - To...			Plan	'Plan 35019...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO	Plan	'Plan 45739...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO	Plan	'Plan 39418...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO	Plan	'Plan 34108...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO	Plan	'Plan 53951...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO	Plan	'Plan 11458...	Vote of the ...
<input type="checkbox"/>	14:00:41 - 0...		VOTED YES	Plan	'Plan 64554...	Vote of the ...
<input type="checkbox"/>	14:00:09 - 0...		VOTED NO	Plan	'Plan 42423...	Vote of the ...
<input type="checkbox"/>	13:45:17 - 0...		VOTED YES	Plan	'Plan 48443...	Vote of the ...

No items selected | Items per page: 25 | 1 - 25 of 29



# Rejection of first response plan

42

The screenshot displays the EcoTrax system interface. On the left is a map of the Arcadia area. The main panel shows details for 'Plan 35019751 for incident 36', which is in an 'Executing' state. A pink arrow points from a text box labeled 'Arcadia disapproves' to a red 'X' icon in the 'Confirm execution?' section, indicating a disapproval. Below this, there are buttons for 'VOTES (0/2)' and 'COMMENTS (0)'. The right panel shows a list of events and tasks. The events list includes columns for Start date, Code, Status, Impact, Type, Owner, and Description. The tasks list includes columns for Date, Attended, Response, Type, Name, and Description.

**Plan 35019751 for incident 36**

Controller mode: Semi Actuated  
Section name: Section 1  
Plan ID: 2  
Cycle: 120  
Offset: 54  
Mode source: Local TOD  
Coordination state: free

Confirm execution?  
Not approved

VOTES (0/2)  
COMMENTS (0)

1. 35019751P0

1. CALTRANS: Caltrans:758774[Ln 1: FIXED RATE...  
"TMD Device Order" (TMD Device Control Requ...  
BALDWIN AVE  
TMD Device Control Meter Generic Subtype

2. CALTRANS: Caltrans:22:change signal timing p...  
"TMD Device Order" (TMD Device Control Requ...  
WB Santa Anita Ave @ WB Ramp  
TMD Device Control Traffic Controller Generic Subtype

3. CALTRANS: Caltrans:21:change signal timing p...  
"TMD Device Order" (TMD Device Control Requ...  
EB Santa Anita Ave @ EB Ramp  
TMD Device Control Traffic Controller Generic Subtype

4. CALTRANS: Arcadia:3077:change signal timing...  
"TMD Device Order" (TMD Device Control Requ...

Start date	Code	Status	Impact	Type	Owner	Description
16:44:42 ...	36	Executing	High	Accident...	Arcadia...	Arcadia...
16:44:42 ...	35	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	33	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	32	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	31	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	30	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	29	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	28	Executing	High	Accident...	Arcadia...	Arcadia...
16:15:45 ...	27	Executing	High	Accident...	Arcadia...	Arcadia...

Date	Attended	Response	Type	Name	Description
8:51:34 - To...	✓		Plan ...	'Plan 35019...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 46739...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 39418...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 34108...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 53951...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 11458...	Vote of the ...
14:00:41 - 0...	✓	VOTED YES	Plan ...	'Plan 64554...	Vote of the ...
14:00:09 - 0...	✓	VOTED NO	Plan ...	'Plan 42423...	Vote of the ...
13:45:17 - 0...	✓	VOTED YES	Plan ...	'Plan 48443...	Vote of the ...

# Second response plan for consideration

43

The screenshot displays the EcoTrax software interface. On the left, a map shows the Arcadia area with various streets and landmarks. A white text box with the text "Arrival of second response plan" is overlaid on the map, with a pink arrow pointing from it to the first task in the tasks list on the right.

**EVENTS**

	Start date	Code	Status	Impact	Type	Owner	Description
<input type="checkbox"/>	16:44:42	36			Accident...	Arcadia...	
<input type="checkbox"/>	16:44:42	35			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	33			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	32			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	31			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	30			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	29			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	28			Accident...	Arcadia...	
<input type="checkbox"/>	16:15:45	27			Accident...	Arcadia...	

**TASKS**

	Date	Attended	Response	Type	Name	Description
<input type="checkbox"/>	9:02:24 - To...				"Plan 48989...	Vote of the ...
<input type="checkbox"/>	8:51:34 - To...		VOTED NO		"Plan 35019...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO		"Plan 46739...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO		"Plan 39418...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO		"Plan 34108...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO		"Plan 53951...	Vote of the ...
<input type="checkbox"/>	8:40:46 - To...		VOTED NO		"Plan 11458...	Vote of the ...
<input type="checkbox"/>	14:00:41 - 0...		VOTED YES		"Plan 64554...	Vote of the ...
<input type="checkbox"/>	14:00:09 - 0...		VOTED NO		"Plan 42423...	Vote of the ...

# Approval of second plan

44

**Arcadia approval**

**Plan 48989776 for incident 36**

**Executing**

Confirm execution?

**VOTES (1/3)**

Caltrans

**ARCADIA/User - Arcadia**

LACO

**1. 48989776P0**

1. CALTRANS: Caltrans:758802[Ln 1: FIXEDRATE... "TMDD Device Order" (TMDD Device Control Requ...
2. CALTRANS: Arcadia:6081:change signal timing... "TMDD Device Order" (TMDD Device Control Requ...
3. CALTRANS: Arcadia:5081:change signal timing... "TMDD Device Order" (TMDD Device Control Requ...
4. CALTRANS: Arcadia:5082:change signal timing... "TMDD Device Order" (TMDD Device Control Requ...
5. CALTRANS: Caltrans:18:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...
6. CALTRANS: LACO:3910:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...
7. CALTRANS: Caltrans:24:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...
8. CALTRANS: Caltrans:23:change signal timing p... "TMDD Device Order" (TMDD Device Control Requ...

Start date	Code	Status	Impact	Type	Owner	Description
16:44:42 ...	35	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:44:42 ...	35	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	33	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	32	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	31	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	30	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	29	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	28	🚗	🚩	Accident...	Arcadia...	Arcadia...
16:15:45 ...	27	🚗	🚩	Accident...	Arcadia...	Arcadia...

Date	Attended	Response	Type	Name	Description
9:02:24 - To...	✓	VOTED YES	Plan ...	'Plan 48989...	Vote of the ...
8:51:34 - To...	✓	VOTED NO	Plan ...	'Plan 35019...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 46739...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 39418...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 34108...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 53951...	Vote of the ...
8:40:46 - To...	✓	VOTED NO	Plan ...	'Plan 11458...	Vote of the ...
14:00:41 - 0...	✓	VOTED YES	Plan ...	'Plan 64554...	Vote of the ...
14:00:09 - 0...	✓	VOTED NO	Plan ...	'Plan 42423...	Vote of the ...



# Final approval

45

The screenshot displays the EcoTrax software interface. On the left, a map shows a street network with various colored markers. A white text box with a pink arrow pointing to the map contains the text: "Plan prevented from being implemented in the field, because the launch is not until next year". Another white text box with a pink arrow pointing to the plan execution status contains the text: "Approval of all stakeholders".

The main panel shows the plan execution status for "Plan 48989776 for incident 36". The status is "Finished (00:00:04)". A pink box highlights the text "Plan execution with errors". Below this, a list of users is shown: "CALTRANSUser - Caltrans", "ARCADIAUser - Arcadia", and "LACOUser - LACO".

The right panel shows a list of events. The table has columns: Start date, Code, Status, Impact, Type, Owner, and Description. The events are listed as follows:

Start date	Code	Status	Impact	Type	Owner	Description
16:44:42 - 08...	36	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:44:42 - 08...	35	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	33	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	32	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	31	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	30	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	29	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	28	△	△	Accidents an...	Arcadia: on...	Arcadia: on...
16:15:45 - 08...	27	△	△	Accidents an...	Arcadia: on...	Arcadia: on...

Below the events table, there is a "TASKS" section with a table showing task details. The table has columns: Date, Attended, Response, Type, Name, and Description. The tasks are listed as follows:

Date	Attended	Response	Type	Name	Description
9:02:24 - Today	✓	VOTED YES	Plan ex...	*Plan 489897...	Vote of the or...
8:51:34 - Today	✓	VOTED NO	Plan ex...	*Plan 350197...	Vote of the or...
8:40:46 - Today	✓	VOTED NO	Plan ex...	*Plan 467392...	Vote of the or...
8:40:46 - Today	✓	VOTED NO	Plan ex...	*Plan 394189...	Vote of the or...
8:40:46 - Today	✓	VOTED NO	Plan ex...	*Plan 341089...	Vote of the or...
8:40:46 - Today	✓	VOTED NO	Plan ex...	*Plan 539510...	Vote of the or...
8:40:46 - Today	✓	VOTED NO	Plan ex...	*Plan 114581...	Vote of the or...
14:00:41 - 08/...	✓	VOTED YES	Plan ex...	*Plan 645545...	Vote of the or...
14:00:09 - 08/...	✓	VOTED NO	Plan ex...	*Plan 424232...	Vote of the or...

46

# Live Demonstration

47


# Conclusion

# Demo For Today

48

On the surface, this demo will appear similar to last time, but is in fact ***profoundly*** different

## □ Demonstration of workflow between Data Hub and Kapsch CMS



# Accomplishments

49

## □ Demonstrated progress

- Response Plan Generator processes updated and running in the Integration environment in the cloud! Further functionality enhancements to continue
- Continued progress on integration with Kapsch CMS and Data Hub: Ability to reject and accept response plans
- Ability to bypass estimation and prediction – returning response plan in seconds





# Accomplishments

50

## □ **Analysis Modeling and Simulation (AMS)**


- All estimation components now run in the Integration environment in the cloud! The next step is to complete testing
- All recent signal timing plans have been updated in the Aimsun model and testing has been successful in the new version of Aimsun 20
- Finished coding of real-time queue estimation for use with rules (for better RPG decision to narrow down the list of RPs)



# Next Steps

51

- **Design updates for response plan selection using the real-time queue information from estimation**
- **Refine estimation to handle exceptional arterial intersection topologies**
- **Continue to migrate software components to the cloud**
- **Improve integration of DSS components, Data Hub and Kapsch CMS**



52

# Data Quality

# I-210 – Freeway Data Quality

53

- ❑ Excellent overall data availability on core I-210
- ❑ SR-134 is under construction
- ❑ Replaced controller on I-605
- ❑ Improved real-time availability of data in August
- ❑ Configuration changes to URMS have improved stability

Caltrans (freeways)		Arcadia		Pasadena		Summary			
Weekly Average Sensor Availability		I-210 ▾		Eastbound PM 25 - PM 43.25 ▾					
Hover over cells to view units in detector-days.		CD	CH	Fwy-Fwy	HOV	Mainline	Off Ramp	On Ramp	Total
May	19 20 21 22 23 24 25			100.0%	89.4%	95.0%	93.9%	96.0%	94.3%
	26 27 28 29 30 1 2			100.0%	88.6%	95.3%	93.9%	96.0%	94.4%
	3 4 5 6 7 8 9			100.0%	90.2%	95.2%	93.5%	96.0%	94.5%
	10 11 12 13 14 15 16			100.0%	89.4%	95.7%	91.3%	96.0%	94.4%
	17 18 19 20 21 22 23			100.0%	90.2%	95.5%	90.9%	96.0%	94.3%
June	24 25 26 27 28 29 30			100.0%	86.9%	94.1%	90.9%	93.7%	92.8%
	31 1 2 3 4 5 6			100.0%	87.3%	94.9%	90.9%	94.9%	93.4%
	7 8 9 10 11 12 13			100.0%	88.2%	95.4%	90.9%	96.0%	94.0%
	14 15 16 17 18 19 20			100.0%	87.8%	95.0%	90.9%	96.0%	93.7%
	21 22 23 24 25 26 27			100.0%	86.9%	95.1%	90.9%	96.0%	93.6%
July	28 29 30 1 2 3 4			100.0%	89.0%	94.6%	90.9%	96.0%	93.6%
	5 6 7 8 9 10 11			85.7%	76.7%	81.5%	77.9%	82.3%	80.6%
	12 13 14 15 16 17 18			85.7%	75.9%	81.4%	77.9%	82.3%	80.4%
	19 20 21 22 23 24 25			85.7%	75.5%	81.5%	77.9%	82.3%	80.4%
	26 27 28 29 30 31 1			100.0%	84.1%	93.5%	90.9%	93.7%	92.0%
August	2 3 4 5 6 7 8			100.0%	87.8%	95.5%	90.9%	96.0%	94.0%
	9 10 11 12 13 14 15			100.0%	87.3%	94.7%	90.9%	96.0%	93.4%
	16 17 18 19 20 21 22			100.0%	88.6%	93.0%	90.9%	96.0%	92.6%
	23 24 25 26 27 28 29			100.0%	86.5%	93.8%	90.9%	96.0%	92.8%

# Data Readiness Grid

54

Asset Data and Status Weekly Report (08/31/2020)					
Agency	System	Asset Type	Critical for Launch?	Ready for Launch?	Comment
Caltrans	PeMS	PeMS Data	Yes (as a workaround for ATMS)	Yes	
	ATMS	Freeway Detector Messages	No (workaround available)	NA	
		Ramp Meter Messages	Yes	Almost	
		DMS Messages	Yes	Almost	
	TSMSS/TransSuite	Intersection Detector	Yes	No	Awaiting software update in October
		Intersection Signal	Workaround available	NA	Will likely use same workaround as Arcadia
Arcadia	TransSuite	Intersection Detector	Yes	Almost	
		Intersection Signal	Workaround available	NA	Workaround available
LACO	KITS	Intersection Detector	Yes	Almost	
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Duarte	KITS	Intersection Detector	Yes	Almost	
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Monrovia	KITS	Intersection Detector	Yes	No	Service request issued
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Pasadena	McCain	Intersection Detector	Yes	No	
		Intersection Signal	Workaround possibility depends on intersection data	No	



55

# Stakeholder Progress

# Response Plans – Stakeholder Progress

56

- **Pasadena (80 CC Intersections)**
  - ▣ All intersections are programmed with Connected Corridors flush plans
- **LA County (6 CC Intersections)**
  - ▣ All intersections are programmed with Connected Corridors flush plans
- **Monrovia and Duarte (15 CC Intersections)**
  - ▣ All intersections are programmed with Connected Corridors flush plans



# Response Plans – Stakeholder Progress

57

## □ **Arcadia (19 CC Intersections)**

- ▣ 17 intersections are programmed with Connected Corridors flush plans on Huntington, Foothill, and Santa Anita
- ▣ Two new 2070 controllers installed on Colorado
- ▣ Timing database files received by PATH

## □ **Caltrans TSMSS (13 CC Intersections)**

- ▣ All signal plans loaded onto controllers
- ▣ A controller has been configured for bench testing and made available to PATH






58

## Kapsch Update


# CC ICM System Overview

59



# I-210 Integrated Corridor Management Kapsch Update

60



Tim O'Leary  
September 1, 2020

# EcoTrafIX Product Status


61

❑ EcoTrafIX V3.3 Scheduled for released November 2020

❑ Available for deployment on future projects

## ■ Key Features:

- Advanced Response Plan Editing
- Complex Response Plan Scheduling
- Advanced Signal Control Features



# EcoTrafIX Interface Status

62

## Good progress:

- EcoTrafIX integrated with DSS Response Plans in AWS environment
- EcoTrafIX integrated agency voting with DSS in AWS environment



# EcoTrafIX Interface Status


63

## Interface

→ Integrated

→ Ready to integrate

→ In development



# EcoTrafIX Status

64

## Next Steps

- Request TMCs execute device commands
- EcoTrafIX send Response Plans to ATMS
- EcoTrafIX exchange Voting with ATMS



# Thank You!

65

**Kapsch TrafficCom**

**4256 Hacienda Drive, Suite 100  
Pleasanton, CA 94588  
USA**

**[www.kapsch.us](http://www.kapsch.us)**

**timothy.oleary@Kapsch.net**

**Please Note:**

The content of this presentation is the intellectual property of Kapsch AG and all rights are reserved with respect to the copying, reproduction, alteration, utilization, disclosure or transfer of such content to third parties. The foregoing is strictly prohibited without the prior written authorization of Kapsch TrafficCom AG. Product and company names may be registered brand names or protected trademarks of third parties and are only used herein for the sake of clarification and to the advantage of the respective legal owner without the intention of infringing proprietary rights.





66

## Parsons – Call for Projects Update

# Agenda

67

- **I-210 CC Arterial Systems Improvement Project System Consulting Services - Overview**
- **Status of 9 procurement package**
- **Next Steps**





# I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

## STATUS OVERVIEW

Sep 1, 2020



# Project Objective

69

- Assist Caltrans D7 to manage the execution of the 9 arterial ITS improvement projects

#	Package Description	Contract #	Contract Status	Target
1	Bluetooth – Iteris Velocity	07A4470	Completed, Contract Closed	5/31/2019
2	Bluetooth – BlueToad	07A4477	Final System Testing Phase	9/4/2020
3	New Controller Cabinets	07A4761	Material Procurement	Q3-4,2020
4	Communication Upgrades	07A4479	Completed, Contract Closed	6/30/2020
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	Material Procurement	Q3-4,2020
6	Video Detection System	07A4481	Completed, Contract Closed	6/30/2020
7	Data Communication Module and Video Detection Software Upgrade	07A4755	Material Inspection	Q3-4,2020
8-1	DMS Procurement	07A4792-3	in Progress	Sep 2020
8-2	DMS Integration	07A4794	Development Phase	Q1, 2021
8-3	DMS & Static Sign Installation	N/A	To be handled by stakeholders	Q3-4,2020
9	Environmental Stations with Air Quality Sensors and Open Data Systems	07A4388	Development Phase	Q1,2021



# Project Area


70

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County	Foothill Transit
1	Bluetooth – Iteris Velocity	07A4470	√		√				
2	Bluetooth – BlueToad	07A4477	√	√		√	√	√	
3	New Controller Cabinets	07A4761	√	√	√				
4	Communication Upgrades	07A4479	√		√	√	√	√	
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	√	√	√	√		√	
6	Video Detection System	07A4481	√	√	√	√	√	√	
7	Data Communication Module and Video Detection Software Upgrade	07A4755	√	√	√	√	√	√	
8-1	DMS Procurement	07A4792-3	√	√				√	
8-2	DMS Integration	07A4794	√	√				√	
8-3	21 DMS Installation	Stakeholders	√	√				√	
	11 Static Sign Installation	Stakeholders	√	√	√		√	√	
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	√	√					√



# Project Area (cont.)

71





# UPDATE ON PACKAGES 1-9

Sep 1, 2020



# Package Status – Pkg # 1

73

Pkg. #	Pkg.	Contract #	Project Status
1	Bluetooth – Iteris Velocity	07A4470 PTM	<ul style="list-style-type: none"> <li>• NTP: 7/10/2018</li> <li>• Kick-off Meeting: 7/30/2018</li> <li>• Submittal Approved: 8/16/2018</li> <li>• Installation &amp; Testing Completed on 5/29 &amp; 5/30/2019</li> <li>• Accepted by Arcadia, Documents Submitted</li> <li>• Completed</li> </ul>





# Package Status – Pkg # 2

74


Pkg. #	Pkg.	Contract #	Project Status
2	Bluetooth – BlueToad	07A4477 DBX	<ul style="list-style-type: none"> <li>NTP: 7/10/2018</li> <li>Kick-off Meeting: 7/30/2018</li> <li>Submittal Approved: 10/12/2018</li> <li>Field Installation &amp; Testing: Completed (May 2020) <ul style="list-style-type: none"> <li>LACo, Monrovia, Duarte: 10 locations</li> <li>Caltrans: 1 location without existing comms. Equipment delivered to LACo</li> <li>Pasadena: 11 locations completed</li> </ul> </li> <li>TMC Server Installation &amp; Configuration: Completed (May 2020)</li> <li>LA Co &lt;-&gt; Pasadena Server Communications: configured &amp; tested</li> <li>System Acceptance Testing &amp; Training: <ul style="list-style-type: none"> <li>Pasadena: Completed 8/27/2020</li> <li>LA County, Monrovia, Duarte: Troubleshooting communications to 4 locations</li> </ul> </li> <li>Expected to be completed: 9/4/2020 (95%)</li> </ul>



# Package Status – Pkg # 2

75

## □ P2 - BlueToad Travel Time System – Comm. Architecture



V1: 10/9/2019  
V2: 2/19/2019  
V3: 6/11/2020

# Package Status – Pkg # 3

76

Pkg. #	Package Name	Contract #	Project Status
3	New Controller Cabinets	07A4761 Crosstown	<ul style="list-style-type: none"> <li>• <b>Advertised: 9/26/19</b></li> <li>• <b>Awarded: 2/11/2020</b></li> <li>• <b>NTP: 2/19/2020</b></li> <li>• <b>Kick-off Meeting: 2/25/2020</b></li> <li>• <b>Material Submittal Review</b> <ul style="list-style-type: none"> <li>• Arcadia (1 locations): Approved</li> <li>• Pasadena (7 locations): Approved</li> </ul> </li> <li>• <b>Installation :</b> <ul style="list-style-type: none"> <li>• Arcadia: completed &amp; tested                             <ul style="list-style-type: none"> <li>• Used city-furnished controller, new equipment to be delivered to City</li> </ul> </li> <li>• Pasadena: Layout plans are needed for 3 locations; Relocation plans are needed for 4 location on bridge                             <ul style="list-style-type: none"> <li>• City and contractor conducted site investigation on 6/24/20</li> <li>• Contractor will submit the plans and cost estimate</li> </ul> </li> </ul> </li> <li>• <b>Expected to be completed: Q3-Q4, 2020</b></li> </ul>



# Package Status – Pkg # 4

77

Pkg. #	Package Name	Contract #	Project Status
4	Communication Upgrades	07A4479 Kanaan Construction	<ul style="list-style-type: none"> <li>• NTP: 7/13/2018</li> <li>• Kick-off Meeting: 7/30/2018</li> <li>• Submittal &amp; RFI Approved: 5/6/2019</li> <li>• Equipment procured</li> <li>• Installation of 35 locations: completed</li> <li>• Testing &amp; Acceptance: completed (1/13/2020 &amp; 4/14/2020)</li> <li>• Contract Closed: 6/30/2020</li> </ul>



# Package Status – Pkg # 5

78

Pkg. #	Package Name	Contract #	Project Status
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480 CPE, Inc	<ul style="list-style-type: none"> <li>NTP: 7/17/2018</li> <li>Kick-off Meeting: 7/30/2018</li> <li>Changed hardware/firmware requirements per Stakeholder Comment; revised price estimate (\$124,971) lower than original amount (\$171,600) – reviewed &amp; approved by stakeholders (Arcadia, Pasadena, LA County, Caltrans)</li> <li>Material                             <ul style="list-style-type: none"> <li>Submittals – approved</li> <li>Materials Procurement - order placed, Estimated Date of Delivery (EDD) end of Sep 2020 (original EDD 8/5/2020)</li> </ul> </li> <li>Installation                             <ul style="list-style-type: none"> <li>3 locations in Monrovia:                                     <ul style="list-style-type: none"> <li>3 D4 firmware licenses added to LACo license database on 7/15/2020, LACo is updating timing plan</li> <li>spare 1C module in LA County or Arcadia can be used to test firmware upgrade</li> </ul> </li> <li>2 locations in Arcadia: City has installed spare controllers. New equipment to be delivered to City</li> <li>Other locations: Oct – Nov 2020</li> </ul> </li> <li>Expected to be completed: Q4, 2020</li> </ul>



Metro



# Package Status – Pkg # 6

79

Pkg. #	Package Name	Contract #	Project Status
6	Video Detection System	07A4481 Traffic Loops Crackfilling, Inc	<ul style="list-style-type: none"> <li>• NTP: 7/10/18</li> <li>• Kick-off Meeting: 7/30/18</li> <li>• 10/9/18: Conducted Site Survey</li> <li>• 10/18/18: Submittal approved</li> <li>• Installation: all 22 locations completed (Mar 2020)</li> <li>• Installation (22 locations): <ul style="list-style-type: none"> <li>• 22 locations: all completed</li> <li>• Installation of conduit: completed</li> </ul> </li> <li>• Acceptance Testing: Completed</li> <li>• As-built &amp; Test Reports: Completed</li> <li>• Contract Closed: 6/30/2020</li> </ul>



# Package Status – Pkg # 7

80

Pkg. #	Package Name	Contract #	Project Status
7	Data Communication Module and Video Detection Software Upgrade	07A4755 Crosstown	<ul style="list-style-type: none"> <li>Advertised: 1/2/2020</li> <li>Awarded: 2/11/2020</li> <li>NTP: 2/19/2020</li> <li>Kick-off Meeting: 2/25/2020</li> <li>Materials                             <ul style="list-style-type: none"> <li>LA County (4): approved</li> <li>Duarte (1): approved</li> <li>Monrovia (3): approved</li> <li>Arcadia (14): approved</li> <li>Pasadena (change from 8 to 6): approved</li> </ul> </li> <li>Procurement: Completed 7/10/2020</li> <li>Installation:                             <ul style="list-style-type: none"> <li>85% done</li> <li>1 Arcadia Location: scheduling site investigation &amp; preparing cost estimate</li> </ul> </li> <li>Expected to be completed: Oct 2020</li> </ul>



# Package Status – Pkg # 8-1, 8-2, 8-3

81

Year	2020												2021						
Month	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7
DMS Procurement																			
DMS Delivery																			
DMS Installation																			
DMS Integration																			
DMS System Testing																			
Training																			

May 2021, Hard Launch of I-210 CC System (Est.)

Item	Total	Caltrans	Arcadia	Pasadena	Duarte	Monrovia	LA County
# of DMS	21	2		17			2
DMS Locations	21	2		17			2
# of Static Signs	31	3	12	1	6	6	3
Static Signs Locations	11	3	4	1	1	1	1
Installation		Caltrans	Arcadia	Pasadena	Duarte	Monrovia	LA County





# Package Status – Pkg # 8-1

82

Pkg. #	Package Name	Contract #	Project Status
8-1	Advanced Traveler Information Systems: DMS Procurement	07A4792-3 Elan Moyal	<ul style="list-style-type: none"><li>• Advertised: 10/25/19</li><li>• Awarded: 12/2/ 2019</li><li>• Kickoff meeting: 12/19/2019</li><li>• Material Submittals &amp; procurement: in progress</li><li>• Expected to be completed: Sep 2020</li></ul>



# Package Status – Pkg # 8-1

83

Item	Total	Caltrans	LACO	Pasadena	Ordered	Delivery
DMS & Mounting Hardware	21	2	2	17	3/27/20	Mid Sep 2020 (impacted by COVID19)
DMS Poles & Anchor Bolts	19	0	2	17	2/21/20	DMS Pole Source Inspection: 5/13/2020 2 delivered to LACO: 6/15/2020 (confirmed) 17 delivered to Pasadena: 6/15/2020 (confirmed) DMS Anchor Bots Source Inspection: 7/7/2020 19 delivered to Pasadena: 7/9/2020 (confirmed) Green tag & Orange tag to Caltrans : 8/18/2020 (Parsons)
Pull boxes	19	0	2	17	4/30/20	2 delivered to LACO: 5/21/2020 (confirmed) 17 delivered to Pasadena: 6/1/2020 (confirmed)
Power & Comm Cables	11,000 ft	TBD	TBD	TBD	4/23/20	9 boxes delivered to Pasadena: 6/4/2020 (confirmed) 1 box delivered to LA County: 8/18/2020 (confirmed) 1 box delivered to Caltrans: 8/18/2020 (Parsons)
Radios	12	0	0	12	5/5/20	Delivered to Pasadena: 6/1/2020 (confirmed)
Sign Control System with API	3	1	1	1	3/27/20	API v1.5 being updated to address comments Est. Delivery Date: 9/11/2020
Servers	1	1	0	0	Lead time: 3 weeks	LACo: VM has been set up Pasadena: VM will be provided, provided spec of additional resources needed (price quote received) Caltrans: Physical Server (revised quote received)



# Package Status – Pkg # 8-2

84

Pkg. #	Package Name	Contract #	Project Status
8-2	Advanced Traveler Information Systems: DMS Integration	07A4794 Parsons	<ul style="list-style-type: none"> <li>Advertised: 11/14/19</li> <li>Awarded: 1/3/ 2020</li> <li>Kickoff meeting: 1/14/2020</li> <li>Construction Support                             <ul style="list-style-type: none"> <li>Installation QC checklist v2 submitted</li> </ul> </li> <li>DMS System Development                             <ul style="list-style-type: none"> <li>System Diagrams: completed</li> <li>Development Requirements: (v6) completed</li> <li>Design: completed</li> <li>Development: in progress 9/11/2020</li> <li>Virtual end-to-end testing: in progress</li> </ul> </li> <li>DMS System Integration                             <ul style="list-style-type: none"> <li>TMC installation &amp; integration: LA CO TMC – 9/18/2020</li> </ul> </li> <li>DMS System Testing                             <ul style="list-style-type: none"> <li>C2C testing – starting late Sep 2020</li> <li>Field DMS &amp; end-to-end integration – Oct-Nov 2020</li> </ul> </li> <li>Training                             <ul style="list-style-type: none"> <li>DMS workshop – scheduled on 9/9/2020</li> </ul> </li> <li>Expected to be completed: Q1, 2021</li> </ul>




# Package Status – Pkg # 8-2

85

Development Phase  
(early Sep 2020)

Development Phase  
(early Sep 2020)



Covered under other project:  
Resign Phase  
(Oct 2020)

# Package Status – Pkg # 8-3

86

Pkg. #	Package Name	Contract #	Project Status
8-3	Advanced Traveler Information Systems: DMS & static sign Installation	N/A to be handled by Caltrans, LAPDW, & Pasadena	<ul style="list-style-type: none"> <li>Static Signs DMS Installation: <ul style="list-style-type: none"> <li>Installation QC Checklist &amp; location infor distributed</li> <li>Material Delivery: mid Sep 2020</li> <li>Installation: handled by stakeholder <ul style="list-style-type: none"> <li>LA County: Est. Oct-Dec 2020</li> <li>Pasadena: Est. Oct-Dec 2020 (to be discussed)</li> </ul> </li> <li>Installation Support: <ul style="list-style-type: none"> <li>Ledstar will provide telephone/videocall support during installation, along with installation and hook-up instructional documentation.</li> <li>On-site assistance can be purchased</li> </ul> </li> <li>Expected to be completed: Q4 2020</li> </ul> </li> <li>Static Signs Installation: <ul style="list-style-type: none"> <li>Installation QC Checklist &amp; location infor distributed</li> <li>Ordered by Caltrans Maintenance Group: Jul 2019</li> <li>Arrived Caltrans Maintenance Shop: May 2020</li> <li>Material Inspection: passed on 6/4/2020</li> <li>Material Delivery: 8/18/2020</li> <li>Installation: handled by stakeholder</li> <li>Expected to be completed: Q4, 2020</li> </ul> </li> </ul>



# Package Status – Pkg # 9

87

Pkg. #	Pkg.	Contract #	Project Status
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388 Cal Poly Pomona	<ul style="list-style-type: none"> <li>NTP: 6/29/18</li> <li>Kick-off Meeting: 7/12/18</li> <li>3 Environmental stations                             <ul style="list-style-type: none"> <li>Field installation done – 6/7/19</li> <li>Collect data and analyze data - ongoing</li> </ul> </li> <li>ODS Development                             <ul style="list-style-type: none"> <li>Developed parser for transit data from Foothill Transit &amp; Pasadena Transit</li> <li>Developed parser for sample response plan (ICD v1.2)</li> <li>Improving the program to match transit routes and diversion routes.</li> </ul> </li> <li>ODS Configuration and Testing                             <ul style="list-style-type: none"> <li>Received Inventory of Road Network from PATH</li> <li>Need Inventory of Signal ID &amp; Ramp Meter ID</li> <li>Coordinate with PATH to test automated data</li> </ul> </li> <li>Expected to be completed: Q1 2021 (85%)</li> </ul>



# Next Steps

88

- ❑ General: Need all stakeholders' prompt response on RFIs & submittal reviews to keep the project on schedule.
- ❑ Package 2: Final System Acceptance Testing & Training
- ❑ Package 3: Submit layout plans & relocation plans; submit cost estimate
- ❑ Package 5: Track material delivery
- ❑ Package 7: Complete installation
- ❑ Package 8-1: Complete procurement
- ❑ Package 8-2: Complete development, start integration at LA Co TMC
- ❑ Package 8-3: Track installation status
- ❑ Package 9: Get requested information; Coordinate testing



# **Thank You and Questions?**

Sep 1, 2020



**Thank You  
and  
Next Meeting  
(Suggest Tuesday  
October 20<sup>th</sup> @ Zoom)**

