



Connected Corridors (Virtual) Face-to-Face Meeting

Tuesday, December 8th, 2020

1:30 – 3:30 pm


via Zoom Video Conferencing

December 8th
2020




Zoom Tips

2



Zoom Tips

3



Zoom Tips

4

We will be turning off video and muting all participants during the presentation to conserve bandwidth.

Please unmute yourself and turn your video on to ask a question.

Participant 1

Unmute Stop Video

Security Participants 11 Chat Share Screen Polling Record Reactions

Leave Meeting



Agenda

5

- ❑ **1:30 - 1:50 PM – Greetings, Introduction and Progress Summary**
- ❑ **1:55 – 2:10 PM – Incident Life Cycle Overview**
- ❑ **2:10 – 2:20 PM - AMS Update**
- ❑ **2:25 – 2:40 PM - Kapsch Status Update**
- ❑ **2:45 – 3:00 PM – I-210 CC Environmental Station Data Preliminary Study**
- ❑ **3:05 - 3:20 – Parsons Call for Projects Update**
- ❑ **3:20 – 3:30 – Round Table and Closing**

Next Meeting - Tuesday, February 2nd, 2021

Note: Meeting location sequence Monrovia, Duarte, LA Metro, Caltrans TMC, County, Arcadia, Pasadena



6

I-210 Pilot Implementation Project Progress Summary

Schedule – Till Launch (Page 1 of 2)

8

- ❑ **Complete Call for Projects Procurement** – Jan 2020
- ❑ **ATMS with CC modifications deployed to Production** – March 2020
- ❑ **Major functions of the Test DSS work with production ATMS incident data** (demonstrated) – May 2020
- ❑ **Data Hub configuration and deployment management functions (deployment/release hardening)** – May 2020
 (conducted incremental releases with containers, further hardening as we go through the pilot)
- ❑ **Estimation running in the cloud** – August <- ~~December~~ 2020
 (In the cloud with limited functionality. Not fully tested yet. Work sch. switched with Prediction.)
- ❑ **Complete ATMS Modifications** – ~~October 2020~~ -> January 2021
 (Received Parsons updates for the Design doc. in resp. to comments. Date to be confirmed after the spec agreement.)
- ❑ **Complete McCain Transparency C2C interface** (Pasadena) – ~~October 2020~~ -> January 2021
 (Code is ready to deploy to Prod. CT app deployed. City signals to follow; waiting for the network and SSL certs to be deployed.)
- ❑ **Prediction (Aimsun) running in the cloud** – November 2020
 (In the cloud with limited functionality. Working on scalability, update and deployment automation and performance.)
- ❑ **Rules Engine (Drools) running in the cloud** – August <- ~~October~~ 2020
 (Technology is running in the cloud with initial RP generation;
 Remains: workflow enhancements and hardening throughout the Pilot).
- ❑ **All ITS Elements Installed in Field** – ~~Q3-Q4 2020~~ -> Dec-Jan 2021
 (See slides for Parsons DMS package #8-1,2,3 below).



Schedule – Till Launch (Page 2 of 2)

9

- **Integrate CT Lane Closure System*** – ~~September 2020~~ → February 2021
- **Integrate Local Lane Closure System*** – April 2021 (to confirm)
(Rules engine has to know the info. May require LCS software modification.)
- **All data (except new arterial DMS signs) being received** – ~~November 2020~~ → January 2021 (to confirm)
(i.e. all ITS elements are installed and sending data through their C2C interfaces. Per latest, P3 and P5 moved from Q4 2020 to April 2021)
- **Performance Management System Available** – ~~December 2020~~ → (to confirm)
(Data Hub is sending data out waiting for the connection.)
- **Complete C2C DMS Sign Interfaces** – February → March 2021
(See Call for Projects slides below; testing completion moved Feb → Mar 2021. Just started testing some dialogs with ATMS)
- **Version 1.0 System Production Deployment/Release** – February → 2021
(Estimation, Prediction, Rules, CMS, etc. could be less than in May.)
- **System Operational Test and Validation, TMC/CT&Locals Operator Acceptance Testing** – March-May 2021
- **Before Study** – March to May 2021
(Could be based on historic data due to Covid impact.)
- **CT and Local Agencies Operator Training** – April to May 2021
- **Launch Pilot** – May 2021

Note:

* Caltrans HQ IT involvement required. Both the Arterials (built for rail system) and state-wide Freeway LCSs exist and maintained by CT IT. Just recently received the info and started reviewing.

Schedule – Pilot Launch to Pilot Completion

10

- **Pilot Launch** – **May 2021**
- **Kapsch** – **May 2021 – September 2021**
- **Parsons** – **September 2021 – January 2022**
- **Interim Benefits Analysis** – **January 2022**
- **Telegra** – **January 2022 – May 2022**
- **After Study** – **March to April 2022**
- **Kapsch** – **June 2022 – September 2022**
- **Documentation Completed** – **September 2022**
- **Procurement of CMS system** – **August 2022**
- **Procurement of Aimsun** – **August 2022**
- **Pilot complete** – **September 2022**



Planned Accomplishments for December 2020-January 2021

11

□ **Software Development**

- Expand capabilities of prediction in cloud DSS. Begin efforts to optimize prediction run times. Begin automation of model update build processes.
- Continue effort to capture state and local lane closure system data in Data Hub.
- Support networking and deployment of SSL and McCain Transparency update in Pasadena.
- Continue integration efforts for DMS signs, testing both ATMS and LedStar interfaces. Retest current freeway sign interfaces updated to add LedStar signs.
- Continue efforts with Parsons and D7 to update ATMS workflows and user interface.
- Complete command testing for Pasadena signals (McCain).

□ **Analysis Modeling and Simulation (AMS)**

- Complete testing of estimation components to handle more complicated intersection topologies in the CC network
- Add rules to handle queue information for response plan selection
- Integrate and test Response Plan Generator (RPG) working with queue estimation information



I-210 CC Pilot: Project Risks to Watch

12

1. PATH contract is being reevaluated by CT HQ.
2. The project needs to secure funding through the Pilot completion.
3. Timely completion of Kapsch CMS Integration.
(Estimate to complete expected this week).
4. Timely completion of ATMS modifications.
5. Timely completion of DMS integration.
6. Timely completion of the Local and Freeway LCSs integration.
(As we just recently were able to obtain the information and started reviewing it.)
7. Full readiness of the DSS.
(Rules, estimation, prediction; including the initial RP, updates and termination.)
8. Data availability and quality.
9. Performance Management System availability.

Networking and Center to Center Connectivity

13

□ C2C network connectivity issues

- ▣ Lost connectivity to TSMSS due its upgrade. Working with CT to reestablish connectivity so testing can resume.
- ▣ Pasadena intersection signal connectivity not yet established (2 installations). Waiting for connectivity to verify installation for Caltrans signals. Verification of Pasadena signal interface to follow.
- ▣ Test ATMS frequent down time is problematic. Often there is no notification.

□ New connectivity to be established

- ▣ Need test-only connectivity for DMS C2C dialog testing via LedStar interface
- ▣ Pasadena and LACO dynamic message signs
- ▣ Local LCS (needs a deployment target where the software will be hosted)
- ▣ State LCS

Dev System C2C Connectivity Nov 19 – Dec 4

14

2.console.aws.amazon.com/cloudwatch/home?region=us-west-2#dashboards:name=DEV-UNHEALTHY-TARGETGROUPS;start=P14D



tmkadmin @ 1939-9561-4296

Oregon

Support

Try out the new interface

DEV-UNHEALTHY-TAR...

Add widget


Actions

Save dashboard

1h 3h 12h 1d 3d 1w custom (2w)




D7DevGreenBoxAtms-1




D7DevGreenBoxTsmss-1



D7DevGreenBoxArcadia-1




D7DevGreenBoxLaCounty-1




D7DevGreenBoxAtms-2




D7DevGreenBoxTsmss-2




D7DevGreenBoxArcadia-2




D7DevGreenBoxLaCounty-2




C2CNetwork_Dev_Jenkins_ATMS...




C2CNetwork_Dev_Jenkins_TSMSS




C2CNetwork_Dev_Jenkins_Arcadia




C2CNetwork_Dev_Jenkins_LACO



C2CNetwork_Dev_Reader_PeMS



C2CNetwork_Dev_Jenkins_PeMS



Production System C2C Connectivity Nov 19 – Dec 4

15

2.console.aws.amazon.com/cloudwatch/home?region=us-west-2#dashboards:name=UNHEALTHY-TARGETGROUPS;start=P14D



tmk @ 8202-6192-0521

Oregon

Support

Try out the new interface

UNHEALTHY-TARGETG...

Add widget

Actions

Save dashboard


1h 3h 12h 1d 3d 1w custom (2w)



D7ProdGreenBoxAtms-1



Count



UnHealthyHostCount

D7ProdGreenBoxTsmss-1



Count




UnHealthyHostCount

D7ProdGreenBoxLaCounty-1



Count




UnHealthyHostCount

D7ProdGreenBoxArcadia-1



Count




UnHealthyHostCount

D7ProdGreenBoxAtms-2



Count



UnHealthyHostCount

D7ProdGreenBoxTsmss-2



Count




UnHealthyHostCount

D7ProdGreenBoxLaCounty-2



Count




UnHealthyHostCount

D7ProdGreenBoxArcadia-2



Count



UnHealthyHostCount



C2C Connectivity Challenges


16

- ❑ **TSMSS System has been offline in all environments since upgrade on November 10th**
- ❑ **Test ATMS system has been very unstable for somewhat longer**



C2C Interface Implementations - Status

17



Legend:

Green border – Done; Blue border – In Progress (thickness commensurate with progress)

Systems Integration

18

- **Pasadena**
 - ▣ McCain/Transparency C2C interface – Dialog testing complete. Command execution testing in progress – issues reported, in retest. Deployment delayed – networking and SSL taking longer than expected.
- **Dynamic Message Signs – Pasadena, LACO, Caltrans**
 - ▣ Beginning interface testing of first dialogs with the CT ATMS. Other dialogs still in development. Awaiting networking to test Ledstar (Pasadena/LACO) C2C dialogs.
- **Caltrans**
 - ▣ Received updates of Parsons design for ATMS updates. Will review this week.
- **TSMSS**
 - ▣ Resolving connectivity to test fixes following last round of testing



Systems Development

19

□ Updates

- First cloud prediction capabilities developed. Working to add ability to scale beyond $n=1$. Have experienced a full integration of prediction, estimation, and rules within cloud DSS. Working to ensure local deployment support for AMS team simultaneously with cloud deployment.
- Completed first rules and estimation deployments to cloud. Currently working to improve rules and adding queue estimation to rules route/response plan creation.
- Fixed data pipeline bugs affecting reliability of pipelines.
- Implemented AWS security enhancements and implemented cost reduction activities for AWS expenses
- Reviewed data from state LCS system. Developing custom interface in the Data Hub.
*
- Local LCS system custom interface in development. Data received may have issues for system use. *
- Developed automated tests for incident workflow.


* Both LCS interfaces convert source LCS data to TMDD format for downstream standardized consumption

20

Incident Life Cycle Overview

Incident and RP Life Cycle


21



Incident

22


- HOV + 2 left lane blocked at Myrtle on I-210 WB



Simulated Incident and RP Life Cycle

23

- To clear excess traffic on arterial streets, RP extends beyond end of freeway incident



24


First Incident Report

Phase 1

Before Response

25


□ 2:15 PM – 10 min into incident



No Incident




Incident



Phase 1: Initial Response

26




First Incident Report

27

□ Operator actions


- ▣ Enter incident information into ATMS
- ▣ Request I-210 Connected Corridors Response Plan



First Incident Report Data Flow

28

- An ATMS incident triggers response plan generation



29


Initial Response Plan

Still in Phase 1

Evaluation of best response plan

30

- **Top pre-scored plans are evaluated based on available information**



Decision making process

31

- **Plans are pre-scored based on traffic engineering judgement, results of simulation studies, and stakeholder preferences**
- **In addition, the rules take into consideration**
 - ▣ Incident attributes (e.g., location, time of day, lanes blocked)
 - ▣ Historical demand and queue forecast
 - ▣ Asset availability
 - ▣ Estimation results for queue length and initial state
 - ▣ Prediction scorecard
- **If experiencing a data outage, estimation and prediction become impossible**
- **If experiencing a communications outage, a response cannot be deployed**




Possible Responses

32


□ Single detour

- ▣ Central, Myrtle off-ramp
→ Myrtle on-ramp




□ Single detour

- ▣ Central, Mountain off-ramp
→ Myrtle on-ramp



□ Dual detours


- ▣ Central, Mountain off-ramp
→ Myrtle on-ramp
- ▣ Huntington, Mount Olive
→ Huntington on-ramp



Approval of Response Plan

33

□ Response Plan sent to Kapsch CMS and ATMS




First Response Plan Deployment

34


□ Operator actions

- Approve or disapprove plan in ATMS
- Approve or disapprove plan in Kapsch CMS



- If a plan is disapproved, the next ranked, available plan will be offered


- After time-out window, the plan is automatically approved



What happens next?

35

- **Proceed to Phase 2**
- **System will maintain TOD operations if:**
 - ▣ No available response plan (no assets available)
 - ▣ All response plans rejected
 - ▣ TOD is the best plan (1 lane blocked at 2 am)




36

Response Plan Updates

Phase 2

Phase 2: Periodic Evaluation


37




Response 1

38


□ 2:30 – 25 min into incident / 10 minutes into response



Incident




Response 1




Response 1

39


□ 2:45 PM – 40 min into incident / 25 min into response



Incident



Response 1




Phase 2 Updates

40

□ ICM Actions

- Periodically offer better response plan(s) if available




□ Operator actions

- Update incident with new information (modify lanes blocked)
- Approve or disapprove response plans
- Request termination

□ **If a plan is disapproved, the next ranked, available plan will be offered**


□ **After time-out window, the plan is automatically approved**



What happens next?

41


- **If freeway lanes become clear**
 - ▣ Operator updates the incident → Phase 3
- **If something else changes**
 - ▣ Operator updates the incident → Phase 2
- **If plan cancellation is desired**
 - ▣ Operator requests termination → Phase 4




Response 2

42


- **2:45 PM – 40 min into incident / 25 min into response**



Incident




Response 2




Response 2

43


- 3:00 PM – 55 min into incident / 40 min into response



Incident



Response 2




44

Freeway Lanes Cleared

Phase 3

Phase 3: Post-Incident Plan


45



Simulated Incident and RP Life Cycle

46

- To clear excess traffic on arterial streets, RP extends beyond end of freeway incident



Entering Phase 3

Caltrans ATMS




Kapsch



47

- Operator updates incident to inform ICM system that freeway lanes are no longer blocked
- ICM offers a new response plan deleting CMS alternate route
- If a plan is disapproved, the next ranked, available plan will be offered
- After time-out window, the plan is automatically approved



Phase 3 Updates: Same as Phase 2

48

□ ICM Actions


- Periodically offer better response plan if available

□ Operator actions

- Update incident with new information (modify lanes blocked)
- Approve or disapprove response plans
- Request termination

□ **If a plan is disapproved, the next ranked, available plan will be offered**


□ **After time-out window, the plan is automatically approved**



What happens next?

49


- **If freeway lanes become blocked again**
 - ▣ Operator updates the incident → Phase 2
- **If something else changes**
 - ▣ Operator updates the incident → Phase 3
- **If plan cancellation is desired**
 - ▣ Operator requests termination → Phase 4



Response 2


50

□ 3:15 PM – 10 min after incident end / 55 min into response




Typical to observe significant arterial congestion after the freeway lanes are cleared

Incident




Response 2




Response 2

51

□ 3:30 PM – 25 min after incident end




Typical to observe significant arterial congestion after the freeway lanes are cleared



Response 2


52

□ 3:45 PM – 40 min after incident end




Typical to observe significant arterial congestion after the freeway lanes are cleared

Incident




Response 2




Response 2

53


□ 4:00 PM – 55 min after incident end



Incident



Response 2




54

Excess Congestion Cleared

Phase 4

Phase 4: Termination Request

55



Entering Phase 4

Caltrans ATMS




Kapsch



56


- Operator requests termination
- ICM offers a new response plan that releases resources
- If the termination is disapproved, the current plan will remain in place and termination will not occur
- After time-out window, the termination is automatically approved



What happens next?

57

- **If termination plan is approved**
 - ▣ Resources are released and operations return to TOD
- **If termination plan is disapproved**
 - ▣ System returns to Phase 2 or Phase 3 as appropriate



58

Incident Closed

59

AMS Accomplishments

AMS Accomplishments

60

□ Prediction

- ▣ New snapshot of the simulation model in Aimsun 20 was completed
- ▣ Aimsun prediction is running in the cloud (with cloud license)

□ Response Plan Generator (RPG)

- ▣ Updated to consume asset inventories and states from the data feeds. This is important to disqualify response plans that require unavailable assets
- ▣ Methods to rectify changes in inventory IDs are implemented. This is important so that response plans in all parts of the DSS, model, and system can be maintained, and synchronized

AMS Accomplishments

61

□ Estimation

- ▣ Completed testing of real-time queue estimation
- ▣ Arterial estimation is being upgraded to handle intersections with more complicated topology. Coding has been completed and testing is on schedule

□ Integration


- ▣ Integrating queue estimation results with rules, so that the RPG can use the freeway back of queue conditions to select the response plans

□ Lane closure systems (LCS)


- ▣ Began initial tasks to review data structures and the mapping of fields

Freeway Queue Estimation Tested


62



Traffic State Estimation Visualization



Queue Estimation Visualization



AMS Next steps

63

- **Focus on Response Plan Generator (Rules)**
- **Add rules to handle queue information for plan selection**
- **Integrate and test RPG working with queue estimation information**
- **Complete testing of estimation components to handle more complicated intersection topologies in the CC network**



64

Data Quality

I-210 – Freeway Data Quality

65

- ❑ Excellent overall data availability on core I-210
- ❑ SR-134 and I-605 have had some construction
- ❑ Real-time feeds are mostly stable, despite sporadic, short-lived outages
- ❑ PeMS outages in September and October were quickly resolved

Caltrans (freeways)		Arcadia	Pasadena	Summary						
Weekly Average Sensor Availability			I-210 ▾		Eastbound PM 25 - PM 43.25 ▾					
Hover over cells to view units in detector-days.			CD	CH	Fwy-Fwy	HOV	Mainline	Off Ramp	On Ramp	Total
July	21 22 23 24 25 26 27			100.0%	86.9%	95.1%	90.9%	96.0%	93.6%	
	28 29 30 1 2 3 4			100.0%	89.0%	94.6%	90.9%	96.0%	93.6%	
	5 6 7 8 9 10 11			85.7%	76.7%	81.5%	77.9%	82.3%	80.6%	
	12 13 14 15 16 17 18			85.7%	75.9%	81.4%	77.9%	82.3%	80.4%	
August	19 20 21 22 23 24 25			85.7%	75.5%	81.5%	77.9%	82.3%	80.4%	
	26 27 28 29 30 31 1			100.0%	84.1%	93.5%	90.9%	93.7%	92.0%	
	2 3 4 5 6 7 8			100.0%	87.8%	95.5%	90.9%	96.0%	94.0%	
	9 10 11 12 13 14 15			100.0%	87.3%	94.7%	90.9%	96.0%	93.4%	
September	16 17 18 19 20 21 22			100.0%	88.6%	93.0%	90.9%	96.0%	92.6%	
	23 24 25 26 27 28 29			100.0%	86.5%	93.8%	90.9%	96.0%	92.8%	
	30 31 1 2 3 4 5			100.0%	88.6%	93.6%	90.9%	96.0%	92.9%	
	6 7 8 9 10 11 12			100.0%	86.5%	92.6%	89.6%	92.0%	91.5%	
October	13 14 15 16 17 18 19			85.7%	73.1%	79.2%	77.9%	78.9%	78.3%	
	20 21 22 23 24 25 26			57.1%	49.0%	53.4%	53.2%	54.3%	53.0%	
	27 28 29 30 1 2 3			100.0%	83.7%	92.3%	93.9%	96.0%	91.9%	
	4 5 6 7 8 9 10			100.0%	81.6%	89.1%	96.5%	96.0%	90.0%	
November	11 12 13 14 15 16 17			85.7%	69.4%	76.3%	83.1%	82.3%	77.1%	
	18 19 20 21 22 23 24			100.0%	83.7%	90.9%	97.0%	96.0%	91.4%	
	25 26 27 28 29 30 31			100.0%	83.7%	90.5%	96.1%	96.0%	91.0%	
	1 2 3 4 5 6 7			100.0%	87.8%	93.8%	93.9%	95.4%	93.3%	
November	8 9 10 11 12 13 14			100.0%	89.0%	95.3%	93.9%	96.0%	94.4%	
	15 16 17 18 19 20 21			100.0%	87.8%	94.9%	93.9%	96.0%	94.0%	
	22 23 24 25 26 27 28			100.0%	89.0%	95.2%	93.9%	98.9%	94.7%	

Data Readiness Grid

66

Asset Data and Status Weekly Report (12/07/2020)					
Agency	System	Asset Type	Critical for Launch?	Ready for Launch?	Comment
Caltrans	PeMS	PeMS Data	Yes (as a workaround for ATMS)	Yes	Minor sporadic outages
	ATMS	Freeway Detector Messages	No (workaround available)	NA	
		Ramp Meter Messages	Yes	Almost	
		DMS Messages	Yes	Almost	
	TSMSS/TransSuite	Intersection Detector	Yes	Not yet	Fix in process to enable software update
		Intersection Signal	Workaround available	NA	Will likely use same workaround as Arcadia
Arcadia	TransSuite	Intersection Detector	Yes	Almost	
		Intersection Signal	Workaround available	NA	Workaround available
LACO	KITS	Intersection Detector	Yes	Almost	
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Duarte	KITS	Intersection Detector	Yes	Almost	
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Monrovia	KITS	Intersection Detector	Yes	Almost	
		Intersection Signal	Requires workarounds	No	Workarounds not yet implemented
Pasadena	McCain	Intersection Detector	Yes	No	
		Intersection Signal	Workaround possibility depends on intersection data	No	




67

Stakeholder Progress

DMS Signage Discussions (Trailblazer)

68

- Discussions held to discuss sign messages and style




CMS Signage Discussions (Freeway)

69

□ Constraints

- ▣ 1 phase: 3 lines
- ▣ 2 phase: 2 lines
- ▣ 16 characters per line



Freeway Messaging - Detour 1			
CMS 1		CMS 2	
CMS 82 - Foothill	INCIDENT ALLEN ALT RTE EXITS 26 27	None	None
CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXIT 27	None	None
CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26 27	None	None
CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26 27	None	None
CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26 27	None	None
CMS 137 - W/O Altadena	INCIDENT ALTADENA ALT RTE EXIT 28	None	None
CMS 137 - W/O Altadena	INCIDENT ALTADENA ALT RTE EXIT 28	CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26-28
CMS 137 - W/O Altadena	INCIDENT ALTADENA ALT RTE EXIT 28	CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26-28
CMS 137 - W/O Altadena	INCIDENT ALTADENA ALT RTE EXIT 28	CMS 82 - Foothill	INCIDENT ALTADENA ALT RTE EXITS 26-28
CMS 137 - W/O Altadena	INCIDENT SIERRA MADRE VILLA ALT RTE EXIT 29A	None	None
CMS 137 - W/O Altadena	INCIDENT SIERRA MADRE VILLA ALT RTE EXIT 29A	CMS 82 - Foothill	INCIDENT SIERRA MADRE VILLA XX LANES CLOSED
CMS 137 - W/O Altadena	INCIDENT SIERRA MADRE VILLA ALT RTE EXIT 29B	None	None
CMS 137 - W/O Altadena	INCIDENT SIERRA MADRE VILLA ALT RTE EXITS 29A 29B	CMS 82 - Foothill	INCIDENT SIERRA MADRE VILLA XX LANES CLOSED

Response Plans – Stakeholder Progress

70

□ **Pasadena**

- ▣ Consensus achieved on operations and maintenance of intersections within the City of Pasadena, but owned by Caltrans
- ▣ All signal timing plans have been deployed

□ **LA County**

- ▣ Discussion of response plan library and proposed DMS messages in trailblazer signs

□ **Monrovia**

- ▣ Equipment replaced at Huntington & Shamrock

□ **Duarte**

- ▣ No update



Response Plans – Stakeholder Progress

71

□ **Arcadia**

- ▣ No update

□ **Caltrans**


- ▣ Discussion of response plan library
- ▣ Initial bench testing reveals that updates to TSMSS server and software are both critical for continued progress
- ▣ TSMSS server has been updated but networking challenges remain

72

Kapsch Update

CC ICM System Overview

73



I-210 Integrated Corridor Management Kapsch Update

74

The screenshot displays the EcoTrax mobile application interface. The top bar shows the EcoTrax logo, navigation icons, and status information including signal strength (0/2), notifications (0), and battery level (1). The time is 16:03. The main map area shows a section of the I-210 corridor in Arcadia, California, with various streets and landmarks labeled. A details panel on the right side of the screen provides information for a specific location, Baldwin Ave. The panel includes a header with the location name and a plan ID (Plan 64581069 for incident 1). Below this, the status is 'Executing'. A table lists details for the device: Code 758774, Type Ramp Meter, Provider TMDD Ramp Meter, and Subtype TMDD Ramp Meter Gen... The panel also includes a section for 'INFORMATION' with fields for Implemented action, Requested action, Implemented comment, Requested comment, Implemented rate, and Requested rate. At the bottom of the panel, there are buttons for 'VOTES (2/2)' and 'COMMENTS (0)'. The bottom of the screen shows a list of recent events or updates, including '1. CALTRANS: Caltrans:758774;Ln 1: FIXEDRATE...' and '2. CALTRANS: Caltrans:19.change signal timing p...'.

→ BALDWIN AVE

34.14999, -118.05334

Code 758774 Type Ramp Meter

Provider TMDD Ramp Meter Subtype TMDD Ramp Meter Gen...

Plan 64581069 for incident 1

Executing

Plan 64581069 for incident 1

Confirm execution?

VOTES (2/2) COMMENTS (0)

ARC

1. CALTRANS: Caltrans:758774;Ln 1: FIXEDRATE...
"TMDD Device Order" (TMDD Device Control Requ...

2. CALTRANS: Caltrans:19.change signal timing p...
"TMDD Device Order" (TMDD Device Control Requ...

Tim O'Leary
December 8, 2020


EcoTrafIX Product Status

75

□ EcoTrafIX V3.2 was released and operating well.

□ Key Features:

- Improve roadway link incident creation
- Waze integration
- Regional Map device filters
- Regional Map transparent layers



EcoTrafIX Interface Status

76

Good progress:


- ❑ EcoTrafIX continuing to integrate the reception of Response Plans from DSS
- ❑ EcoTrafIX receiving events from ATMS
- ❑ EcoTrafIX forwarding ATMS and ETX events to PATH's Hub
- ❑ EcoTrafIX deployed and running in production



EcoTrafIX Interface Status

77

Interface



Next Steps

78

- Continue EcoTrafIX Development
- Develop Cost Analysis for Project Completion
- Continue to support I-210 Pilot with available Resources



Thank You!

79

Kapsch TrafficCom

**4256 Hacienda Drive, Suite 100
Pleasanton, CA 94588
USA**

www.kapsch.us

timothy.oleary@kapsch.net

Please Note:

The content of this presentation is the intellectual property of Kapsch AG and all rights are reserved with respect to the copying, reproduction, alteration, utilization, disclosure or transfer of such content to third parties. The foregoing is strictly prohibited without the prior written authorization of Kapsch TrafficCom AG. Product and company names may be registered brand names or protected trademarks of third parties and are only used herein for the sake of clarification and to the advantage of the respective legal owner without the intention of infringing proprietary rights.





Air Quality Evaluation Before-N-After the COVID-19 Safer@Home Order on I-210

Xinkai Wu, Ph.D.; Xudong Jia, Ph.D., PE; Cal Poly Pomona

Lianyu Chu, Ph.D.; CLR Analytics Inc.

Allen Chen, PE; Leila Sy; Giovanni Magana, Caltrans District 7

Oct.20, 2020



Background – Task 9


- Task 9: Evaluate the air quality before-N-after the deployment of the CC project
- Covid-19 Safer@Home order provides a unique opportunity to observe the impact of the significantly reduced traffic on air quality.

Background: iAQBox

- iAQBox (Intelligent Air Quality Box)
- A Roadside Air Quality Measurement Device, customized from CLR Analytics Inc.
- Collect air quality data:
 - Emissions (CO, NO, NO2, O3, CO2)
 - Particulates (PM2.5, PM10)
 - Meteorological data (temp. and RH)
- Portable
- Low-cost




Field Installation - Mount iAQBox on CCTV Poles




✓ Electricity Power Support

✓ Networking Support

Two Field Installations



Online Data: <http://opendatasym.com>



Real-Time



10 Weekdays Comparison

Before-N-after the Safer@Home order

Warnings :


- We are presenting LOTS of Data (Could be very boring 😊).
- We might be the first to present vehicle emission data in such high resolution.
- We only present preliminary results (purely observations).



Traffic Data from PeMS

Before-N-after the Safer@Home order

Total Traffic Volume B-N-A Safer@Home Order




Before: Blue lines; After: Orange lines

Total Truck Volume B-N-A Safer@Home Order


0027 - Truck Volume

— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020



Before: Blue lines; After: Orange lines

Hourly Speed B-N-A Safer@Home Order




Before: Blue lines; After: Orange lines

Three white balloons are floating in the upper left corner of the frame against a deep blue sky with wispy white clouds. A thin white string extends from the balloons towards the left edge of the image. The balloons are of varying sizes and are clustered together.

Observations: Air Quality Before-
N-After Safer@Home Order

Observation 1: **More flow / VMT leads to more CO₂.**

- **More CO₂ emission at low speed**
- **Factors, such as sunshine, lead to the decrease of CO₂.**
- **Background:**
 - Vehicles are now America's biggest CO₂ source [1].
 - Vehicles emit higher CO₂ during traffic congestion [2].
 - Roughly a third of America's carbon dioxide (CO₂) emissions come from moving people or goods, and 80 percent of these emissions are from cars and trucks [3].



References:

[1] <https://www.theguardian.com/environment/2018/jan/01/vehicles-climate-change-emissions-trump-administration>

[2] <https://www.accessmagazine.org/fall-2009/traffic-congestion-greenhouse-gases/#:~:text=If%20congestion%20reduces%20the%20average,will%20directly%20reduce%20CO2%20emissions.>


[3] <https://www.accessmagazine.org/fall-2009/traffic-congestion-greenhouse-gases/>

The highest CO2 emission happens during the AM peak hour.

Traffic flow drop after Safer@Home order leads to the significant reduction of CO2 emission.


0027 - CO2

2/24/2020-2/28/2020 3/30/2020-4/3/2020




0027 - Total Flow

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020




CO2 emission per vehicle is higher during congestion but total CO2 is not high since traffic flow is lower.

0027 - CO2



0027 - Hourly Speed



Observation 2: **Traffic is not the major PM source**

- **Many factors contribute to PM_{2.5} other than traffic (refer to mountain fire case).**

Background

- Traffic-related PM_{2.5} exposure varies greatly depending upon city [1].
- The highest PM concentrations occur in congested traffic or when driving behind a heavy diesel-driven vehicle [1].
- Heavy-duty trucks may generate a lot of PM_{2.5} [2][3].


References:

- [1] <https://www.wunderground.com/cat6/air-pollution-cars-affects-everyone-why-we-should-care>
- [2] <https://pubmed.ncbi.nlm.nih.gov/28293828/>
- [3] <https://ehjournal.biomedcentral.com/articles/10.1186/s12940-016-0172-6>


**Many factors
contribute to PM2.5
other than traffic
(refer to mountain
fire case)**

0027 - PM2.5

— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020




— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020




0027 - PM2.5

— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020




— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020




**Heavy Duty Truck
could be one source
of PM2.5.**

0027 - PM2.5

— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020



— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020



Observation 3: **Heavy Duty Truck is a source of CO.**

- **More CO when the flow is high, especially when truck flow is high.**
- **CO is low when speed is low.**

Background:

- Carbon monoxide (CO) is a highly toxic, colorless, and odorless gas that is produced through the incomplete burning of fuels. In fact, one of the most common sources of CO exposure is the internal combustion engine — a primary component of gasoline and diesel fueled trucks [1].
- While diesel fuel combustion engines typically produce lower CO concentrations than engines powered by gas, their emissions are enough to generate lethal concentrations, particularly if the engine is not tuned properly, and particularly in a closed cab of an idling vehicle suffering from exhaust issues and leaks.


References:

[1] <https://sensorcon-sensing-products-by-molex.myshopify.com/pages/trucking-and-carbon-monoxide-awareness>

0027 - CO


More CO emission during the daytime.

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



0027 - Total Flow


2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



Heavy Duty Truck is a source for CO.


0027 - CO

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



0027 - Truck Volume


2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020




CO is low when speed

0027 - CO

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



Observation 4: **Heavy Duty Truck is a major source of NO.**

- **NO's peak and magnitude are similar before-N-after the Safer@Home Order.**
- **Heavy-duty truck volume may be similar before-N-after the Safer@Home Order.**
- **PeMS provides an estimate of truck flow but does not have ability to estimate Heavy duty truck flow.**

Background:

- Diesel engines are the largest source of nitrogen oxides (NOx) emissions nationally.
- NO are produced from fuel combustion in mobile and stationary sources. The combustion of gasoline in automobiles emit NO into the atmosphere (mobile source). Stationary emissions come from coal fired power plants, electric power plant boilers. [1]
- Excess NO may cause respiratory ailments, hematologic side effects, metabolic disorders, low blood pressure, nausea, vomiting and diarrhoea. [1]


References:

[1] <https://www.aeroqual.com/meet-the-nitrogen-oxide-family>


**Heavy Duty Truck
is a major source
of NO.**

0027 - NO

— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020



— 2/24/2020 - 2/28/2020 — 3/30/2020 - 4/3/2020



Observation 5: **NO₂ is lower during the daytime, especially with Heavy Duty Trucks and sunlight.**

- **NO₂ involves in the chemical reaction to produce O₃ when there is sunlight.**
- **Background:**
 - Light-duty trucks emits 8 times more NO_x than passenger cars [1].
 - Heavy-duty diesel trucks and buses as a major NO_x source since NO_x emissions from passenger cars and light-duty trucks have become increasingly controlled [2].
 - Breathing in high levels of NO₂ can increase the likelihood of respiratory problems: wheezing, coughing, colds, flu and bronchitis. [3]
 - NO₂ is a primary pollutant, it is also a contributing component for secondary pollutants formed from a chemical reaction, e.g., O₃. [3]
 - Heavy-duty truck generates more NO_x (NO + NO₂) at higher speed [4].
 - NO₂/NO_x is lower when speed is higher [4].

References:

[1] <https://www.sciencedirect.com/science/article/abs/pii/S1352231003007337>


[2] https://cfpub.epa.gov/ncer_abstracts/index.cfm/fuseaction/display.abstractDetail/abstract/53/report/F

[3] <https://www.aeroqual.com/meet-the-nitrogen-oxide-family>


[4] https://www.dora.lib4ri.ch/empa/islandora/object/empa%3A8878/datastream/PDF/Thudium-2010-Speed_dependence_of_NO2-NOx_emission_ratio--%28published_version%29.pdf

0027 - NO2

NO2 is lower during the daytime.




0027 - Total Flow




0027 - NO2

NO2 is lower with the presence of sunlight and heavy-duty trucks.



0027 - Truck Volume



Observation 6: **More O₃ was produced by reaction between NO₂ and O₂ with sunlight.**

- O₃ is a secondary pollutant produced by reaction between nitrogen dioxide (NO₂)

Background:

- When NO_x reacts with other pollutants in the presence of sunlight, it forms ozone [1].
- More O₃ after COVID-19 is because more NO₂ was used to form O₃.

References:


[1] <https://www.aeroqual.com/meet-the-nitrogen-oxide-family>

[2] <https://www.tandfonline.com/doi/pdf/10.3155/1047-3289.60.8.977>

**More O3 after Safer@Home
order is because of more
sunlight.**


0027 - O3

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020




0027 - Total Flow

2/24/2020 - 2/28/2020 3/30/2020 - 4/3/2020



Strong correlation between O3 and NO2.

The correlation values of CO, NO, and NO2 with truck volume increase compared to those with total flow.




Mountain Fire




iAQBox:#37

Closer to the fire.




iAQBox:#27



Conclusions

- Six observations that can be explained by existing literature
 - 1: More flow / VMT leads to more CO₂.
 - 2: Many factors (e.g., mountain fire) contribute to PM_{2.5} other than traffic.
 - 3: Heavy Duty Truck is a source of CO.
 - 4: Heavy Duty Truck is a major source of NO.
 - 5: NO₂ involves in the chemical reaction to produce more O₃ when there is sunlight.
 - 6: More O₃ was produced by reaction between NO₂ and O₂ with sunlight.
- Only preliminary study
 - Need to analyze more data.
 - Need more data collection locations.
 - Need vehicle classification technologies (i.e. signature loop detector) to provide heavy-duty truck data.



Open Data System (ODS)


Xinkai Wu, Ph.D.; Xudong Jia, Ph.D., PE; Cal Poly Pomona
Lianyu Chu, Ph.D.; CLR Analytics Inc.
Allen Chen, PE; Leila Sy; Giovanni Magana, Caltrans District 7

Dec.03, 2020




An Open Data System (ODS)

- Bridge Caltrans Decision Support System (DSS) with Foothill/Pasadena Transit Operation Center by providing real-time incidents/events/detour messages
- Provide a visualized platform to publish real-time information
- Support potential big data analysis




ODS Flowchart



AQIS: Air Quality Information System
CTS: Connected Transit System

ODS Architecture



Universal Tools Developed for ODS

- GTFS data parser
 - Work with more transit agencies
- TMDD data parser
 - Roadway inventory from UC Berkeley
 - Response Plan



- Transit GTFS Data Parser
(General Transit Feed
Specification)

Transit GTFS Data (<https://transitfeeds.com>)

<table><tr><td>Agency.txt</td></tr><tr><td>agency_name</td></tr><tr><td>agency_url</td></tr><tr><td>agency_timezone</td></tr><tr><td>agency_lang</td></tr><tr><td>agency_phone</td></tr></table>	Agency.txt	agency_name	agency_url	agency_timezone	agency_lang	agency_phone	<table><tr><td>Calendar.txt</td></tr><tr><td>service_id</td></tr><tr><td>monday</td></tr><tr><td>tuesday</td></tr><tr><td>wednesday</td></tr><tr><td>thursday</td></tr><tr><td>friday</td></tr><tr><td>saturday</td></tr><tr><td>sunday</td></tr><tr><td>start_date</td></tr><tr><td>end_date</td></tr></table>	Calendar.txt	service_id	monday	tuesday	wednesday	thursday	friday	saturday	sunday	start_date	end_date	<table><tr><td>Trips.txt</td></tr><tr><td>route_id</td></tr><tr><td>service_id</td></tr><tr><td>trip_id</td></tr><tr><td>trip_headsign</td></tr><tr><td>direction_id</td></tr><tr><td>block_id</td></tr><tr><td>shape_id</td></tr></table> <table><tr><td>Calendar_dates.txt</td></tr><tr><td>service_id</td></tr><tr><td>date</td></tr><tr><td>exception_type</td></tr></table>	Trips.txt	route_id	service_id	trip_id	trip_headsign	direction_id	block_id	shape_id	Calendar_dates.txt	service_id	date	exception_type	<table><tr><td>Routes.txt</td></tr><tr><td>route_id</td></tr><tr><td>route_short_name</td></tr><tr><td>route_long_name</td></tr><tr><td>route_desc</td></tr><tr><td>route_type</td></tr><tr><td>route_url</td></tr><tr><td>route_color</td></tr><tr><td>route_text_color</td></tr></table>	Routes.txt	route_id	route_short_name	route_long_name	route_desc	route_type	route_url	route_color	route_text_color	<table><tr><td>Stops.txt</td></tr><tr><td>stop_id</td></tr><tr><td>stop_code</td></tr><tr><td>stop_name</td></tr><tr><td>stop_desc</td></tr><tr><td>stop_lat</td></tr><tr><td>stop_lon</td></tr><tr><td>zone_id</td></tr><tr><td>stop_url</td></tr><tr><td>location_type</td></tr><tr><td>parent_station</td></tr></table>	Stops.txt	stop_id	stop_code	stop_name	stop_desc	stop_lat	stop_lon	zone_id	stop_url	location_type	parent_station	<table><tr><td>Stop_times.txt</td></tr><tr><td>trip_id</td></tr><tr><td>arrival_time</td></tr><tr><td>departure_time</td></tr><tr><td>stop_id</td></tr><tr><td>stop_sequence</td></tr><tr><td>pickup_type</td></tr><tr><td>drop_off_type</td></tr><tr><td>shape_dist_traveled</td></tr><tr><td>timepoint</td></tr></table>	Stop_times.txt	trip_id	arrival_time	departure_time	stop_id	stop_sequence	pickup_type	drop_off_type	shape_dist_traveled	timepoint
Agency.txt																																																																
agency_name																																																																
agency_url																																																																
agency_timezone																																																																
agency_lang																																																																
agency_phone																																																																
Calendar.txt																																																																
service_id																																																																
monday																																																																
tuesday																																																																
wednesday																																																																
thursday																																																																
friday																																																																
saturday																																																																
sunday																																																																
start_date																																																																
end_date																																																																
Trips.txt																																																																
route_id																																																																
service_id																																																																
trip_id																																																																
trip_headsign																																																																
direction_id																																																																
block_id																																																																
shape_id																																																																
Calendar_dates.txt																																																																
service_id																																																																
date																																																																
exception_type																																																																
Routes.txt																																																																
route_id																																																																
route_short_name																																																																
route_long_name																																																																
route_desc																																																																
route_type																																																																
route_url																																																																
route_color																																																																
route_text_color																																																																
Stops.txt																																																																
stop_id																																																																
stop_code																																																																
stop_name																																																																
stop_desc																																																																
stop_lat																																																																
stop_lon																																																																
zone_id																																																																
stop_url																																																																
location_type																																																																
parent_station																																																																
Stop_times.txt																																																																
trip_id																																																																
arrival_time																																																																
departure_time																																																																
stop_id																																																																
stop_sequence																																																																
pickup_type																																																																
drop_off_type																																																																
shape_dist_traveled																																																																
timepoint																																																																
<table><tr><td>Shapes.txt</td></tr><tr><td>shape_id</td></tr><tr><td>shape_pt_lat</td></tr><tr><td>shape_pt_lon</td></tr><tr><td>shape_pt_sequence</td></tr><tr><td>shape_dist_traveled</td></tr></table>	Shapes.txt	shape_id	shape_pt_lat	shape_pt_lon	shape_pt_sequence	shape_dist_traveled																																																										
Shapes.txt																																																																
shape_id																																																																
shape_pt_lat																																																																
shape_pt_lon																																																																
shape_pt_sequence																																																																
shape_dist_traveled																																																																

- TMDD Data (Response Plan, Network Inventory) Parser

Network Inventory Data (in TMDD format)



Response Plan Data (in TMDD format)

3.8.2.10. ResponsePlan Class

This is a new class to handle response plan objects.

3.8.2.10.1. ResponsePlanDetails

This is a new object representing each developed response plan and termination plan.

Attribute Name	Type/Element	Reference	Description	CC Required
Response-Plan-Request-Header	Type: ResponsePlanRequestHeader	Custom type; see "Proposed Response Plans" layer		Yes
Response-Plan-Header	Type: ResponsePlanHeader	Custom type; see "Proposed Response Plans" layer		Yes
Activity-Start-Time	Type: DateTimeZone	TMDD 3.3.10.1 System Requirements spec 8.7.1.6	Time when response planning activities were initiated.	Yes-when applicable
		TMDD 3.3.10.1	Time when	


2020-03-02 responseplanmessage - Notepad

File Edit Format View Help



```
"response-plan-list" : {  
  "response-plan-details" : [ {  
    "response-plan-header" : {  
      "event-id" : "1262245",  
      "response-plan-id" : "5507078",  
      "plan-type" : "",  
      "evaluation-cycle" : 0,  
      "response-plan-rank" : 0  
    },  
    "activity-start-time" : {  
      "date" : "20200302",  
      "time" : "1444488380",  
      "offset" : "-0800"  
    },  
    "agency-list" : { },  
    "detour-list" : {  
      "detour" : [ {  
        "network-name" : "I-210 Pilot Aimsun TMDD Network v04",  
        "route-id" : "EB_Art_Colorado-Huntington_Huntington-Monrovia_MountOlive",  
        "route-link-id-list" : {  
          "link" : [ "00000" ]  
        },  
        "route-type" : "Art",  
        "route-name" : "EB_Art_Colorado-Huntington_Huntington-Monrovia_MountOlive",  
        "route-length" : 0  
      }, {  
        "network-name" : "I-210 Pilot Aimsun TMDD Network v04",  
        "route-id" : "EB_Art_Evergreen_Myrtle_Myrtle",  
        "route-link-id-list" : {  
          "link" : [ "00000" ]  
        },  
        "route-type" : "Art",  
        "route-name" : "EB_Art_Evergreen_Myrtle_Myrtle",  
        "route-length" : 7049  
      } ]  
    },  
    ...  
  } ]  
},
```


- Affected Transit Routes



User Interface: Affected Transit Routes by Response Plan Detour Routes



ODS Demo



ODS Demo





Thank You!
Questions?

Dr. Xinkai Wu: xinkaiwu@cpp.edu
Dr. Lianyu Chu: lcchu@clr-analytics.com

131

Parsons – Call for Projects Update



Update on Packages 1-9

Tuesday, December 8th, 2020

Dec 8th
2020



Project Objective

133

- Assist Caltrans D7 to manage the execution of the 9 arterial ITS improvement projects

#	Package Description	Contract #	Contract Status	Target
1	Bluetooth – Iteris Velocity	07A4470	Completed, Contract Closed	5/31/2019
2	Bluetooth – BlueToad	07A4477	Final System Testing Phase	10/31/2020
3	New Controller Cabinets	07A4761	Permit Application	Apr 2021
4	Communication Upgrades	07A4479	Completed, Contract Closed	6/30/2020
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	Material Delivery/Testing	Apr 2021
6	Video Detection System	07A4481	Completed, Contract Closed	6/30/2020
7	Data Communication Module and Video Detection Software Upgrade	07A4755	Installation	Dec 2020 – Jan 2021
8-1	DMS Procurement	07A4792-3	Procuring one missing item	Jan 2021
8-2	DMS Integration	07A4794	Integration & Testing Phase	Mar 2021
8-3	DMS & Static Sign Installation	N/A	In progress	Dec 2020 – Jan 2021
9	Environmental Stations with Air Quality Sensors and Open Data Systems	07A4388	Development Phase	Q1,2021



Project Stakeholders

134

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County	Foothill Transit
1	Bluetooth – Iteris Velocity	07A4470	√		√				
2	Bluetooth – BlueToad	07A4477	√	√		√	√	√	
3	New Controller Cabinets	07A4761	√	√	√				
4	Communication Upgrades	07A4479	√		√	√	√	√	
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	√	√	√	√		√	
6	Video Detection System	07A4481	√	√	√	√	√	√	
7	Data Communication Module and Video Detection Software Upgrade	07A4755	√	√	√	√	√	√	
8-1	DMS Procurement	07A4792-3	√	√				√	
8-2	DMS Integration	07A4794	√	√				√	
8-3	21 DMS Installation	Stakeholders	√	√				√	
	11 Static Sign Installation	Stakeholders	√	√	√		√	√	
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	√	√					√



Project Stakeholders (cont.)

135


Additional Integration contracts – not part of the 9 Packages

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County	Foothill Transit
10	C2C between LA County KITS and I-210 CC's DSS	07A4486	√					√	
11	C2C between Pasadena and I-210 CC's DSS	07A4395	√	√					
12	I-210 CC System Consulting Contract	07A4340	√						



Project Area (cont.)

136



Package Status – Pkg # 1

137

Pkg. #	Pkg.	Contract #	Project Status
1	Bluetooth – Iteris Velocity	07A4470 PTM	<ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018 • Submittal Approved: 8/16/2018 • Installation & Testing Completed on 5/29 & 5/30/2019 • Accepted by Arcadia, Documents Submitted • Completed



Package Status – Pkg # 2

138

Pkg. #	Pkg.	Contract #	Project Status
2	Bluetooth – BlueToad	07A4477 DBX	<ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018 • Submittal Approved: 10/12/2018 • Site Installation & Site Acceptance: <ul style="list-style-type: none"> • LA County (4), Monrovia (4), Duarte (2): completed • Caltrans (1 location without existing comms): Equipment delivered to LA County (confirmed) • Pasadena (11): completed • TMC Server Installation & Configuration: Completed (5/2020) • LA Co <-> Pasadena Server Communications: configured & tested • System Acceptance Testing & Training <ul style="list-style-type: none"> • Pasadena: <ul style="list-style-type: none"> • All 11 locations online; final acceptance test & training completed on 11/13/2020 • LA County, Monrovia, Duarte: <ul style="list-style-type: none"> • 9 locations online, final acceptance test & training completed on 12/14-17/2020 • Foothill@Mytle: radio communication issue – need support from LA Co & Monrovia • Expected to be completed: 12/31/2020 (95%)




Package Status – Pkg # 2


139

□ P2 - BlueToad Travel Time System – Comm. Architecture


11
locations



10
locations




Future



V1: 10/9/2019
V2: 2/19/2019
V3: 6/11/2020

Package Status – Pkg # 2

140



For support, please send email to: bluetoad-help@trafficcast.com



Package Status – Pkg # 3

141

Pkg. #	Package Name	Contract #	Project Status
3	New Controller Cabinets	07A4761 Crosstown	<ul style="list-style-type: none"> Advertised: 9/26/19 Awarded: 2/11/2020 NTP: 2/19/2020 Kick-off Meeting: 2/25/2020 Material Submittal Review: Approved Installation : <ul style="list-style-type: none"> Arcadia (1 site): completed & tested <ul style="list-style-type: none"> Used city-furnished controller, new equipment to be delivered to City Pasadena (7 sites): Additional underground work to be conducted by the City due to cabinet relocation at 6 locations. <ul style="list-style-type: none"> City and contractor conducted site investigation on 6/24/20, submitted the plans on 8/28/20; P3 & P5 contractors, the City & Caltrans agree on scope, sequence, and schedule; Layout sketches approved on 11/10/20; Permit Application to be approved but City Moratorium Period will be in effect from 12/15/20-1/5/21 1 location: Jan 2021; 6 locations: Apr 2021 Expected to be completed: Apr 2021



P3 & P5 Coordination – 6 Pasadena Locations

142

Year	2020				2021						
Month	9	10	11	12	1	2	3	4	5	6	7
0. Apply construction permit for 7 intersections											
1. Install 6 new cabinet at 6 new locations Install & turn on 1 new cabinet at 1 existing location											
2. Conduct underground work, provide comm. & power to the new cabinets											
3. Deliver & test new controllers to Pasadena											
4. Install new controllers in new cabinets, update timing plan											
5. Turn on 7 new controllers											
6. Turn on 6 new cabinets at 6 new locations											
7. Remove 6 existing cabinet & restore the sidewalk											



P3 Contractor – Install New Cabinet



P5 Contractor – Install New Controller



Pasadena City Resource – Provide Infrastructure to new Cabinet Location



Package Status – Pkg # 4

143

Pkg. #	Package Name	Contract #	Project Status
4	Communication Upgrades	07A4479 Kanaan Construction	<ul style="list-style-type: none"> • NTP: 7/13/2018 • Kick-off Meeting: 7/30/2018 • Submittal & RFI Approved: 5/6/2019 • Equipment procured • Installation of 35 locations: completed • Testing & Acceptance: completed (1/13/2020 & 4/14/2020) • Contract Closed: 6/30/2020



Package Status – Pkg # 5

144

Pkg. #	Package Name	Contract #	Project Status
5	Firmware/ Timing Plan Updates/C ontroller Upgrades	07A4480 CPE, Inc	<ul style="list-style-type: none"> • NTP: 7/17/2018 • Kick-off Meeting: 7/30/2018 • Changed hardware/firmware requirements per Stakeholder Comment; revised price estimate (\$124,971) lower than original amount (\$171,600) – reviewed & approved • Material - approved & ordered <ul style="list-style-type: none"> • Pasadena: 7 controllers delivered (11/24/2020) • Arcadia: 4 controllers delivered (11/4/2020) • Monrovia: 3 D4 firmware delivered; 4 controllers expected Dec 2020 • Installation <ul style="list-style-type: none"> • 3 locations in Monrovia (related to Metro Gold Line project): <ul style="list-style-type: none"> • spare 1C module (Arcadia) used to test firmware upgrade • Timing: completed for 1 intersection, pending testing • Installation: started in early Oct 2020; Est. Completion: Dec 2020 • 2 locations in Arcadia: Done • 4 locations in Monrovia: Jan-Feb 2021 • 7 locations in Pasadena: Apr 2021 • Expected to be completed: Apr 2021



Package Status – Pkg # 6

145

Pkg. #	Package Name	Contract #	Project Status
6	Video Detection System	07A4481 Traffic Loops Crackfilling, Inc	<ul style="list-style-type: none"> • NTP: 7/10/18 • Kick-off Meeting: 7/30/18 • 10/9/18: Conducted Site Survey • 10/18/18: Submittal approved • Installation: all 22 locations completed (Mar 2020) • Installation (22 locations): <ul style="list-style-type: none"> • 22 locations: all completed • Installation of conduit: completed • Acceptance Testing: Completed • As-built & Test Reports: Completed • Contract Closed: 6/30/2020



Package Status – Pkg # 7

146

Pkg. #	Package Name	Contract #	Project Status
7	Data Communication Module and Video Detection Software Upgrade	07A4755 Crosstown	<ul style="list-style-type: none"> • Advertised: 1/2/2020 • Awarded: 2/11/2020 • NTP: 2/19/2020 • Kick-off Meeting: 2/25/2020 • Materials <ul style="list-style-type: none"> • LA County (4): approved • Duarte (1): approved • Monrovia (3): approved • Arcadia (14): approved • Pasadena (change from 8 to 6): approved • Procurement: Completed 7/10/2020 • Installation: <ul style="list-style-type: none"> • 25 out of 30 locations: completed • Working on 5 locations in Pasadena (previously est. Dec 2020, could be adjusted to Jan 2021 due to Moratorium Period) • Expected to be completed: Dec 2020 – Jan 2021



Package Status – Pkg # 8-1, 8-2, 8-3

147

Year	2020												2021											
Month	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
DMS Procurement & Delivery																								
DMS Field Installation																								
Integration: Design & Development																								
Caltrans: TMC & C2C Integration																								
Caltrans: E2E Integration																								
LA Co: TMC & C2C Integration																								
LA Co: E2E Integration																								
Pasadena: TMC & C2C Integration																								
Pasadena: E2E Integration																								
DMS System Testing																								
Training																								

Item	Total	Caltrans	Arcadia	Pasadena	Duarte	Monrovia	LA County
# of DMS	21	2		17			2
# of Static Signs	31	3	12	1	6	6	3




May 2021, Hard Launch (Est.)



I-210 CC DMS, CMS, Static Signs

148

- Existing CMS: 6 along I-210 WB, 4 along I-210 EB
- New Static Detour Sign: 11 locations
- New Detour DMS: 19 locations



Package Status – Pkg # 8-1

149

Pkg. #	Package Name	Contract #	Project Status
8-1	Advanced Traveler Information Systems: DMS Procurement	07A4792-3 Elan Moyal	<ul style="list-style-type: none">• Advertised: 10/25/19• Awarded: 12/2/ 2019• Kickoff meeting: 12/19/2019• Material Submittals & procurement: in progress• Expected to be completed: Jan 2021



Package Status – Pkg # 8-1

150

Item	Total	Caltrans	LACO	Pasadena	Ordered	Delivery
DMS & Mounting Hardware	21	2	2	17	3/27/20	17 delivered to Pasadena (confirmed) 2 delivered to LA County (confirmed) 2 delivered to Caltrans (confirmed) Mounting Hardware (submittal to be distributed for stakeholder review)
DMS Poles & Anchor Bolts	19	0	2	17	2/21/20	2 delivered to LACO: 6/15/2020 (confirmed) 17 delivered to Pasadena: 6/15/2020 (confirmed) 2 delivered to LACO: 8/18/2020 (confirmed) 17 delivered to Pasadena: 7/9/2020 (confirmed)
Pull boxes	19	0	2	17	4/30/20	2 delivered to LACO: 5/21/2020 (confirmed) 17 delivered to Pasadena: 6/1/2020 (confirmed)
Power & Comm Cables	11,000 ft	TBD	TBD	TBD	4/23/20	9 boxes delivered to Pasadena: 6/4/2020 (confirmed) 1 box delivered to LA County: 8/18/2020 (confirmed) 1 box delivered to Caltrans: 8/18/2020 (Parsons)
Radios	12	0	0	12	5/5/20	Delivered to Pasadena: 6/1/2020 (confirmed)
Sign Control System with API	3	1	1	1	3/27/20	Delivered to Caltrans: 9/29/2020
Servers	1	1	0	0	Lead time: 3 weeks	LACo: VM has been set up Pasadena: RAM cards received, VM to be set up Caltrans: Physical Server to be procured in separate PO (temporary VM has been set up)



Metro



Package Status – Pkg # 8-2

151


Pkg. #	Package Name	Contract #	Project Status
8-2	Advanced Traveler Information Systems: DMS Integration	07A4794 Parsons	<ul style="list-style-type: none"> • Advertised: 11/14/19 • Awarded: 1/3/ 2020 • Kickoff meeting: 1/14/2020 • Construction Support <ul style="list-style-type: none"> • Installation QC checklist v2 submitted • DMS System Development <ul style="list-style-type: none"> • System Diagrams: completed • Development Requirements: (v6) completed • Design & Development: completed • DMS System TMC& C2C Integration & Testing <ul style="list-style-type: none"> • LA CO TMC: setting up comms. to central system • Caltrans LARTMC: Initial E2E testing ongoing • Pasadena: Dec 2020- Jan 2021 • DMS System E2E Integration & Testing <ul style="list-style-type: none"> • Dec 2020 – Mar 2021 • Training <ul style="list-style-type: none"> • DMS workshop: 9/9/2020 • Device & Software training sessions: Jan - Mar 2021 • Expected to be completed: Mar 2021



Package Status – Pkg # 8-2

152

Integration Phase



Development & Testing Phase
(Dec 2020)

Package Status – Pkg # 8-3

153

Pkg. #	Package Name	Contract #	Project Status
8-3	Advanced Traveler Information Systems: DMS & static sign Installation	N/A to be handled by Caltrans, LAPDW, & Pasadena	<ul style="list-style-type: none"> DMS : delivered on 9/28/2020 <ul style="list-style-type: none"> Installation QC Checklist & location infor distributed Installation <ul style="list-style-type: none"> LA County (2): Est. Oct-Dec 2020 (mounting brackets) Pasadena (17): Est. Oct-Nov 2020 (mounting brackets & Moratorium Period) Caltrans (2): will not be installed before May 2021; existing 2 DMS in close proximity can be used. (Discussion: Can statis signs be installed?) Installation support: information provided Static Signs: delivered on 8/18/2020 <ul style="list-style-type: none"> Installation QC Checklist & location info distributed Installation: <ul style="list-style-type: none"> LA County: starting from week of 10/19/2020 Pasadena: done Arcadia: done Duarte: done Monrovia: target 12/30/2020 Expected to be completed: Dec 2020 – Jan 2021



Package Status – Pkg # 9

154

Pkg. #	Pkg.	Contract #	Project Status
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388 Cal Poly Pomona	<ul style="list-style-type: none"> NTP: 6/29/18 Kick-off Meeting: 7/12/18 3 Environmental stations <ul style="list-style-type: none"> Field installation done – 6/7/19 Collect data and analyze data - ongoing ODS Development <ul style="list-style-type: none"> Developed parser for transit data from Foothill Transit & Pasadena Transit Developed parser for sample response plan (ICD v1.2) Improving the program to match transit routes and diversion routes. ODS Configuration and Testing <ul style="list-style-type: none"> Received Inventory of Road Network from PATH Need Inventory of Signal ID & Ramp Meter ID Coordinate with PATH to test automated data Coordinate with Transit agencies Expected to be completed: Q1 2021 (85%)



Next Steps

155

- ❑ General: Need all stakeholders' prompt response on RFIs & submittal reviews to keep the project on schedule.
- ❑ Package 2: Final System Acceptance Testing & Training for LA County
- ❑ Package 3: Get construction permit and start stage 1 installation
- ❑ Package 5: Deliver remaining controllers, schedule installation
- ❑ Package 7: Complete installation
- ❑ Package 8-1: Deliver mounting brackets
- ❑ Package 8-2: System integration for LA Co TMC & Pasadena TMC; E2E testing for Caltrans LARTMC
- ❑ Package 8-3: Track installation status
- ❑ Package 9: Coordinate testing



Thank You
and
Next Meeting
(Suggest Tuesday
February 2nd, 2021 @
Zoom)

