



Connected Corridors Face-to-Face Meeting

Tuesday, March 21st, 2017
1:30 – 3:30 pm
Arcadia

March 21st,
2017



New Faces at Caltrans HQ

2

- HQ
 - ▣ Amarjeet Benipal – Acting Division Chief for Traffic Operations
 - ▣ Brian Simi has returned to HQ


- D7
 - ▣ Homar Noroozi has been appointed as Traffic Management Principal
 - ▣ Allen Chen has been promoted to Office Chief for ITS




Agenda

3

- **Introductions**
- **Schedule Review**
- **Outreach**
- **High Level Design and Implementation**
- **Data Quality and Estimation**
- **Modeling and Response Planning**
- **Action Items and Closing**




Our Corridor: The I-210



Systems Engineering Next Steps


5

- **Design Documents – How will the requirements be met**
- **Hardware and Software – Building the system**



Schedule

6



Stakeholder Involvement

7

- **We are now in a phase where we will be more involved with stakeholders**
 - Model reviews
 - Response plan generation
 - Call for Projects installation details
 - Data Quality
 - Demonstrations of functionality
 - Software installations
 - Communications upgrades
 - Memorandum of Understanding/Agreements
 - Roles and Responsibilities
 - Outreach, demonstrations, and presentations



8

Outreach and Communications

Outreach

9

- **Spring Connected Newsletter – articles being written; distribution in late April**
- **CC Statewide Rollout website – site reorganized and under review; final content being written**
- **5 abstracts submitted for ITS CA conference in September in SF**
 - ▣ Not by Technology Alone: People and Organizations in ICM
 - ▣ Changing a State One Corridor at a Time (Update on the I-210 Pilot)
 - ▣ Real Time Data Hub for Corridor Operations
 - ▣ Building a Large-Scale Simulation Model for the I-210 DSS
 - ▣ Cloud Deployment of Corridor Management Systems






High Level Design

High Level Design

11



Subsystem schedules

			2017				2018				
			1st Qtr	2nd Qtr	3rd Qtr	4th Qtr	1st Qtr	2nd Qtr	3rd Qtr	4th Qtr	
Personnel	Caltrans,PATH	Personnel/Orgs	Design	Assign	Assign	Assign	Trial Ops	Integrate Subsystems using specs and sample implementation and hardware	Operate System	Test System	Refine System
	Hardware and Construction	Caltrans, RIITS, PATH	Fiber Comm & Cloud	Design	Design	Build	Build				
	Caltrans, Cities, County, Metro	Arterial Call For Projects	Design	Build	Build	Build					
	Caltrans	Freeway Shopp	Build	Build	Build	Complete					
Core SubSystems	PATH, Caltrans	Cloud Infrastructure	Design	Build	Build	Build					
	PATH, Caltrans	Data Hub	Build	Build	Build	Build					
	PATH, Vendors	COTS (Purple Box)	Contract	Select	Design	Build					
New systems or Significant Upgrades	LAMetro	RIITS Video	Design	Design	Build	Build					
	Caltrans	Caltrans Video	Contract	Install	Test						
	Caltrans	PEMS	Design	Contract	Build	Build					
	Caltrans	ATMS	Design	Contract	Build	Build					
	Caltrans, Cities, County	Sign Control	Design	Build	Build	Build					
C2C Interfaces	PATH, Caltrans, Pasadena	McCain	Design	Build	Build	Build					
	PATH, Caltrans, County	Kimley-Horn	Design	Build	Build	Build					
	PATH, Caltrans, Arcadia	Transcore	Design	Build	Build	Build					
	PATH, Caltrans	TSMSS	Design	Build	Build	Build					



Subsystem schedules

			2017				2018														
			1st Qtr	2nd Qtr	3rd Qtr	4th Qtr	1st Qtr	2nd Qtr	3rd Qtr	4th Qtr											
Mostly Interfaces	Caltrans, PATH	Closures	Deploy	Test	Choose	Refine	Integrate Subsystems using specs and sample implementation and hardware	I	n	t	S	y	s	t	e	R	e	f	i	n	e
	LAMetro, PATH	511		Design	Build																
	LAMetro, PATH	RIITS/Transit		Design	Build																
	LAMetro, PATH, Caltrans	Environmental	Design	Design	Build	Build															
	Cities, County, PATH	Travel Time	Design	Design	Build	Build															
Data	PATH, Cities, County	City Data	Add	Add	Quality	Quality	Load Data and Integrate with Data Hub	t	e	r	a	t	e	m	S	y	s	t	e	m	
	Caltrans,PATH	Caltrans' Data	Quality	Quality	Quality	Quality															
AMS/DSS	PATH	Estimation	Build	Build	Complete	Update	Load Data and Integrate with Data Hub	t	e	r	a	t	e	m	S	y	s	t	e	m	
	PATH	Simulation	Build	Complete	Update	Update															
	PATH	Prediction	Build	Build	Complete	Update															
	PATH	Rules Engine	Design	Build	Build	Build															
	PATH, Caltrans, Cities, County	Rules	Gather	Gather	Gather	Gather															
	PATH, Caltrans, Cities, County	Response Plans		Design	Design	Design															
PATH Contracts	Caltrans	Data Hub	Contract	Contract	Award		Award	t	e	r	a	t	e	m	S	y	s	t	e	m	
	Caltrans	Next Contract	Contract	Contract	Contract	Contract															



Risk Reduction - Interface Implementations

14

- **For all subsystems, in order to maintain our schedule and start subsystem integration in January of 2018, we agreed that by the end of 2018:**
 - ▣ Data (not UI) Interfaces are well defined
 - ▣ Sample software interface implementations with sample data are available
 - ▣ For hardware, at least one hardware element is available for testing

Job Descriptions and Duties/Tasks

15

PARTNERS FOR ADVANCED TRANSPORTATION TECHNOLOGY
INSTITUTE OF TRANSPORTATION STUDIES
UNIVERSITY OF CALIFORNIA, BERKELEY

I-210 Pilot System Requirements:

Job Descriptions and Duties/Tasks

September 9, 2016



Partners for Advanced Transportation Technology works with researchers, practitioners, and industry to implement transportation research and innovation, including products and services that improve the efficiency, safety, and security of the transportation system.

- Corridor Champions
- Corridor Manager
- Corridor Technical Manager
- Corridor Data Analyst
- Traffic Engineers
- Data Analysts
- Software Engineers
- Electrical Engineers
- Database Administrators
- Stakeholders
- Maintenance Staff
- Information Technology Support
- Information Technology Security
- TMC/TCS Operators
- Transit Field Supervisors
- Public Information Officers
- First Responders
- Outreach and Communications Manager



Job Roles and Responsibilities

16

- **Caltrans has completed assigning roles/personnel to the job roles and responsibilities (high level)**
- **The “Needed for Pilot” column has been completed**
- **Next steps**
 - ▣ Caltrans is reviewing a table of needed tasks and the timeline to move the project forward




Job Descriptions and Duties/Tasks Schedule for Continued Work (draft)


	Caltrans D7	PATH	By When
Finish adding the color-coding for the 4 roles identified by CT and update the appendix		Fred	3.17
Add a legend to explain the color-coding		Fred	3.17
Determine whether STE or ITS is someone from the System Management and Evaluation Office or the ITS group (the “Who” column currently has both listed in some cases)	Rafael		
Further delegate CT tasks to new hires in D7	Rafael		
Review initial job titles drafted by PATH and match job titles to CT personnel	Rafael	Lisa	
Identify transition plan for the PATH (P) tasks (who will do the task at CT D7)	Rafael		
Determine when the tasks above would transition from PATH to D7 (Q/Yr)	Rafael		
Write summary of what the four D7 offices do (so that other CT districts can use similar office functions in their Corridor projects)	Rafael		
Review the Stakeholder (S) tasks and determine if they will stay with Stakeholders for the duration of the project (or transition)		Lisa	3.17
Review the Job Descriptions document and determine when D7 personnel will be on board and trained to perform CT tasks in the document (prior to the launch of the I-210 Pilot in late 2018).	Rafael	Lisa	



Fiber and Cloud Communications



- ### Questions
- 1) Purple Box UI
 - 2) Blue Tooth Servers
 - 3) Other Data – Sensys, etc.



Metro Call for Projects

19

□ Metro Call for Projects

□ Contract Status

- Agreements are in legal at both Caltrans and Metro
- No issues anticipated

□ Procurement: Starting later than desired

- Planning on using a Service Contract to deliver project elements
- Awaiting word from DPAC



I-210 SHOPP Construction Project Update

20


- **The project is on schedule to deliver Phase 1 (CC area) by end of 2017**
- **Must ensure that contractor will let us use the system prior to end of contract**

Items of Note

21


- ❑ **Reviewed ITS Architecture and some updates required**
- ❑ **Data hub design and other aspects of system reviewed by Irvine Global Consulting**
- ❑ **Caltrans IT AWS Training happening today**
- ❑ **Mike to review CC with Caltrans IT security**

Amazon Cloud Infrastructure




Data Hub and DSS within the cloud

23




Data Hub Streaming Progress

24



DSS – Design Detail



Proof Of Concept – COTS (Purple Box)

26

- **Released RFP yesterday**
 - ▣ Live on CC and cdocs websites
 - ▣ Have begun mailing to companies
 - ▣ Will be listed in ITS member newsletter
 - ▣ Will be sent to the Connected Newsletter mailing list

- **Anyone can download the RFP but must register to obtain the actual requirements documents**

- **Requirements include a column that vendors must use to indicate whether they will meet, partially meet, or not meet**

- **Thus far Kapsch, Parsons and Irving Global Consulting have requested documents**



Proof of Concept Dates

- | | | | |
|--------------------------|---------------------------|-------------|---|
| <input type="checkbox"/> | March | 2017 | – Release of this document |
| <input type="checkbox"/> | April | 2017 | – Outreach event to address questions |
| <input type="checkbox"/> | May 8th | 2017 | – Receive responses from vendors |
| <input type="checkbox"/> | June | 2017 | – Choose vendors who will participate in pilot |
| <input type="checkbox"/> | August | 2017 | – Complete agreements with vendors as needed |
| <input type="checkbox"/> | Sept | 2017 | – Begin integration planning with vendors |
| <input type="checkbox"/> | Nov | 2017 | – Begin integration of vendor COTS products |
| <input type="checkbox"/> | Oct | 2018 | – Launch pilot utilizing COTS software of first vendor |
| <input type="checkbox"/> | Feb | 2019 | – Complete Integration of second vendors COTS software |
| <input type="checkbox"/> | May | 2019 | – Complete Integration of third vendors COTS software |


The anticipated schedule for Caltrans procurement is:

- | | | | |
|--------------------------|--------------|-------------|---|
| <input type="checkbox"/> | May | 2018 | – Caltrans will begin internal procurement process |
| <input type="checkbox"/> | Oct | 2019 | – Procurement document released |
| <input type="checkbox"/> | April | 2020 | – COTS vendor chosen |
| <input type="checkbox"/> | July | 2020 | – Complete contractual negotiations |
| <input type="checkbox"/> | Nov | 2020 | – Install production software |



Video Distribution

CCTV Video Distribution
Concept Drawing
I-210 Connected Corridors



ATMS, PEMS, Lane Closure

29

- **ATMS Upgrades – (High Priority, High Risk)**
 - Procurement cycle may result in late contract start
 - HQ trying to accelerate contract

- **PEMS**
 - Awaiting quote from vendor

- **Lane Closure**
 - Mike Jenkinson should be providing a link in the near future

C2C - McCain

30

- McCain provided yesterday
 1. A test TMDD-based service for developers in this project to communicate with. The address is contained in the attached ICD.
 2. An Interface Control Doc (attached) to describe McCain's specific implementation of the TMDD-based service, including custom extensions that may or may not be needed as part of the ultimate solution for this project.
 3. Sample source code demonstrating how to connect, query, and subscribe to data via the TMDD-based service.
- They would like us to review and test this before providing us with a quote

C2C – Transcore

31

- Determine they do not have a readily available C2C package
- They will provide a quote for modify an internal product at the end of the month

C2C – Kimley-Horn

32

- Provided spec for interface being used by D4
 - Missing sensor data
- Meeting being arranged to determine next steps

Update on RIITS and 511

33

- RIITS
 - PATH will participate in the design review process for RIITS management of information exchange
 - RIITS agrees to provide a mechanism for PATH to provide data to a location from which the 511 team can retrieve that data. Target Date is August 2017.
 - RIITS agrees to investigate with PATH the logging of data actions
- 511
 - 511 will provide a suggestion for the format and structure of the messages from the CC ICM system.
 - 511 will also provide a suggestion for the format and structure of a validation messages. This may include metrics of how many people it was forwarded to.

Travel Time and Environmental

34

□ Travel Time

- Awaiting Call for Projects agreement to begin work with vendors

□ Environmental

- Equipment will be placed on freeway in or near call boxes
- Data will be sent to RIITS
- RIITS will pay for communication costs



Data Quality and Estimation



Freeway Sensor Availability

Weekly Average Sensor Availability I-210 Eastbound PM 25 - PM 43.25

Hover over cells to view units in detector-days.

	CD	CH	Fwy-Fwy	HOV	Mainline	Off Ramp	On Ramp	Total
February 27 30 31 1 2 3 4			88.7%	87.3%	78.2%	77.0%	78.0%	78.0%
February 5 6 7 8 9 10 11			47.6%	90.2%	91.1%	98.0%	97.1%	91.4%
February 12 13 14 15 16 17 18			66.7%	94.3%	93.6%	91.7%	96.0%	93.1%
February 19 20 21 22 23 24 25			66.7%	95.1%	93.2%	95.7%	96.0%	93.4%
February 26 27 28 1 2 3 4			66.7%	91.0%	89.6%	93.8%	90.3%	89.8%
March 5 6 7 8 9 10 11			66.7%	78.4%	78.2%	78.6%	73.1%	77.5%
March 12 13 14 15 16 17 18			66.7%	80.4%	80.5%	82.4%	76.0%	79.9%

Weekly Average Sensor Availability I-210 Westbound PM 25 - PM 43.25

Hover over cells to view units in detector-days.

	CD	CH	Fwy-Fwy	HOV	Mainline	Off Ramp	On Ramp	Total
February 27 30 31 1 2 3 4	0.0%		100.0%	73.2%	83.4%	87.3%	74.4%	84.2%
February 5 6 7 8 9 10 11	0.0%		85.7%	80.5%	85.5%	96.7%	96.4%	86.9%
February 12 13 14 15 16 17 18	0.0%		100.0%	87.2%	89.8%	86.9%	94.4%	89.7%
February 19 20 21 22 23 24 25			100.0%	88.0%	89.5%	84.8%	94.9%	89.6%
February 26 27 28 1 2 3 4			100.0%	84.2%	83.2%	77.0%	86.2%	83.4%
March 5 6 7 8 9 10 11			100.0%	75.9%	77.2%	69.6%	76.0%	76.7%
March 12 13 14 15 16 17 18			100.0%	78.6%	80.3%	72.8%	80.6%	79.8%

- It appears that the time between failures for the analog communication system is too short to maintain effective data quality
- We look forward to the installation of digital technology

Arcadia

Weekly Average Sensor Availability		Arcadia ▾								
Hover over cells to view units in detector-days.		Detour Routes			Non Detour Routes			All Detectors		
	days.	Good	Bad	No Data	Good	Bad	No Data	Good	Bad	No Data
8	9 10 11 12 13 14	62.7%	31.5%	5.8%	28.3%	16.6%	55.2%	54.1%	27.7%	18.2%
15	16 17 18 19 20 21	63.0%	31.3%	5.8%	29.0%	15.9%	55.2%	54.4%	27.4%	18.2%
22	23 24 25 26 27 28	62.3%	31.9%	5.8%	29.0%	15.9%	55.2%	53.9%	27.9%	18.2%
29	30 31 1 2 3 4	63.0%	31.3%	5.8%	18.6%	26.2%	55.2%	51.8%	30.0%	18.2%
February	5 6 7 8 9 10 11	63.2%	31.0%	5.8%	18.6%	26.2%	55.2%	52.0%	29.8%	18.2%
	12 13 14 15 16 17 18	63.2%	31.0%	5.8%	18.6%	26.2%	55.2%	52.0%	29.8%	18.2%

- Now that we are receiving County, Monrovia, and Duarte data we should be able to start looking at the quality of that data also
- Looking forward to Pasadena data

Real Time Corridor State Estimation

38

- **As a reminder, data quality ultimately is used to:**
 - Indicate where data is missing
 - Indicate bad data for removal

- **Estimation fills in:**
 - Where there are no sensors
 - Where data is missing
 - Where the data was bad

- **Progress on Estimation**
 - Anticipate full estimation of corridor in June
 - Need Pasadena data to complete by that date



Corridor Model Update



Purpose of Model

40

- **Pre-planning**
 - ▣ To inform and validate the process of building incident response plans
- **Real-time**
 - ▣ To score a response plan for use by the Decision Support System
- **Retrospective**
 - ▣ To improve response plans and prediction capabilities
- **Special planning**
 - ▣ To inform other special planning needs
- **Outreach and Stakeholder support**
 - ▣ Model is a visual demonstration of progress and builds confidence




Response Plan Schedule

41

- **March: Stakeholders review model in detail – Meetings went well**
- **April: Modifications are made as needed**
- **May: Response plan development begins**
- **June: First detailed response plans including signal timing are modeled and reviewed with stakeholders**
- **July: Modifications are made**
- **July: First approved response plan is completed**
- **August and forward: Response plans for remainder of corridor are generated, modeled, and approved**

DSS – Design Detail



Simulation Model – Current Status

43

□ Completed elements

- Road geometry
- Traffic control elements
 - Traffic signal operations
 - Ramp metering control
 - Truck restrictions
 - School zones
- Transit elements
 - All bus routes
 - All bus stops
- Traffic demand
 - General vehicle behavior
 - Travel cost formulas

□ Elements being refined


- Traffic demand
 - Origin-destination flows for AM/PM peaks
 - Traffic flow profiles for AM/PM peaks
- Driver behavior
 - Lane-changing parameters
- Decision-support elements
 - Coding of approved detours
 - Coding of changeable sign locations



Simulation Model – Current Status

44


□ Example 1: Verification of simulated vs observed traffic volumes



Simulation Model – Current Status

45


- **Example 2: Location of segments with high density (queuing)**



Simulation Model – Next Steps

46


□ Incident locations currently considered



Simulation Model – Next Steps

47

- Design of traffic management responses for selected incidents




Response Plans




I-210 East Reroutes

49




I-210 West Reroutes

50




DSS – Design Detail



Anatomy of Response Plan for Model & Rules

52

A Response Plan that's ready for implementation looks like this:




For modeling, response plan development, and rules evaluation, these elements are **managed in groups of associated items.**

Anatomy of Response Plan for Model & Rules

53


For alternate route *modeling* and *plan development*, the foundation of a response plan is the route path and the timing strategies of its supporting signals (intersection & ramp).



A set of intersection & ramp timing strategies designed to work together on a given route is called a **Route Activation Set**. There may be more than one **Activation Set** for each **Route**; in practice, simpler routes might each have only one activation set.

Anatomy of Response Plan for Model & Rules

It's the AMS team that crafts these Route Activation Sets, down to the level of the specific intersection and ramp meter timing plans:




The Aimsun model is used as the evaluation tool used manually by AMS staff to build the Route Activation Sets for every route.

Response Plan Development

55

- **There are several main phases to rules-based plan development:**
 1. Selection of all geometrically-relevant base responses (Route+ActivationSet), given the incident
 2. Elimination due to stakeholder business rules – e.g., interferes with school operations
 3. Elimination due to asset/component (un)availability – e.g., signal comm off-line

Response Plan Development



**Thank You
and
Next Meeting**

