



Metro



Connected Corridors Face-to-Face Meeting

Tuesday, April 30th , 2019

1:30 – 3:30 pm

LA County

April 30th 2019



Agenda

2

- **1:30 - 2:00 – Program Review – Joe**
- **2:00 - 2:30 – Call for projects update - Ning**
- **2:30 - 2:50 – Signal Timing - Anthony**
- **2:50 - 3:00 – Closing**
 - ▣ Next Meeting at Arcadia – Tuesday June 11th
 - ▣ (County, Arcadia, Caltrans, Pasadena, Monrovia, Duarte)

□



PATH Contract has been approved!


3

- **The PATH contract was approved on April 19th**
- **The next contract should be completed by end of May**
- **These contracts position us to deliver the pilot**
- **We are also better positioned for fan out to the rest of LA and California**



Schedule – Requires Updating

4



Schedule Discussion

5


- **Our schedule is going to slip due to:**
 - ▣ PATH contract being awarded later than expected
 - ▣ Procurement of arterial ITS elements on hold as Caltrans studies the best way to procure them
 - ▣ Need to work out some issues related to hiring subcontractors
- **Schedule may slip but we are moving forward every day**



Systems Engineering Next Steps

6

- Design Documents
 - Details of interfaces and implementations
- Hardware/Software
 - Building the system
- Integration
 - Subsystems will come on line this year



7

Summary

Freeway Data Quality

8

- ❑ **Core I-210 sensor availability solidly accomplished**
- ❑ **SR-134 and I-605 fluctuating around target goal**
- ❑ **Seven confirmed configuration errors fixed**

| Freeway Section | Direction | Sensor Availability Percentage | Sensor Availability Target | Past Target Accomplishment | Date of Degradation | Proposed New Target Date |
|-----------------------|-----------|--------------------------------|----------------------------|----------------------------|---------------------|--------------------------|
| I-210 PM 22.6 - 25 | East | 79.5% | 90% | na | na | 5/1/2019 |
| | West | 70.3% | 90% | na | na | 5/1/2019 |
| I-210 PM 25 - 43.25 | East | 91.6% | 90% | 3/16/2019 | | |
| | West | 92.1% | 90% | 3/2/2019 | | |
| SR-134 PM 11.4 - 13.5 | East | 94.5% | 90% | 4/27/2019 | | |
| | West | 96.6% | 90% | 4/27/2019 | | |
| I-605 PM 22.93 - 28 | North | 78.0% | 90% | 4/13/2019 | 4/27/2018 | |
| | South | 75.3% | 90% | 4/20/2019 | 4/27/2018 | |



Arterial Data Quality

9

□ Arcadia

- ▣ We continue to collect and process data from two data sources: Arcadia's TCS server and the IEN.
- ▣ A weekly detector health report in Arcadia is sent to the CC modeling team.
- ▣ Arcadia is steady at 80%

□ LA County

- ▣ Jason from Kimley Horn reminded us that the County KITS system requires a review of its configuration data before the data can be trusted

□ Pasadena

- ▣ We are not reviewing Pasadena data yet

□ Caltrans

- ▣ Awaiting the addition of detector configuration data to the Caltrans TSMSS system



Detailed Arterial Data Quality Analysis

10

□ Data quality analysis on TMDD messages

▣ Transcore - Arcadia

- Overall, all available messages are looking good (only some minor issues are found). However, *IntersectionSignalControlSchedule* is still unavailable.
- We started to process the *IntersectionSignalStatus* data, and found that some signal events (light changes) are missing.
- We are finishing up the code to construct cycle-based information from the available signal status data. We will provide a final report to TransCore before May 15th.

▣ Kimley Horn - LA County, Monrovia, Duarte

- We reviewed the samples of *DetectorData*, *DetectorInventory*, *DetectorStatus*, *IntersectionSignalInventory*, *IntersectionSignalTimingPlanInventory* provided by the county.
- We found that some required attributes are missing while some others are put in the wrong place.

▣ McCain - Pasadena



- We are still working with McCain to fit their data structures, particularly on *IntersectionSignalTimingPatternInventory* and *IntersectionSignalStatus*, into the TMDD format.



Aimsun Model

11

□ Model Snapshots



Aimsun Model

12

- **Main calibration completed**

- Weekday
- Saturday
- Sunday

- **Calibration focused on:**

- Freeway flows

- Mainline
- HOV
- On/Off ramps


- Arterials flows on primary detour arterials (to the extent allowed by available data)



Aimsun Model

13

- **Special focus on replicating driver behavior in unusual situations i.e. incidents**
 - ▣ Development of dynamic triggers pushing vehicles off the freeway when encountering unexpected congestion
- **Completed coding of detour routes**
 - ▣ Signal timings to use
 - ▣ Where needed, paths that vehicles should follow




Aimsun Model

14

□ Some statistics:

- ▣ 2579 signal control plans
- ▣ 7312 detectors
- ▣ Over 1000 lane miles of roadway
- ▣ 4242 road sections
- ▣ 1748 nodes
- ▣ 395 trip origin / destination nodes



Barrier Reconstruction Project





15

- **Simulation of 8 lane closure scenarios for the replacement of the barrier between I-210 and Gold Line tracks**
 - ▣ Four 24-hr weekday scenarios
 - HOV lane closure
 - Nightly closure of 2 mainline lanes
 - ▣ Four 58-hr weekend scenarios (Friday 8 PM -> Monday 6 AM)
 - HOV lane closure
 - Nightly closure of 2 mainline lanes
 - Nightly closure of Rosemead and Michillinda undercrossing
- **Development of alternate demand for each scenario reflecting estimated traffic diversion away from corridor**

Barrier Reconstruction Project


16

- Aimsun model used to assess extent of congestion caused by the various lane closure scenarios




Finalized signal plans (Eastbound)

17



Finalized signal plans (Westbound)

18



C2C Networking

19

- ❑ **All major network connections are established!**
 - ▣ Pasadena VPN connection established and tested
 - ▣ TSMSS connections tested
 - ▣ Telegra developer VPN established
 - ▣ LA County Connection working
 - ▣ Arcadia Connection working
- ❑ **Egress from ICM to HQ PeMS data server was rerouted through RIITS. Data flowing again after extensive troubleshooting; RIITS configuration clean-up is pending.**
- ❑ **D7 and RIITS provided network and firewall configuration support for the third ICM software environment (Development, Test, Integration)**




Response Plan Generation (Planning Mode)

20

- **Continued work on the desk top response plan generation functions**
 - ▣ This is where users will update, review and test rule changes
 - ▣ Currently data is imported from the Aimsun model into the rules
 - With AMS team, reviewed I-210 plan data spreadsheet updates
 - Regularized many of the response plan generation log messages
 - Determined how to run the desktop app in an "export all possible route strategies, regardless of incident" mode to facilitate consistency checks of input spreadsheets
 - ▣ Greg and Michelle continued to review response plan generation in detail, in support of upcoming documentation.

C2C Interface Implementations - Status

21



Systems Development and Integration

22

□ Cloud Infrastructure

- ▣ Working with Kapsch to assist in deployment, primarily granting permissions as required

□ DSS

- ▣ Working to get new subcontract in place to bring primary consultant developer back

□ Datahub

- ▣ Working to speed deployments and releases, improve system reliability/quality
- ▣ Improving test harness



Systems Integration

23

□ **Arcadia**

- ▣ Reviewed data and completed identification of minor issues. Will now start process to correct the issues.

□ **Pasadena**

- ▣ Working through design with McCain

□ **LA County**

- ▣ Started integration work – working through dialogs with test data. Actual data now available and will begin testing with real data. Still looking good.

Systems Integration

24

□ **ATMS**

- ▣ Beginning weekly meetings with Parsons on Friday
- ▣ Parsons has already made changes that we need to start testing
- ▣ Parsons indicated that they will have the ATMS modifications update completed and ready for integration testing by the week of May 20th.





Metro



I-210 Connected Corridors Face-to-Face Meeting

Annex Building 1st floor
Los Angeles County DPW TMC 900 South Fremont Avenue,
Tuesday, April 30th, 2019
1:30 – 3:30 pm

April 30, 2019



Agenda

26

- **I-210 CC Arterial Systems Improvement Project
System Consulting Services – Scope**
- **Expected Timeline**
- **Status of 9 procurement package**
- **Next Steps**





Metro



I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

SCOPE OF WORK

March 12, 2019



Project Objective

28

- Assist Caltrans D7 to manage and coordinate the execution of the 9 arterial ITS improvement projects

| # | Package Description | Contract # | Contract Status |
|---|---|------------|--|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | Awarded, in Progress |
| 2 | Bluetooth – BlueToad | 07A4477 | Awarded, in Progress |
| 3 | New Controller Cabinets | 07A4603 | TBD |
| 4 | Communication Upgrades | 07A4479 | Awarded, in Progress |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | Awarded, in Progress |
| 6 | Video Detection System | 07A4481 | Awarded, in Progress |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | TBD |
| 8 | Advanced Traveler Information Systems | N/A | Divided to 3 packages - 2 being reviewed by DPAC - 1 being handled by Caltrans |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems | 07A4388 | Awarded, in Progress |



Project Area


29

| # | Package Description | Contract # | Metro & Caltrans | City of Pasadena | City of Arcadia | City of Monrovia | City of Duarte | LA County |
|---|---|------------|------------------|------------------|-----------------|------------------|----------------|-----------|
| 1 | Bluetooth – Iteris Velocity | 07A4470 | √ | | √ | | | |
| 2 | Bluetooth – BlueToad | 07A4477 | √ | √ | | √ | √ | √ |
| 3 | New Controller Cabinets | 07A4603 | √ | √ | √ | | | |
| 4 | Communication Upgrades | 07A4479 | √ | | √ | √ | √ | √ |
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 | √ | √ | √ | √ | | √ |
| 6 | Video Detection System | 07A4481 | √ | √ | √ | √ | √ | √ |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | √ | √ | √ | √ | √ | √ |
| 8 | Advanced Traveler Information Systems | N/A | √ | √ | √ | √ | √ | √ |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 | √ | | | | | |



Project Area (cont.)

30





Metro



UPDATE ON PACKAGES 1-9

March 12, 2019



Target Timeline

32

| Year | 2018 | | | | | | | 2019 | | | | | | | | | | | |
|----------------------------------|------|---|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|
| Month | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| Prepare Submittal | | | | | | | | | | | | | | | | | | | |
| Equipment Procurement & Delivery | | | | | | | | | | | | | | | | | | | |
| Test Plan/Procedure | | | | | | | | | | | | | | | | | | | |
| Installation | | | | | | | | | | | | | | | | | | | |
| Testing & Acceptance | | | | | | | | | | | | | | | | | | | |
| Training | | | | | | | | | | | | | | | | | | | |



Soft Launch
of I-210 CC
System



Hard Launch
of I-210 CC
System



Update on 9 Packages

33

| Pkg. # | Package Name | Contract # | Project Status |
|--------|-----------------------------------|----------------|--|
| 1 | Bluetooth – Iteris Velocity | 07A4470 PTM | <ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018 • Submittal Approved: 8/16/2018 • Equipment ready, Permit Ready, Testing Plan Approved • Installation QC checklist being prepared • Installation & Testing being scheduled • Expected to be completed: May 2019 (90%) |
| 2 | Bluetooth – BlueToad | 07A4477 DBX | <ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018; Submittal Approved: 10/12/2018 • Configuration : <ul style="list-style-type: none"> • Configuration done for all BlueTOAD Spectra Units • Configuring VM Server for LA County • Need to confirm physical server to be procured for Pasadena • Pasadena: need network security related hardware/software (firewall, etc.) • Acceptance Test Plan being revised • Installation QC checklist being prepared • Installation & Testing for LA County to be scheduled • Expected to be completed: June 2019 (90%) |



Update on 9 Packages (cont.)

34

| Pkg. # | Package Name | Contract # | Project Status |
|--------|-------------------------|--------------------------------|---|
| 3 | New Controller Cabinets | 07A4603 | <ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Procurement Package revised per Stakeholder comments on Pkg. 5 Cancelled by DPAC in the week of Mar 15, 2019 being reviewed by DPAC for further consideration Expected to be awarded: TBD Expected to be completed: TBD |
| 4 | Communication Upgrades | 07A4479 Kanaan Construction | <ul style="list-style-type: none"> NTP: 7/13/2018 Kick-off Meeting: 7/30/2018 Revised Submittal reviewed by Stakeholders Most of equipment procured <ul style="list-style-type: none"> LA County: requested to updating to GB switches Duarte to provide spec of Myers BBS battery backup system for us to verify if cabinet to be procured is big enough Expected to be completed: July 2019 (80%) |



Update on 9 Packages (cont.)

35

| Pkg. # | Package Name | Contract # | Project Status |
|--------|--|---------------------|---|
| 5 | Firmware/Timing Plan Updates/Controller Upgrades | 07A4480 CPE, Inc | <ul style="list-style-type: none"> • NTP: 7/17/2018 • Kick-off Meeting: 7/30/2018 • Submittal Reviewed and Required Equipment changed per Stakeholder Comment • Contractor has been given revised requirements on the controller configuration from all 3 jurisdictions • Contractor is <ul style="list-style-type: none"> • coordinating with supplier (McCain) to estimate price change • Coordinating with LA County regarding installing LACO-4E traffic controller software in existing controller • Expected to be completed: Jun 2019 (80%) |



Update on 9 Packages (cont.)

36

| Pkg. # | Package Name | Contract # | Project Status |
|--------|--|---|--|
| 6 | Video Detection System | 07A4481 Traffic Loops Crackfilling, Inc | <ul style="list-style-type: none"> NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 10/9/2018: Conducted Site Survey 10/18/18: Submittal approved Installation: 12 out of 22 locations completed <ul style="list-style-type: none"> Several location experienced issues after turn-on Requested contractor to QC installation Site investigation in Duarte & Pasadena on 4/30/2019 Testing Plan – to be submitted Expected to be completed: June 2019 (90%) |
| 7 | Data Communication Module and Video Detection Software Upgrade | 07A4601 | <ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Originally cancelled by DPAC; being reviewed by DPAC for further consideration Expected to be awarded: TBD Expected to be completed: TBD |

Update on 9 Packages (cont.)

37

| Pkg. # | Package Name | Contract # | Project Status |
|--------|---|----------------------------|--|
| 8 | Advanced Traveler Information Systems | N/A | <ul style="list-style-type: none"> Divided to 3 packages: <ul style="list-style-type: none"> DMS Procurement – being reviewed by DPAC Static Sign Procurement - being handled by Caltrans Maintenance Group Integration -- being reviewed by DPAC Expected to be awarded: TBD Expected to be completed: TBD |
| 9 | Environmental Stations with Air Quality Sensors and Open Data Systems (ODS) | 07A4388 Cal Poly Pomona | <ul style="list-style-type: none"> NTP: 6/29/18 Kick-off Meeting: 7/12/18 CPP coordinated with Caltrans & Parsons to get test data in TMDD format from D7 ATMS Test Server to feed Open Data System; 11/30/18: Coordination among CPP, PATH, Caltrans. PATH provided architecture diagrams, sample data set; Working with Caltrans on network connection 2/12/19: Face-to-face meeting in Berkeley conducted; PATH to provide specification documents Expected to be completed: Aug 2019 (90%) |



Next Steps

38

- Package 1: schedule installation and testing
- Package 2: Testing plan to be distributed to stakeholders for review and approval; need server & security requirement from Pasadena; Schedule installation and testing
- Package 3: Track the status
- Package 4: Follow up with stakeholders on RFIs; complete procurement
- Package 5: Follow up on price change and revised submittal
- Package 6: Support site investigation and installation quality control; Testing plan to be distributed to stakeholders for review and approval;
- Package 7: Track the status
- Package 8: Track the status
- Package 9: Support coordination



Thank You and Questions?

March 12, 2019



SIGNAL PLANS FOR USE DURING INCIDENT RESPONSE



41

Outline

Outline

42

- **Goals for this presentation**
- **Taxonomy of route segments**
- **Process for control plan generation**
- **Examples for illustration**
- **Connection of control plans to DSS rules**
- **Next steps**



43

Goals

Goals for this presentation

44

- **Communicate the process for control plan generation**
- **Identify and manage risks**
- **Schedule future meetings with stakeholders**




45

Taxonomy of route segments


Route Schematic (Eastbound)

46




Route Schematic (Westbound)

47




Finalized plans (Eastbound)

48




Finalized plans (Westbound)

49




Coordination Plan/Pattern (Eastbound)

50



Coordination Plan/Pattern (Westbound)

51



52

Process

Generation of control plans

Overview of process

53

- ❑ **Outreach meetings to establish routes in play and signal plan guidelines such as allowable cycle durations and max greens**
- ❑ **Signal design and optimization in Synchro to obtain offsets along each route for each family of cycle durations**
- ❑ **Aimsun entry of each allowable route and signal plan combination organized into policies (response plan elements) that can be invoked in simulation**
- ❑ **Testing in Aimsun to exercise signal plans and perform final adjustments to ensure smooth operation of response plan routes**

Established stakeholder guidelines

54

□ Established routes in play



□ Agreed on signal plan guidelines

- ▣ Based all adjustments on existing AM or PM peak plans
- ▣ Max cycle duration for Pasadena set at 135 sec, and 150 sec for the rest of the corridor
- ▣ Allowable to adjust force offs, max greens, and offsets


Signal design and Synchro Optimization

55

- **Signal design to provide about 5% to 20% of additional green time to favored direction**

| Name | Updated Aimsun ID | Movement Focus | Coordination Direction | Flush Plan | | PM Diff | | | |
|----------------------------|-------------------|----------------|------------------------|------------|-----------------|----------|----------|----------|----------|
| | | | | Offset | PM Cycle Length | EWL Diff | EWT Diff | NSL Diff | NST Diff |
| Corson St & Los Robles Ave | PA 157 | EB T | NS | 82 | 105 | 0.00 | 0.05 | -0.02 | -0.04 |
| Corson St & El Molino Ave | PA 158 | EB T | NS | 0 | 105 | 0.00 | 0.07 | -0.02 | -0.05 |
| Corson St & Lake Ave | PA 612 | EB T | NS | 17 | 105 | 0.00 | 0.05 | -0.01 | -0.05 |
| Corson St & Los Robles Ave | PA 157 | EB T | NS | 2 | 120 | 0.00 | 0.12 | -0.04 | -0.08 |
| Corson St & El Molino Ave | PA 158 | EB T | NS | 35 | 120 | 0.00 | 0.13 | -0.04 | -0.09 |
| Corson St & Lake Ave | PA 612 | EB T | NS | 45 | 120 | 0.00 | 0.12 | -0.03 | -0.09 |
| Corson St & Los Robles Ave | PA 157 | EB T | NS | 4 | 135 | 0.00 | 0.16 | -0.05 | -0.11 |
| Corson St & El Molino Ave | PA 158 | EB T | NS | 39 | 135 | 0.00 | 0.18 | -0.06 | -0.12 |
| Corson St & Lake Ave | PA 612 | EB T | NS | 44 | 135 | 0.00 | 0.17 | -0.05 | -0.12 |

- **Synchro optimization of offsets**



Aimsun routes, signals and policies

56


- **Aimsun policies (response plan elements) coded to contain a set of signal plans that can be deployed in combination**

Set of Signal Plans with
cycle length of 120 sec

Signal Plans

Set of Signal Plans with
cycle length of 135 sec


Route



Aimsun testing of response plans

57

- Simulation in Aimsun
- Checking for smooth progression
- Adjusting timing to eliminate excessive queues



What matters?

58

□ Key points in a response plan

- ▣ Ability to deploy a signal plan to favor high-demand movements
- ▣ Ensuring that left turns on non-favored directions have a place to go
- ▣ After the incident, prevent aggressive ramp-metering so that excess arterial vehicle accumulation can enter the freeway

□ Risks

- ▣ Managing software interface differences across multiple jurisdictions
- ▣ Possibilities for human introduced error in communication of control plans
- ▣ Communication to ensure that control plans in Aimsun, DSS spreadsheets, and field elements are in synch


59

Example outcome #1

Arcadia: Foothill @ Baldwin

Map of Possible Movements

60



WB Routes

Foothill WBT (NA NB)

I-210 WB On-Ramp WBL (NA)

I-210 WB Off-Ramp NBL (QA)

EB Routes


Foothill EBT (EE)

I-210 EB On-Ramp SBL (EE)

I-210 EB Off-Ramp EBL (EY)

Foothill WBT (NA NB)


61



Foothill WBT (NA NB)

62

Offsets chosen to support NBL movement



Foothill WBT (NA NB)

63

- **D4 Database Editor: Pattern 31**
- **Cycle 135 s**
- **Offset 60 s**

D4 Database Editor - Foothill Blvd & Baldwin Ave (C:\Users\adpat\Documents\ProposedSignalPlans\Arcadia\Multi-Foothill@Baldwin\)

File Comm Controller Utilities About

Controller Version
D4 Rel 1.5L-12[1]

Phase

- Timing/Options
- Startup
- Rings/Conf Phases
- Manual Control Enable
- Custom Sequence
- Unit
- FYA/FRA
- Hawk

Overlap

- Timing/Phases
- Options
- Startup

Coord/Plans

- Coord Options
- Patterns/Options
- Hardware
- Alt Timing
- Alt Patterns
- Priority
- Soft Interconnect

Preempt

- Config/Inputs/Transit
- Timing/Phases/Overlaps
- Service Priority
- Preempt Delay

Upload Seg Download Seg

Upload ALL Download ALL

Compare

Coordination Pattern Timing

Cycle 135

RGrp1-Ofs 1 60 Ofs 2 0 Ofs 3 0

RGrp2-Ofs 1 0 Ofs 2 0 Ofs 3 0

| | Phase 1 | Phase 2 | Phase 3 | Phase 4 | Phase 5 | Phase 6 | Phase 7 | Phase 8 |
|-------------|---------|---------|---------|---------|---------|---------|---------|---------|
| Splits | 0 | 98 | 0 | 37 | 21 | 77 | 0 | 37 |
| Split Ext | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Float Green | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Perm MinGrn | 0 | 12 | 0 | 12 | 8 | 12 | 0 | 12 |
| Min Trans | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Max Trans | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Coordination Pattern Options

Perm Mode: Reservice Ped Perm: Yield Max Mode: Max 2 Walk Rest: Yield

Perm Limit 15 Perm2 Start 0 Perm2 End 0

Alt Seq: ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ TOD Link: 0

Trans Mode: Default Offset Ref: Default Adapt Mode: Disabled

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16

Coord Phases ☒ ☐ ☐ ☒ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

No Extend ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Float Enable ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Veh=Ped Permissive ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Walk Rest ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Ped Recall ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Ring 1 Late: 0

Ring 2 Late: 0

Ring 3 Late: 0

Ring 4 Late: 0

Foothill WBT (NA NB)

64

- **D4 Database Editor: Pattern 31**
- **Max greens specific to Pattern 31 in “Alternate Timing”**

D4 Database Editor - Foothill Blvd & Baldwin Ave (C:\Users\adpat\Documents\ProposedSignalPlans\Arcadia\Multi-Foothill@Baldwin\)

File Comm Controller Utilities About

Controller Version
D4 Rel 1.5L-12[1]

Plan
31

Alternate Timing

| | Phase 1 | Phase 2 | Phase 3 | Phase 4 | Phase 5 | Phase 6 | Phase 7 | Phase 8 |
|-----------|---------|---------|---------|---------|---------|---------|---------|---------|
| Walk | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Ped Clr | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sol DW | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Min Green | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Veh Ext | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Max | 0 | 130 | 0 | 65 | 25 | 130 | 0 | 0 |
| Red Clr | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Early Wlk | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |

Phase

- Timing/Options
 - Startup
 - Rings/Conf Phases
 - Manual Control Enable
 - Custom Sequence
 - Unit
 - FYA/FRA
 - Hawk
- Overlap
 - Timing/Phases
 - Options
 - Startup
- Coord/Plans
 - Coord Options
 - Patterns/Options
 - Hardwire
 - Alt Timing
 - Alt Patterns
 - Priority
- Soft Interconnect
- Preempt
 - Config/Inputs/Transit
 - Timing/Phases/D overlaps
 - Service Priority
 - Preempt Delay

Upload Seg Download Seg

Upload ALL Download ALL

Compare

HTML representation

65

□ Plans 31 and 32 for Foothill @ Baldwin

| FLUSH - AR 3078 - Zone 111 - WBT (135s) NB1 | | | Plan: 31 | | Cycle: 135.0 | | Offset: 60.0 | |
|---|-------------|-------|----------|------|--------------|---------|--------------|-------------|
| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
| | | | Duration | Min | Max | Max-Min | | |
| 1 | WBT | 98.0 | 93.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |
| 1 | EBR NBL NBR | 37.0 | 32.0 | 4.0 | 65.0 | 61.0 | 37.0 | No |
| 2 | WBL NBR | 21.0 | 18.0 | 4.0 | 30.0 | 26.0 | 60.0 | No |
| 2 | EBR EBT | 77.0 | 72.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |
| FLUSH - AR 3078 - Zone 111 - WBT (150s) NB2 | | | Plan: 32 | | Cycle: 150.0 | | Offset: 93.0 | |
| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
| | | | Duration | Min | Max | Max-Min | | |
| 1 | WBT | 113.0 | 108.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |
| 1 | EBR NBL NBR | 37.0 | 32.0 | 4.0 | 65.0 | 61.0 | 37.0 | No |
| 2 | WBL NBR | 21.0 | 18.0 | 4.0 | 30.0 | 26.0 | 60.0 | No |
| 2 | EBR EBT | 92.0 | 87.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |



66

Example outcome #2

Caltrans: Myrtle @ Evergreen



Current Phasing at Myrtle and Mountain

67




Proposed change

68



Lagging left at Myrtle and Evergreen

69



Myrtle @ Evergreen

70

California Department of Transportation, Caltrans

Location: LA 210 EB RAMPS @ MYRTLE AVE. / EVERGREEN AVE.

TSCP 2.21

P
H
A
S
E

T
I
M
I
N
G

| Phase (2-2) | -1- | -2- | -3- | -4- | -5- | -6- | -7- | -8- |
|------------------|-----|-----|-----|-----|-----|-----|-----|-----|
| --- Walk 1 --- | 0 | 7 | 0 | 7 | 0 | 7 | 0 | 10 |
| Flash Don't Walk | 0 | 12 | 0 | 21 | 0 | 12 | 0 | 10 |
| Minimum Green | 10 | 10 | 10 | 10 | 10 | 10 | 10 | 10 |
| Det Limit | 0 | 0 | 10 | 0 | 10 | 0 | 10 | 10 |
| Max Initial | 0 | 20 | 10 | 0 | 10 | 20 | 10 | 10 |
| Max Green 1 | 25 | 40 | 50 | 30 | 50 | 40 | 50 | 50 |
| Max Green 2 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 |
| Max Green 3 | 35 | 70 | 50 | 70 | 50 | 70 | 50 | 50 |
| Extension | 4.5 | 3.0 | 5.0 | 3.0 | 5.0 | 3.0 | 5.0 | 5.0 |
| Maximum Gap | 4.5 | 5.0 | 5.0 | 3.0 | 5.0 | 5.0 | 5.0 | 5.0 |
| Minimum Gap | 4.5 | 2.0 | 5.0 | 3.0 | 5.0 | 2.0 | 5.0 | 5.0 |
| Add Per Vehicle | 0.0 | 2.0 | 1.0 | 0.0 | 1.0 | 2.0 | 1.0 | 1.0 |
| Reduce Gap By | 0.0 | 0.2 | 0.0 | 0.0 | 0.0 | 0.2 | 0.0 | 0.0 |
| Reduce Every | 0.0 | 1.0 | 1.0 | 0.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| Yellow | 4.1 | 4.4 | 5.0 | 4.1 | 5.0 | 4.4 | 5.0 | 5.0 |
| All-Red | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |



Myrtle @ Evergreen

71

Pages

-PAGE 1- -PAGES 2 TO 6- -PAGES 7 TO 9- -PAGES 10 TO 12- -PAGE 13-

-CONFIGURATION (pg 2)- -TIMING (pg 3)- -COORDINATION (pg 4,5,6)-

Free Plan (pg 4) Plans 1-9 (pg 4) Plans 11-19 (pg 5) Plans 21-29 (pg 6)

| Local Plan 11...19 (7.2) | Cycle | Multi | Lag Gap | OFF A | OFF B | OFF C | -1- | -2- | -3- | -4- | -5- | -6- | -7- | -8- | Test Plan |
|--------------------------|-------|-------|---------|-------|-------|-------|-----|-----|-----|-----|-----|-----|-----|-----|-----------|
| Plan 11 GREEN FACTOR | 105 | 0.0 | | 16 | 0 | 0 | 25 | 24 | 0 | 37 | 0 | 56 | 0 | 0 | Plan 11 |
| Plan 12 GREEN FACTOR | 120 | 0.0 | | 23 | 0 | 0 | 26 | 27 | 0 | 48 | 0 | 60 | 0 | 0 | Plan 12 |
| Plan 13 GREEN FACTOR | 135 | 0.0 | | 16 | 0 | 0 | 29 | 29 | 0 | 58 | 0 | 65 | 0 | 0 | Plan 13 |
| Plan 14 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 14 |
| Plan 15 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 15 |
| Plan 16 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 16 |
| Plan 17 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 17 |
| Plan 18 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 18 |
| Plan 19 GREEN FACTOR | 0 | 0.0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Plan 19 |

Local Plan 11...19 (7.2) Flags

| | Lag | Sync | Hold | Omit | Veh Min | Veh max | Ped | Bike |
|---------|-----------|----------|-------|-------|----------|---------|-------|-------|
| Plan 11 | 1..4.6..8 | .2...6.. | | | .2...6.. | | | |
| Plan 12 | 1..4.6..8 | .2...6.. | | | .2...6.. | | | |
| Plan 13 | 1..4.6..8 | .2...6.. | | | .2...6.. | | | |
| Plan 14 | | | | | | | | |
| Plan 15 | | | | | | | | |
| Plan 16 | | | | | | | | |
| Plan 17 | | | | | | | | |
| Plan 18 | | | | | | | | |
| Plan 19 | | | | | | | | |

Copy From Plan

Copy to Plans

Plans 1-9

Plans 11-19

Plans 21-29

Copy Plan Data

Plan 11

Plan OKAY

OK

Plan 11

Calculated Force-Offs

| Phase | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
|----------|----|----|---|----|---|----|---|---|
| Phs G/F | 25 | 24 | 0 | 37 | 0 | 56 | 0 | 0 |
| Veh F/O | 32 | 0 | 0 | 75 | 0 | 0 | 0 | 0 |
| Ped F/O | 0 | 94 | 0 | 54 | 0 | 94 | 0 | 0 |
| Veh Perm | 14 | 0 | 0 | 57 | 0 | 0 | 0 | 0 |
| Ped Perm | 0 | 79 | 0 | 39 | 0 | 79 | 0 | 0 |

Plan 11

Plan OKAY

HTML representation

72

□ Plan 11 for Myrtle @ Evergreen

| FLUSH - CT 210-T-013 - Zone 067 - EBT (105s) K1 | | | Plan: 11 | | Cycle: 105.0 | | Offset: 16.0 | |
|---|-------------|-------|----------|------|--------------|---------|--------------|-------------|
| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
| | | | Duration | Min | Max | Max-Min | | |
| 1 | NBT NBR | 31.0 | 26.0 | 10.0 | 70.0 | 60.0 | 0.0 | Coord |
| 1 | SBL | 31.0 | 26.0 | 7.0 | 35.0 | 28.0 | 31.0 | No |
| 1 | EBL EBT EBR | 43.0 | 38.0 | 10.0 | 70.0 | 60.0 | 74.0 | No |
| 2 | SBT | 62.0 | 57.0 | 10.0 | 70.0 | 60.0 | 31.0 | Min |

73

Example outcome #3



Pasadena: Lake

74

I-210 WB On-Ramp SBR (OD)

EB Routes

Corson EBT (D)



Lake @ Maple

75

LAKE AVENUE @ MAPLE STREET - NO. 605

Reserved for regular
TOD patterns of 10

TOD patterns

| | | Coordination Plan | | | | | | | | |
|---|---------------|---|-----|-----|-----|----|---|---|---------------|---|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| <div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 5px;">0.3</div> <div style="margin-bottom: 5px;">0</div> <div style="margin-bottom: 5px;">28</div> <div style="margin-bottom: 5px;">0</div> <div style="margin-bottom: 5px;">41</div> <div style="margin-bottom: 5px;">11</div> <div style="margin-bottom: 5px;">28</div> <div style="margin-bottom: 5px;">0</div> <div style="margin-bottom: 5px;">0</div> <div style="margin-bottom: 5px;">eral</div> <div style="margin-bottom: 5px;">Type</div> <div style="margin-bottom: 5px;">way</div> <div style="margin-bottom: 5px;">ten Only</div> <div style="margin-bottom: 5px;">in Only</div> <div style="margin-bottom: 5px;">= Number of</div> <div style="margin-bottom: 5px;">get "In Step"</div> </div> | Cycle | 120 | 135 | 120 | 135 | 90 | 0 | 0 | Unused for CC | |
| | Offset - 1 | 56 | 69 | 30 | 30 | 4 | 0 | 0 | | |
| | Offset - 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Offset - 3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Zone Offset | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Ring Offset | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Hold Release | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Ped Adjust | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Force Off - 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Force Off - 2 | 23 | 24 | 24 | 24 | 0 | 0 | 0 | | |
| | Force Off - 3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Force Off - 4 | 63 | 65 | 89 | 104 | 38 | 0 | 0 | | |
| | Force Off - 5 | 23 | 24 | 24 | 24 | 59 | 0 | 0 | | |
| | Force Off - 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Force Off - 7 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | Force Off - 8 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| | | Coordination - Cycle, Offsets, & Force Offs | | | | | | | | |

Lake @ Maple

76

□ Rosetta Stone Spreadsheet

SignalPlansRosetta-Pasadena(2018-12-18).xlsx - Excel

| | A | B | C | D | E | F |
|-----|-------------------|---|-----------|----------|----------|---|
| 1 | Signal Controller | Plan ID | Status | City | Plan Num | |
| 8 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - SBT SBR (120s) OD2 | Available | Pasadena | 1 | |
| 9 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - SBT SBR (135s) OD3 | Available | Pasadena | 2 | |
| 10 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - WBT (120s) D2 | Available | Pasadena | 3 | |
| 11 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - WBT (135s) D3 | Available | Pasadena | 4 | |
| 38 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (120s) OD2 | Available | Pasadena | 1 | |
| 39 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (135s) OD3 | Available | Pasadena | 2 | |
| 40 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (120s) D2 | Available | Pasadena | 3 | |
| 41 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (135s) D3 | Available | Pasadena | 4 | |
| 105 | | | | | | |

Sheet1

Ready 8 of 103 records found

77

Reserved for regular
TOD patterns



78

Reserved for regular
TOD patterns

Lake @ Maple

79

- **Max Greens coded in Max 2**

| | | Phase | | | | | | | |
|-----------------------|------------------|-------|-----|-----|-----|-----|-----|-----|-----|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | | | | | | | | |
| Basic Phase Timing | Min Green | 0 | 6 | 0 | 10 | 6 | 6 | 0 | 0 |
| | Extension | 0.0 | 5.0 | 0.0 | 4.0 | 2.5 | 4.0 | 0.0 | 0.0 |
| | Max | 0 | 60 | 0 | 40 | 15 | 60 | 0 | 0 |
| | Max 2 | 0 | 90 | 0 | 75 | 25 | 90 | 0 | 0 |
| | Cond Serve Check | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |


Lake @ Corson -- off-route intersection

80

LAKE AVENUE @ CORSON STREET - NO. 612

Reserved for regular TOD patterns

4 of 11



Z.X = Shorten Only
X.1 thru X.4 = Number of
Cycles to get "In Step"

Lake @ Corson

81

□ Rosetta Stone Spreadsheet

| | A | B | C | D | E | F |
|----|-------------------|---|-----------|----------|-------------|---|
| 1 | Signal Controller | Plan ID | Status | City | Plan Number | |
| 8 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - SBT SBR (120s) OD2 | Available | Pasadena | 1 | |
| 9 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - SBT SBR (135s) OD3 | Available | Pasadena | 2 | |
| 10 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - WBT (120s) D2 | Available | Pasadena | 3 | |
| 11 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - WBT (135s) D3 | Available | Pasadena | 4 | |
| 38 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (120s) OD2 | Available | Pasadena | 1 | |
| 39 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (135s) OD3 | Available | Pasadena | 2 | |
| 40 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (120s) D2 | Available | Pasadena | 3 | |
| 41 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (135s) D3 | Available | Pasadena | 4 | |

Lake @ Corson

82

LAKE AVENUE @ CORSON STREET - NO. 612

Reserved for regular TOD patterns

4 of 11



Coordination Plan

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
|-----|-----|-----|-----|----|---|---|---|---|
| 120 | 135 | 120 | 135 | 90 | 0 | 0 | | |
| 89 | 80 | 45 | 44 | 35 | 0 | 0 | | |

FLUSH - PA (CT) 612 - Zone 338 - BBB (120s) OD2

Plan: 1

Cycle: 120.0

Offset: 89.0

| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
|------|-----------------|-------|----------|------|------|---------|-----------|-------------|
| | | | Duration | Min | Max | Max-Min | | |
| 1 | SBL SBH | 23.0 | 19.0 | 8.0 | 25.0 | 17.0 | 74.0 | No |
| 1 | NBR NBT NBH | 47.0 | 42.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |
| 1 | EBL EBH EBR EBT | 50.0 | 46.0 | 10.0 | 80.0 | 70.0 | 51.0 | No |
| 2 | SBT | 70.0 | 65.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |

FLUSH - PA (CT) 612 - Zone 338 - BBB (135s) OD3

Plan: 2

Cycle: 135.0

Offset: 80.0

| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
|------|-----------------|-------|----------|------|------|---------|-----------|-------------|
| | | | Duration | Min | Max | Max-Min | | |
| 1 | SBL SBH | 26.0 | 22.0 | 8.0 | 25.0 | 17.0 | 84.0 | No |
| 1 | NBR NBT NBH | 52.0 | 47.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |
| 1 | EBL EBH EBR EBT | 57.0 | 53.0 | 10.0 | 80.0 | 70.0 | 58.0 | No |
| 2 | SBT | 78.0 | 73.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |



Lake @ Corson

83

LAKE AVENUE @ CORSON STREET - NO. 612

Reserved for regular TOD patterns

4 of 11



Coordination Plan

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
|-----|-----|-----|-----|----|---|---|---|---|
| 120 | 135 | 120 | 135 | 90 | 0 | 0 | | |
| 89 | 80 | 45 | 44 | 35 | 0 | 0 | | |

FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (120s) D2

Plan: 3

Cycle: 120.0

Offset: 45.0

| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
|------|-----------------|-------|----------|------|------|---------|-----------|-------------|
| | | | Duration | Min | Max | Max-Min | | |
| 1 | SBL SBH | 19.0 | 15.0 | 8.0 | 25.0 | 17.0 | 85.0 | No |
| 1 | NBR NBT NBH | 36.0 | 31.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |
| 1 | EBL EBH EBR EBT | 65.0 | 61.0 | 10.0 | 80.0 | 70.0 | 66.0 | Min |
| 2 | SBT | 55.0 | 50.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |

FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (135s) D3

Plan: 4

Cycle: 135.0

Offset: 44.0

| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
|------|-----------------|-------|----------|------|------|---------|-----------|-------------|
| | | | Duration | Min | Max | Max-Min | | |
| 1 | SBL SBH | 19.0 | 15.0 | 8.0 | 25.0 | 17.0 | 100.0 | No |
| 1 | NBR NBT NBH | 36.0 | 31.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |
| 1 | EBL EBH EBR EBT | 80.0 | 76.0 | 10.0 | 80.0 | 70.0 | 81.0 | Min |
| 2 | SBT | 55.0 | 50.0 | 8.0 | 75.0 | 67.0 | 0.0 | Coord |



Lake @ Corson

84

- **Max Greens coded in Max 2**

| | | Phase | | | | | | | |
|-----------------------|------------------|-------|-----|-----|-----|-----|-----|-----|-----|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | | | | | | | | |
| Basic Phase Timing | Min Green | 8 | 8 | 0 | 10 | 0 | 8 | 0 | 0 |
| | Extension | 2.5 | 4.0 | 0.0 | 4.0 | 0.0 | 4.0 | 0.0 | 0.0 |
| | Max | 20 | 60 | 0 | 40 | 0 | 60 | 0 | 0 |
| | Max 2 | 25 | 75 | 0 | 80 | 0 | 75 | 0 | 0 |
| | Cond Serve Check | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |


85

Example outcome #4

Huntington WB through Monrovia and Duarte

Huntington WB Plans


86



Huntington WB Plans


87

- **High demand for NBL movements at Mayflower, Myrtle, and Mountain**




Max Greens (135 s Cycle)

88



Max Greens (150 s Cycle)

89



Huntington @ Monterey (WBT)

90

Plans provided in HTML format

| FLUSH - MO 5083 - Zone 082 - WBT (135s) LD1 | | | Plan: X | | Cycle: 135.0 | | Offset: 10.0 | |
|---|-------------|-------|----------|------|--------------|---------|---------------|-------------|
| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
| | | | Duration | Min | Max | Max-Min | | |
| 1 | WBR WBT | 82.0 | 78.0 | 10.0 | 130.0 | 120.0 | 119.0 | Min |
| 1 | EBL EBU | 16.0 | 12.0 | 4.0 | 25.0 | 21.0 | 0.0 | No |
| 1 | SBL SBT SBR | 37.0 | 33.0 | 4.0 | 30.0 | 26.0 | 37.0 | No |
| 2 | WBL WBU | 16.0 | 13.0 | 4.0 | 25.0 | 21.0 | 54.0 | No |
| 2 | EBR EBT | 82.0 | 78.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |
| 2 | NBL NBT NBR | 37.0 | 33.0 | 4.0 | 30.0 | 26.0 | 37.0 | No |
| FLUSH - MO 5083 - Zone 082 - WBT (150s) LD2 | | | Plan: X | | Cycle: 150.0 | | Offset: 109.0 | |
| Ring | Movements | Split | Green | | | | Force-off | Recall Mode |
| | | | Duration | Min | Max | Max-Min | | |
| 1 | WBR WBT | 97.0 | 93.0 | 10.0 | 130.0 | 120.0 | 134.0 | Min |
| 1 | EBL EBU | 16.0 | 12.0 | 4.0 | 25.0 | 21.0 | 0.0 | No |
| 1 | SBL SBT SBR | 37.0 | 33.0 | 4.0 | 33.0 | 29.0 | 37.0 | No |
| 2 | WBL WBU | 16.0 | 13.0 | 4.0 | 25.0 | 21.0 | 54.0 | No |
| 2 | EBR EBT | 97.0 | 93.0 | 10.0 | 130.0 | 120.0 | 0.0 | Coord |
| 2 | NBL NBT NBR | 37.0 | 33.0 | 4.0 | 33.0 | 29.0 | 37.0 | No |

91

Connection with DSS rules

Aimsun routes, signals and policies

92


- **Aimsun policies (response plan elements) coded to contain a set of signal plans that can be deployed in combination**

Set of Signal Plans with
cycle length of 120 sec

Signal Plans

Set of Signal Plans with
cycle length of 135 sec

Route



DSS Rules – Summary of structure

93

| Car Route Strategies | |
|-----------------------|------------------------------------|
| Column | Definition |
| Route Name | Name of route in system |
| Signal Strategy A | Policy name from the Aimsun object |
| Signal Strategy B | Policy name from the Aimsun object |
| Ramp Meter Strategy A | Ramp meter overrides |
| Ramp Meter Strategy B | Ramp meter overrides |
| Wayfinding Strategy | Signage |

| Signal Strategies | |
|----------------------|---|
| Column | Definition |
| Signal Strategy Name | Policy name from the Aimsun object |
| Signal Controller ID | Unique intersection identifier |
| Timing Plan | Human readable plan name including the favored movement |

| Signal Plans | |
|----------------------|--|
| Column | Definition |
| Signal Controller ID | Unique intersection identifier |
| Plan ID | Human readable plan name including the favored movement |
| Target Plan ID | Coordination plan/pattern to be invoked in field element |

DSS Rules – Example Spreadsheets

94

CarRouteStrategies.xlsx - Excel

| | A | B | C | D | E |
|----|--------------------------|---------------------------------|-------------------|-----------------------|--------------|
| 1 | Route Name | Signal Strategy A | Signal Strategy I | Ramp Meter Strategy A | Ramp Meter I |
| 13 | EB_Art_Corson_Lake_Allen | EB_Art_Corson_Lake_Allen 120 D2 | None | EBAllen-GreenBall | None |
| 14 | EB_Art_Corson_Lake_Allen | EB_Art_Corson_Lake_Allen 135 D3 | None | EBAllen-GreenBall | None |
| 15 | EB_Art_Corson_Lake_Allen | EB_Art_Corson_Lake_Allen 105 D1 | None | EBAllen-GreenBall | None |

SignalStrategiesA.xlsx - Excel

| | A | B | C |
|------|---------------------------------|----------------------|--|
| 1 | Signal Strategy Name | Signal Controller ID | Timing Plan |
| 714 | EB_Art_Corson_Lake_Allen 120 D2 | PA 607 | FLUSH - PA (CT) 607 - Zone 403 - WBT (120s) D2 |
| 715 | EB_Art_Corson_Lake_Allen 120 D2 | PA 156 | FLUSH - PA 156 - Zone 401 - WBT (120s) D2 |
| 716 | EB_Art_Corson_Lake_Allen 120 D2 | PA 606 | FLUSH - PA (CT) 606 - Zone 399 - WBT (120s) D2 |
| 717 | EB_Art_Corson_Lake_Allen 120 D2 | PA 155 | FLUSH - PA 155 - Zone 397 - WBT (120s) D2 |
| 718 | EB_Art_Corson_Lake_Allen 120 D2 | PA 605 | FLUSH - PA (CT) 605 - Zone 339 - WBT (120s) D2 |
| 1149 | EB_Art_Corson_Lake_Allen 120 D2 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (120s) D2 |
| 1150 | EB_Art_Corson_Lake_Allen 120 D2 | PA 159 | FLUSH - PA 159 - Zone 398 - EBT (120s) D2 |
| 1151 | EB_Art_Corson_Lake_Allen 120 D2 | PA 613 | FLUSH - PA (CT) 613 - Zone 400 - EBT (120s) D2 |
| 1152 | EB_Art_Corson_Lake_Allen 120 D2 | PA 160 | FLUSH - PA 160 - Zone 402 - EBT (120s) D2 |
| 1153 | EB_Art_Corson_Lake_Allen 120 D2 | PA 614 | FLUSH - PA (CT) 614 - Zone 404 - EBT (120s) D2 |


SignalPlans.xlsx - Excel

| | A | B | C | D |
|------|------------|--|-----------|---|
| | Controller | Plan ID | Status | |
| 2319 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (105s) OD1 | Available | |
| 2316 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (120s) OD2 | Available | |
| 2317 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - BBB (135s) OD3 | Available | |
| 2318 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT (120s) NS | Available | |
| 2319 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (105s) D1 | Available | |
| 2320 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (120s) D2 | Available | |
| 2321 | PA 612 | FLUSH - PA (CT) 612 - Zone 338 - EBT EBR (135s) D3 | Available | |
| 2322 | PA 612 | PA (CT) 612 - Zone 338 - P1 | Available | |
| 2323 | PA 612 | PA (CT) 612 - Zone 338 - P14 | Available | |

Google Earth Car Route Strategies

95

□ Among EB plans, 120-s Corson_Lake_Allen is #6 out of 95



96

Next steps

Next steps

97

- **Finalize signal plan proposals (May)**
 - ▣ NS connections on Rosemead, Santa Anita, and Fair Oaks
 - ▣ Orange Grove routes
- **Stakeholder meetings for signal plan acceptance (June/July)**
- **Generate and review DSS spreadsheets, rules and decision-making parameters**

Thank You
and
Next Meeting
(Suggest Tuesday June
11th at Arcadia)

