



# Connected Corridors Face-to-Face Meeting

Tuesday, September 17<sup>th</sup>, 2019

1:30 – 3:30 pm

Monrovia

September 17<sup>th</sup>  
2019



# Agenda

2

- ❑ **1:30 - 2:00 – Program Review**
- ❑ **2:00 - 2:20 – Call for Projects Update**
- ❑ **2:20 – 2:30 – Kapsch update**
- ❑ **2:30 – 2:50 – Response Plans and Prediction**
- ❑ **2:50 – 3:00 – Closing**
  - ▣ Next Meeting at Duarte – Tuesday October 29<sup>th</sup>
  - ▣ (Monrovia, Duarte, Caltrans, County, Arcadia, Pasadena)

# Schedule Discussion – System Testing


3

- **We anticipate system launch in the second half of next year**
  - ▣ Goal – Ready for the ITS World Congress in LA in October 2020
  - ▣ The actual full launch date is fluid due to ITS element purchase and installation
- **We anticipate system testing starting in January**
  - ▣ All initial C2C interfaces (sans McCain) completed in October
  - ▣ ATMS upgrade moved to production in October
  - ▣ Testing of ability to set plans on bench controllers in September
  - ▣ Ability to generate response plans in December based on input from ATMS
  - ▣ Kapsch initial release ready in December
  - ▣ System testing to begin in January
  - ▣ Possible live testing on selected routes where ITS elements are available in second quarter 2020



# Systems Engineering Status

4




5

# I-210 Overall Summary

# I-210 – Freeway Data Quality


6

- Field elements working consistently at about 95% - When working!



# I-210 – Freeway Data Quality – Data Outages

7



# I-210 – Impacted by District 7 outages

8

## □ District 7 outages cause severe impacts on I-210

Caltrans (freeways)		Arcadia		Pasadena		Summary			
Weekly Average Sensor Availability		I-210 ▾		Westbound PM 25 - PM 43.25 ▾					
Hover over cells to view units in detector-days.		CD	CH	Fwy-Fwy	HOV	Mainline	Off Ramp	On Ramp	Total
May	28 29 30 1 2 3 4			100.0%	92.1%	91.0%	86.7%	98.0%	91.8%
	5 6 7 8 9 10 11			100.0%	94.7%	93.0%	86.7%	100.0%	93.5%
	12 13 14 15 16 17 18			100.0%	94.7%	93.2%	86.7%	100.0%	93.6%
	19 20 21 22 23 24 25			77.1%	72.6%	71.9%	66.7%	74.5%	71.9%
June	26 27 28 29 30 31 1			100.0%	91.7%	90.4%	86.7%	98.0%	91.3%
	2 3 4 5 6 7 8			100.0%	92.9%	91.6%	86.7%	99.0%	92.3%
	9 10 11 12 13 14 15			100.0%	94.4%	92.2%	86.7%	96.4%	92.6%
	16 17 18 19 20 21 22			100.0%	94.7%	92.1%	86.7%	96.4%	92.6%
July	23 24 25 26 27 28 29			71.4%	67.7%	66.1%	61.9%	68.9%	66.3%
	30 1 2 3 4 5 6			0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
	7 8 9 10 11 12 13			0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
	14 15 16 17 18 19 20			71.4%	68.4%	65.5%	61.9%	68.4%	66.0%
August	21 22 23 24 25 26 27			100.0%	97.4%	94.4%	86.7%	98.0%	94.5%
	28 29 30 31 1 2 3			100.0%	97.4%	96.1%	86.7%	100.0%	95.8%
	4 5 6 7 8 9 10			100.0%	97.4%	96.0%	86.7%	100.0%	95.7%
	11 12 13 14 15 16 17			28.6%	27.4%	27.4%	25.7%	28.6%	27.4%
September	18 19 20 21 22 23 24			0.0%	0.0%	0.0%	1.4%	0.0%	0.2%
	25 26 27 28 29 30 31			85.7%	83.5%	82.0%	74.3%	85.7%	81.9%
	1 2 3 4 5 6 7			85.7%	83.5%	81.8%	74.3%	85.7%	81.7%

2-days outage

18-days outage

14-days outage

Two 1-day outages


EB data availability almost exactly the same as WB (shown)



# District 7 as a Whole – Freeway Data Quality

9

- **D7 has frequent, large-scale outages starting in May 2019**



# Signal Plans – Stakeholder Progress

10

## □ Signal plan review and validation

### ▣ Pasadena intersections programmed with CC flush plans

- 13 intersections along Corson and Maple
- 10 additional signals to be programmed in the next 2 weeks
- 23 out of 79, so we are on our way

### ▣ LA County status

- Next week LA County will finish the review and determine a schedule for developing the revised traffic signal timing sheets and to conduct the bench testing of the timing.

### ▣ Arcadia status

- Ready to begin – Need to discuss with Kevin

### ▣ TSMSS

- Awaiting feedback from Caltrans



# Response Plan Generation (Planning Mode)

11

- ❑ **Completed reviewing the response plan data model.**
- ❑ **Began coding the data model changes into the rules engine**
- ❑ **Began extracting response plans from Aimsun into rules engine**
  
- ❑ **More on this later in the presentation**




# C2C Networking

12


- **We created and deployed the C2C network connection monitors for the Test and Research (Integration) stacks, to complement the monitor for the Development stack.**
- **We have observed (and are investigating) the following items based on one month's worth of results from the Development stack:**
  - ▣ One of our Dev Arcadia readers experiences significant intermittent connectivity, and the other does not; likewise for the LACO pair.
  - ▣ We get occasional connections to what should be a not-yet-deployed Pasadena server.
- **We have made progress with RIITS personnel on secure user access to the ICM application via a client VPN. We are diagnosing the supporting network configuration.**





# Dev/C2C Connectivity, 28-Day Summary

14



# Arterial Summary

15

## □ Data management

### ▣ Arcadia's TCS server and the IEN

- Collect, process and generate a weekly data report
- Due to configuration changes in Arcadia, we extracted a new set of historical flow-occupancy profiles for the detectors in Arcadia using data retrieved in Year 2019.

### ▣ Data Hub

- Retrieve TMDD Inventory and Status messages 24/7
- Enabled a function that runs 24/7 to detect Inventory Changes for arterial detectors.

## □ Data quality analysis on TMDD messages

### ▣ LA County


- We discussed with KH the Data Quality Report of LACO TMDD.
- Document generated describing how to convert coordination tables in a timing sheet into TMDD messages of Intersection Signal Control Schedule. Provided to KH

## □ System requirements for traffic estimation in the DSS

- ▣ Developed detailed system requirements for traffic estimation data interfaces.
- ▣ Completed the document "Data Interface Requirements for Traffic Estimation"

# Detector health report in Arcadia

16






# Daily Detection of ITS Inventory Changes

17

**6 new detectors have been added to Station 2408**

**A email are sent out to notify the changes**

Inventory changes occur at he following detectors:  
New detector inventory for station:2408 and detector:10049  
New detector inventory for station:2408 and detector:10047  
New detector inventory for station:2408 and detector:10048  
New detector inventory for station:2408 and detector:10046  
New detector inventory for station:2408 and detector:10050  
New detector inventory for station:2408 and detector:10051



# Data quality report for LACO (Data Hub)

18

## Quality Analysis of TMDD Messages

-- *LACO*

PATH  
UC Berkeley

8/05/2019

Page 1

## Contents

Summary .....	4
Appendix 1. Consistency of number of detectors among Detector Inventory, Detector Data, and Detector Status .....	6
Appendix 2. Consistency of number of intersections among Intersection Signal Inventory, Intersection Signal Timing Pattern Inventory, and Intersection Signal Control Schedule .....	7
Appendix 3. Detector Inventory .....	8
3.1 Detector Station Inventory Header .....	8
3.1.1 Example .....	9
3.1.2 Assessment .....	9
3.2 Detector Inventory List .....	10
3.2.1 Example .....	12
3.2.2 Assessment .....	12
3.3 Additional Issues .....	13
Appendix 4. Detector Data .....	14
4.1 Organization Information .....	14
4.1.1 Example .....	14
4.1.2 Assessment .....	14
4.2 Detector Data List .....	14
4.2.1 Example .....	15
4.2.2 Assessment .....	16
4.3 Additional Issues .....	16
Appendix 5. Detector Status .....	17
5.1 Detector Status List .....	17
5.1.1 Example .....	18
5.1.2 Assessment .....	19
5.2 Additional Issues .....	19
Appendix 6. Intersection Signal Inventory .....	20
6.1 Intersection Signal Inventory .....	21
6.1.1 Example .....	21
6.1.2 Assessment .....	21
6.2 Device Inventory Header .....	21
6.2.1 Example .....	23
6.2.2 Assessment .....	23

Page 2

# Document on converting coordination tables into TMDD messages

19

## An Instruction to Convert Coordination Tables into TMDD Messages

PATH  
410 McLaughlin Hall, MC 1720  
Berkeley, CA 94720  
United States

### 1. Summary

In this document, we aim to provide instructions on how to convert coordination tables in a timing sheet into TMDD messages of *Intersection Signal Control Schedule*. In Section 2, we provide an example of actual coordination tables at the intersection, Rosemead Bl @ Del Mar Bl (ID 3374). These tables include: (i) Time Of Day (TOD) tables, and (ii) Holiday tables (Floating Holidays and Exception Days). In Section 3, we provide detailed descriptions of the TMDD Data Frame *Intersection Signal Control Schedule*, which is also available in the *Connected Corridor System Interface Design Specification* document. In Section 4, depending on how to handle Floating Holidays and Exception Days, we provide two different approaches to construct the TMDD messages. More detailed description is provided in the rest of the document.

### 2. Example: Coordination Tables for Rosemead Bl @ Del Mar Bl (ID:3374)

#### 2.1 Time of Day Tables

TABLE 0 - Time Of Day											
Event	Hour	Min	Plan or Function	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
0	00	00	E	X	X	X	X	X	X	X	
1	06	00	2	X	X	X	X	X	X	X	
2	09	00	1	X	X	X	X	X	X	X	
3	15	30	3	X	X	X	X	X	X	X	
4	19	00	1	X	X	X	X	X	X	X	
5	22	00	E	X	X	X	X	X	X	X	
6											
7											
8											
9											
A											
B											
C											
D											
E											
F											

TABLE 1 - Time Of Day											
Event	Hour	Min	Plan or Function	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
0	00	00	E	X	X	X	X	X	X	X	
1	09	00	1	X	X	X	X	X	X	X	
2	22	00	E	X	X	X	X	X	X	X	
3											
4											
5											
6											
7											
8											
9											
A											
B											
C											
D											
E											
F											

#### 2.2 Holiday Tables

TABLE 6 - Floating Holidays											
Event	Month	Day	Table	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
0	01	03	1	X							
1	02	03	1	X							
2	05	09	1	X							
3	09	01	1	X							
4	11	04	1					X			
5											
6											
7											
8											
9											
A											
B											
C											
D											
E											
F											

TABLE 7 - Exception Days											
Event	Month	Day	Table	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
0	01	04	1	X	X	X	X	X	X	X	
1	01	04	1	X							
2	07	04	1	X	X	X	X	X	X	X	
3	07	05	1	X							
4	11	10	1							X	
5	11	11	1	X	X	X	X	X	X	X	
6	12	12	1	X	X	X	X	X	X	X	
7	12	24	1	X	X	X	X	X	X	X	
8	12	25	1	X	X	X	X	X	X	X	
9	12	26	1	X						X	
A											
B											
C											
D											
E											
F											

# Data interfaces for traffic estimation

20

## Data Interface Requirements for Traffic Estimation

Qijian Gan

[qgan@berkeley.edu](mailto:qgan@berkeley.edu)

PATH

410 McLaughlin Hall, MC 1720  
Berkeley, CA 94720  
United States

(Version 4.0)


1. Introduction .....	4
2. Network Information .....	6
2.1 Static properties .....	6
2.1.1 Link Inventory .....	6
2.1.1.1 Organization Information .....	6
2.1.1.2 LinkInventoryList .....	7
2.1.1.3 LinkRestrictions (Extended) .....	8
2.1.2 Node Inventory .....	9
2.1.2.1 NodeInventoryList .....	9
2.2 Dynamic properties .....	10
2.2.1 Link Status .....	10
2.2.1.1 LinkStatusList .....	10
2.2.1.2 LinkLaneInventoryDetails (Extended) .....	13
2.2.2 Node Status .....	14
2.2.2.1 NodeStatusList .....	14
3. Detector Information .....	15
3.1 Static properties .....	15
3.1.1 Detector Inventory .....	15
3.1.1.1 DeviceInventoryHeader (Detector Station) .....	15
3.1.1.2 DetectorInventoryDetails .....	16
3.1.1.3 DeviceInventoryHeader (Detector) .....	17
3.1.2 Detector Inventory Extension .....	18
3.2 Dynamic Properties .....	18
3.2.1 Detector Data .....	18
3.2.1.1 DetectorDataDetails .....	19
3.2.2 Detector Status .....	19
3.2.2.1 DetectorStatusDetails .....	20
3.2.2.2 DeviceStatusHeader (Detector) .....	20
3.2.3 Detector Health Extension .....	21
4. Control Information .....	22
4.1 Static Properties .....	22
4.1.1 Intersection Signal Inventory .....	22
4.1.1.1 DeviceInventoryHeader (Signal) .....	23
4.1.1.2 IntersectionSignalInventoryPhase .....	23
4.1.1.3 IntersectionSignalOverlapPhase .....	24
4.1.1.4 IntersectionSignalRing .....	24

# Aimsun Model

21

## □ Some statistics:

- 2579 signal control plans
- 7312 detectors
- Over 1000 lane miles of roadway
- 4242 road sections
- 1748 nodes
- 395 trip origin / destination nodes



# Aimsun Model Updates

22

## □ Input data

- ▣ Updated some of the PeMS detector data used for calibration reference to reflect maintenance activities on detectors over the past 6 months
- ▣ Received a first set of average flow rates extracted from the detectors linked to Arcadia's TransSuite system

## □ Detector mapping

- ▣ Updated the mapping of detectors in Arcadia to match the current setup observed in the TransSuite system

## □ Traffic signals

- ▣ Updated timing parameters along Maple and Corson to match updated timing sheets received from Pasadena



# Aimsun Model Updates

23

## □ Ramp metering

- Updated the control parameters of several ramp meters to match new timing sheets received from Caltrans (many with changes since November).
- Changed how the Ramp Metering API read flow rates (from veh/hr instead of veh/min or veh/3 min)

## □ Driver response to incidents

- Tweaked various triggers used to simulate driver response to unusual queueing along the freeway and detour arterials

## □ Demand modeling

- Some tweaks in the modeling of the weekday, Saturday, and Sunday traffic demands



# Response Plan Development

24

## □ Incident information

- ▣ Entered 4 incidents into the ATMS system to obtain the incident information for use in testing

## □ Input data processing

- ▣ Completed a program to extract incident information, selected detours, requested ramp metering, and requested signal control changes from response plane messages

## □ Metrics to evaluate response plans

- ▣ Continued analyzing the metrics produced by various incidents to assess their potential impacts and usefulness on decision-making



# Ramp Metering Information

25

- **Waiting on updated information on ramp meters for the following freeway sections** *(Information at PATH for these generally date back to 2007-2009)*

- **I-210 Extension EB**

- Lincoln
- Mountain

- **I-210 EB**

- Vernon
- Azusa SB
- Azusa NB
- Citrus SB
- Citrus NB

- **I-210 WB**

- Citrus
- Azusa NB
- Azusa SB
- Vernon
- I-605 Connector
- Mountain
- Santa Anita SB
- Rosemead-Foothill
- Rosemead SB
- Walnut
- Mountain
- Lincoln

- **SR-134 EB**


- Orange Grove
- San Rafael
- Figueroa
- Colorado

- **SR-134 WB**

- Fair Oaks
- Orange Grove
- San Rafael

# C2C Interface Implementations - Status

26



# Systems Development and Integration

27

## □ Priorities

### ▣ Improve system functionality

- Completed workflow processing improvements for data pipelines, incident management). Currently in test.
- Exposed control of data pipelines (including start and stop commands) to Corridor Management System.
- Completed implementation of internal cloud DNS services.

### ▣ Improve release frequency – goal is new release to test every 2 days

- Designing containerization strategy and use of AWS Elastic Container Service. Will improve developer speed, release quality, and system failure recovery time and resilience.
- Decreased common dependencies in system components to allow breakup of deployments into smaller, independent elements. Will continue this effort.
- Improved integration testing in dev environment to increase release quality.



# Systems Integration

28

## □ Pasadena

- ▣ Detailed design comments provided.
- ▣ Updated documents provided to us:
  - Caltrans I210 C2C McCain TMDD HLD (High Level Design) – Final
  - Caltrans I210 C2C McCain TMDD SDD (Detailed Design) – Final (comments addressed)
  - Caltrans I210 C2C McCain TMDD Function Bench Testing (Verification Plan)
- ▣ Awaiting testing endpoint

## □ LA County

- ▣ Data quality report provided to Kimley Horn.
- ▣ Began bench testing of setting and terminating signal plans yesterday
  - This morning we did a successful signal change request and verified it transitioned to a new plan
  - We hope to test the termination request later today.



# Systems Integration

29

- **Arcadia**
  - ▣ Awaiting signal plan termination information from Transcore
  - ▣ Will then do bench testing of setting/terminating a signal
- **TSMSS**
  - ▣ Awaiting entry of sensor information into TSMSS
- **ATMS**
  - ▣ Continuing testing of changes to accommodate arterial incidents. Have identified some issues that have been corrected so testing can continue.
  - ▣ Important that we get at least a portion of the new ATMS functions migrated to production
  - ▣ Meeting with Caltrans, Parsons and PATH scheduled for Oct 4th
- **Corridor Management System**
  - ▣ Provided draft of minor changes to data interfaces for review by Kapsch

# Containerization Objectives

30

- ❑ **Packaging in container assures application behavior remains the same regardless of where deployed**
  - ▣ Dev/test/integration/production
  - ▣ Local developer environment vs. cloud
  - ▣ Across CT Districts and Corridors
- ❑ **Simplifies service configuration**
- ❑ **Version container images – manage full package (OS/Dependencies/Operating System), not just the application**
- ❑ **Better quality deployments, better quality code, reduce “infrastructure as code” complexity**
- ❑ **Faster deployments**
- ❑ **Faster recovery upon failure – containers are much smaller, take much less time to start (seconds vs minutes)**




# What are Containers?


31

- ❑ **Self contained package of operating system, application, dependencies, and configuration. Everything is packaged together at the time of the software build process.**
- ❑ **Can be deployed anywhere and will operate the same regardless of where they are deployed**
- ❑ **Different from virtual machines**
  - ❑ VMs abstract infrastructure
  - ❑ Containers abstract applications
  - ❑ Much smaller footprint than VM's
  - ❑ Much smaller startup time than VM's

## Containers



## VM's



# AWS Elastic Container Service

32

## □ We will use AWS Elastic Container Service

- ▣ Integrated service orchestration for containers

- ▣ Benefits of using ECS and containers:

- Easier deployment automation – especially easier to maintain
- Autoscaling – more computing power when load increases, automated recovery upon failure
- Load balancing – efficient use of computing resources, reduced cost
- Security integration – use security already built
- Simplified networking – maintain existing networking infrastructure
- Monitoring



Autoscaling



Load balancing



IAM



Networking



Logging



Monitoring





Metro



# I-210 Connected Corridors Face-to-Face Meeting

City of Monrovia,  
Community Center, 119 W. Palm Avenue, Monrovia, CA 91016  
Tuesday, September 17, 2019  
1:30 – 3:30 pm

Sep.17, 2019



# Agenda

34

- **I-210 CC Arterial Systems Improvement Project  
System Consulting Services – Scope**
- **Expected Timeline**
- **Status of 9 procurement package**
- **Next Steps**





Metro



# I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

## SCOPE OF WORK

Sep.17, 2019



# Project Objective

36

- Assist Caltrans D7 to manage the execution of the 9 arterial ITS improvement projects

#	Package Description	Contract #	Contract Status
1	Bluetooth – Iteris Velocity	07A4470	Completed
2	Bluetooth – BlueToad	07A4477	Awarded, in Progress
3	New Controller Cabinets	07A4603	Under DPAC Review
4	Communication Upgrades	07A4479	Awarded, in Progress
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	Awarded, in Progress
6	Video Detection System	07A4481	Awarded, in Progress
7	Data Communication Module and Video Detection Software Upgrade	07A4601	Under DPAC Review
8	Advanced Traveler Information Systems	N/A	DMS – Under DPAC Review Integration - Under DPAC Review Static Signs – Caltrans, in Progress
9	Environmental Stations with Air Quality Sensors and Open Data Systems	07A4388	Awarded, in Progress



# Project Area


37

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County
1	Bluetooth – Iteris Velocity	07A4470	√		√			
2	Bluetooth – BlueToad	07A4477	√	√		√	√	√
3	New Controller Cabinets	07A4603	√	√	√			
4	Communication Upgrades	07A4479	√		√	√	√	√
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	√	√	√	√		√
6	Video Detection System	07A4481	√	√	√	√	√	√
7	Data Communication Module and Video Detection Software Upgrade	07A4601	√	√	√	√	√	√
8	Advanced Traveler Information Systems	N/A	√	√	√	√	√	√
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	√					



# Project Area (cont.)

38





# UPDATE ON PACKAGES 1-9

Sep.17, 2019





# Target Timeline - P1, P2, P4, P6, P9

40

Year	2018							2019											
Month	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
Prepare Submittal																			
Equipment Procurement & Delivery																			
Test Plan/Procedure																			
Installation																			
Testing & Acceptance																			
Training																			



Soft Launch  
of I-210 CC  
System (Est.)





# Target Timeline - P3, P5, P7, P8

41

Year	2019							2020											
Month	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
Prepare Submittal																			
Equipment Procurement & Delivery																			
Test Plan/Procedure																			
Installation																			
Testing & Acceptance																			
Training																			

P3: Being Reviewed by DPAC  
P5: To be Reviewed by DPAC  
P7: Being Reviewed by DPAC  
P8: Being Reviewed by DPAC



Hard Launch  
of I-210 CC  
System (Est.)



# Update on 9 Packages

42

Pkg. #	Package Name	Contract #	Project Status
1	Bluetooth – Iteris Velocity	07A4470 PTM	<ul style="list-style-type: none"> <li>• NTP: 7/10/2018</li> <li>• Kick-off Meeting: 7/30/2018</li> <li>• Submittal Approved: 8/16/2018</li> <li>• Installation &amp; Testing Completed on 5/29 &amp; 5/30/2019</li> <li>• Accepted by Arcadia, Documents Submitted</li> <li>• Completed</li> </ul>
2	Bluetooth – BlueToad	07A4477 DBX	<ul style="list-style-type: none"> <li>• NTP: 7/10/2018</li> <li>• Kick-off Meeting: 7/30/2018</li> <li>• Submittal Approved: 10/12/2018</li> <li>• Installation QC checklist &amp; Test Procedure: Ready</li> <li>• LA County: VM server configured on 5/15/19; field installation starting 9/24/19</li> <li>• Pasadena: working with the City on communications architecture and the hardware/software needed</li> <li>• Expected to be completed: November 2019 (80%)</li> </ul>



# Update on 9 Packages (cont.)

43

Pkg. #	Package Name	Contract #	Project Status
3	New Controller Cabinets	07A4603	<ul style="list-style-type: none"> <li>Disqualified: Bids came above the SB limit (314k).</li> <li>Procurement Package revised per Stakeholder comments on Pkg. 5</li> <li>Cancelled by DPAC in the week of 3/15/19</li> <li>Revised package being reviewed by DPAC</li> <li>Expected to be advertised by: 10/22/19</li> <li>Expected to be awarded by: 11/18/19</li> <li>Expected to be completed: 1<sup>st</sup> Quarter, 2020</li> </ul>
4	Communication Upgrades	07A4479 Kanaan Construction	<ul style="list-style-type: none"> <li>NTP: 7/13/2018</li> <li>Kick-off Meeting: 7/30/2018</li> <li>Submittal &amp; RFI Approved: 5/6/2019</li> <li>Equipment procured</li> <li>Installation QC checklist &amp; testing plan being prepared</li> <li>Installation being scheduled</li> <li>Expected to be completed: November 2019 (80%)</li> </ul>



# Update on 9 Packages (cont.)

44

Pkg. #	Package Name	Contract #	Project Status
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480 CPE, Inc	<ul style="list-style-type: none"> <li>NTP: 7/17/2018</li> <li>Kick-off Meeting: 7/30/2018</li> <li>Submittal Reviewed but Required Equipment changed per Stakeholder Comment</li> <li>Contractor revised price estimate (\$115,695.80) lower than original amount (\$171,600.00) – reviewed by stakeholders with minor comments</li> <li>To finalize the revised submittal with the contractor</li> <li>To present to DPAC for approval</li> <li>Expected to be completed: 1<sup>st</sup> Quarter, 2020</li> </ul>



# Update on 9 Packages (cont.)

45

Pkg. #	Package Name	Contract #	Project Status
6	Video Detection System	07A4481 Traffic Loops Crackfilling, Inc	<ul style="list-style-type: none"> <li>NTP: 7/10/18</li> <li>Kick-off Meeting: 7/30/18</li> <li>10/9/18: Conducted Site Survey</li> <li>10/18/18: Submittal approved</li> <li>Installation: <ul style="list-style-type: none"> <li>18 out of 22 installations are completed (2 LA County, 5 Monrovia, 3 Arcadia, 8 Pasadena)</li> <li>3 locations in Duarte – pull boxes &amp; conduits are full; City has finished the rewiring at 1 locaiton, will finish the other 2 locations by 9/27/19. Installation scheduled on 10/8-9/19</li> <li>1 location in Pasadena: conduit too small. Proposed action is approved. Installation being scheduled.</li> </ul> </li> <li>Expected to be completed: November 2019 (90%)</li> </ul>
7	Data Communication Module and Video Detection Software Upgrade	07A4601	<ul style="list-style-type: none"> <li>Disqualified: Bids came above the SB limit (314k).</li> <li>Originally cancelled by DPAC;</li> <li>Revised Package being reviewed by DPAC</li> <li>Expected to be advertised by: 10/22/19</li> <li>Expected to be awarded by: 11/18/19</li> <li>Expected to be completed: 1<sup>st</sup> Quarter, 2020</li> </ul>



# Update on 9 Packages (cont.)

46

Pkg. #	Package Name	Contract #	Project Status
8	Advanced Traveler Information Systems	N/A	<ul style="list-style-type: none"> <li>Divided to 3 parts:                             <ul style="list-style-type: none"> <li>DMS Procurement – to be awarded by 11/18/19</li> <li>Integration – to be awarded by 11/18/19</li> <li>Static Sign Procurement - ordered by Caltrans Maintenance Group, may take up to 6 months</li> </ul> </li> <li>Expected to be completed: 2<sup>nd</sup> Quarter, 2020</li> </ul>
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388 Cal Poly Pomona	<ul style="list-style-type: none"> <li>NTP: 6/29/18</li> <li>Kick-off Meeting: 7/12/18</li> <li>Environmental stations                             <ul style="list-style-type: none"> <li>Roadside study done</li> <li>Field installation done – 6/7/19</li> <li>Collect data and analyze data - ongoing</li> </ul> </li> <li>ODS                             <ul style="list-style-type: none"> <li>CPP continuously coordinates with PATH</li> <li>Face-to-Face Meeting w/ Foothill Transit &amp; Pasadena Transit on 10/10/19</li> </ul> </li> <li>Expected to be completed: 1<sup>st</sup> Quarte, 2020 (80%)</li> </ul>



# Next Steps

47

- ❑ Package 2: Start installation in LA County; Finalize Comm. architecture & material procurement in Pasadena TMC
- ❑ Package 3: Tracking status
- ❑ Package 4: Prepare documentations; Start installation
- ❑ Package 5: Prepare justification for DPAC review
- ❑ Package 6: Schedule installation & testing
- ❑ Package 7: Tracking status
- ❑ Package 8: Tracking status
- ❑ Package 9: Support coordination



# **Thank You and Questions?**

Sep.17, 2019





**kapsch** >>>  
challenging limits

## I-210 CALTRANS Pilot, September 17, 2019

---

### Kapsch Update

*Integrated Corridor Management*

# EcoTrafIX Product Status

50


## ■ In progress:

### ■ Product upgrade completed

- Agency Response Plan Voting
- Handle unexpected inventory/status ordering
- Configure Ramp Meter icons
- Handle full device inventory messages (vs. one-at-a-time)

### ■ Provide import/export access to EcoTrafIX Response Plans


### ■ Associate incidents with multiple ICM links/lanes and arterial movements (major product update scheduled December 2019)



# EcoTrafIX Interface Status

- > Publish Events to Hub – ready to integrate with DSS
- > Receive Events – simulated until ATMS is available in AWS
- > Response Plans – ready to receive from DSS
- > Traffic Signals live from Arcadia & some LA County signals
- > DMS – receiving from Hub
- > Ramp Meters – receiving from Hub (simulated from ATMS)
- > Response Plan Item Execution – ready to integrate with TMCs

# EcoTrafIX Status



# EcoTrafIX Status

## >Next Steps

### >Integrate with PATH's Hub

- >EcoTrafIX send Events to HUB

- >DSS send Response Plans to EcoTrafIX

### >Integrate with CALTRANS ATMS

- >ATMS send Events to EcoTrafIX/HUB

- >EcoTrafIX exchange Voting with ATMS


- >EcoTrafIX send Response Plans to ATMS

- >EcoTrafIX exchange Center Active with ATMS

# Response Plans and Predictions

# Response Plan Components

55



# Three Topics for Discussion

56

## □ Response plan types

- ▣ Main incident response plans
- ▣ After incident/recovery plans
- ▣ Termination plans

## □ Creation of response plans from Aimsun

- ▣ Automatic creation of files to be read into the rules engine

## □ Prediction

- ▣ Response plans are read into Aimsun
- ▣ Additional information is added
- ▣ Model is run
- ▣ Model output is processed to generate metrics which are passed back to the DSS





# Response Plan Flow

57

## 1) Incident created

- ▣ Response plans generated
- ▣ Response plans run in Aimsun
- ▣ Metrics are generated
- ▣ Response plans are ranked
- ▣ Response plan is selected
- ▣ Response plan is implemented

## 2) Incident state revisited and new response plans generated as above

## 3) Incident is cleared

- ▣ Post incident/ recovery response plan is generated and approved

## 4) Response plans are terminated

- ▣ Using the post incident recovery response plan which includes termination instructions



## 58





# Response Plans

59

- **Response plans will exist in pairs**
- **There will be 2 response plans for each incident response**
  - ▣ Incident
    - Initial Action
    - Potential Termination actions if needed
  - ▣ Post Clearance
    - Post Clearance
    - Termination


# Response Plan Groupings

60



# Initial Response: Plan A


61



- The initial ICM response to an incident may include components such as:
  - ▣ Special intersection signal coordination
  - ▣ Ramp meter changes
  - ▣ Messages for signs

# Transition from Plan A to Plan B


62



- As the incident evolves, the ICM may suggest a change in response.
- Elements from A that are not used in B are released (terminated).
- Field elements in B are given their Plan B instructions. (Some may have been in play as part of A.)

# Transition to B Post-Clearance


63



- After incident clearance, rather than simply release (Terminate) Plan B, the ICM will transition to a Post-Clearance plan for more efficient recovery.
- This works like the  $A \rightarrow B$  transition on the previous slide.

# Termination of B Post-Clearance

64




- Once B's Post-Clearance has run its course, its elements are released (Terminated).
- The incident and response are now fully resolved in the ICM system.



# Response Plan Creation from Aimsun

65

- **New data model for response plans**
  - Nicely captures multi-route plans in playbooks and pages
  - Consistency checks implemented to test associations within response plan spreadsheets



# Response Plan Spreadsheet Inventory

66

□ Playbooks (397)

□ Playbook Associations (397)

□ Pages (199)

□ Routes (79)

Playbook	
PlaybookID	rules-internal
Attractiveness	rules-internal
Impact	rules-internal
Availability	rules-internal

Association	
PlaybookID	rules-internal
PageID	rules-internal
ActionTime	rules-internal (for APM to reconcile)


Page	
PageID	rules-internal
Route	network-id + route-id
SignalStrategy	rules-internal
RampMeterStrategy	rules-internal
WayfindingStrategy	rules-internal
Availability	rules-internal

Route	
RouteID	network-id + route-id
Road	rules-internal
Offramp	rules-internal
Onramp	rules-internal
Length	route-length
KML	rules-internal
CleanKML	rules-internal
Availability	route-status




# Response Plan Spreadsheet Inventory

67




# Response Plan Spreadsheet Inventory

68




# Response Plan Spreadsheet Inventory

69




# Aimsun Data Processing Overview

70




# Input Data Pre-Processing

71



# Data Input into Aimsun


72





# Output Data Processing

73



# System Testing in January

74

- ❑ **Incident information from the ATMS**
- ❑ **Generation of Response Plans**
- ❑ **Prediction output and Metrics**
- ❑ **Ranking of response plans**
- ❑ **We will not execute the plans yet as:**
  - ▣ Not all ITS elements are in place
  - ▣ We are not moving the software to the cloud until testing is done
- ❑ **We will look at what happened during the incident**
  - ▣ See if our predictions were accurate
  - ▣ Analyze our response plans and determine if they would have helped

**Thank You  
and  
Next Meeting  
(Suggest Tuesday  
October 29<sup>th</sup> at Duarte)**

