



Connected Corridors Face-to-Face Meeting

Tuesday, August 6th, 2019

1:30 – 3:30 pm

Pasadena

August 6th
2019



Agenda

2

- **1:30 - 2:00 – Program Review**
- **2:00 - 2:20 – Call for Projects Update**
- **2:20 – 2:50 – Cal Poly Presentation**
- **2:50 – 3:20 – Response Plan Metrics**
- **3:20 - 3:30 – Closing**
 - ▣ Next Meeting at Monrovia – Tuesday September 17th
 - ▣ (Monrovia, Duarte, Caltrans, County, Arcadia, Pasadena)



MAHMOUD HAJJAR - Corridor Manager

3



Mahmoud graduated with a Bachelor of Science Degree in Civil Engineering from the University of Oklahoma in 1981. After graduation, Mahmoud worked in the private sector as a Geotechnical Engineer.

He began his career with Caltrans District 7 in 1990 in the Division of Construction, where he worked as a Resident Engineer performing Construction Management. He joined the Division of Traffic Operations in 1995 as a lead engineer

Mahmoud lives in San Dimas with his wife and three daughters.



Schedule Discussion – System Testing

4

- **We anticipate system launch in the second half of next year**
 - ▣ Goal – Ready for the ITS World Congress in LA in October 2020


- **We anticipate system testing starting in January**
 - ▣ All C2C interfaces (sans McCain) completed in October
 - ▣ ATMS upgrade moved to production end of August
 - ▣ Testing of ability to set plans on bench controllers in September
 - ▣ Ability to generate response plans in November based on input from ATMS
 - ▣ Kapsch initial release ready in December
 - ▣ System testing in January
 - ▣ Possible production testing on selected routes where ITS elements are available in first/second quarter 2020



Systems Engineering Next Steps

5

- Design Documents
 - Hardware/Software
 - Integration
- Details of interfaces and implementations
 - Building the system
 - Subsystems will come on line this year



6

Summary

Freeway Data Quality

7

- **Core I-210 sensor availability recovered from 19-day outage**
- **Great results at this time**

I-210 PM 22.6 - 25

EB 80.0% --- good
WB 92.9% --- great

I-210 PM 25 - 43.25

EB 92.7% --- great
WB 95.8% --- great

SR-134 PM 11.4 - 13.5

EB 95.9% --- great
WB 96.6% --- great

I-605 PM 22.93 - 28

NB 89.4% --- very good
SB 82.7% --- very good



Response Plans

8


- **Signal plan review and validation**
 - ▣ Pasadena has installed plans along Corson and Maple
 - ▣ Arcadia and LA County have agreed to begin bench testing of plans
 - ▣ Bench testing will check for valid plans
 - ▣ We will also bench test ability to set a plan and to return to normal operation

- **New structure for response plan building**
 - ▣ Nicely captures multi-route plans in playbooks and pages
 - ▣ Reviewing process to generate these playbooks and pages




Response Plan Data Model

DSS Rules Data Model
Copyright © 2015



Network Data Model

10




C2C Networking

11


- **We designed, built, and deployed a C2C network connection monitor, including a dashboard. This is running for the Development environment.**
- **This is very high level and just checks if we can connect from the cloud to each C2C endpoint.**
- **Several network-related hiccups occurred in July, including some D7 TMC VPN server service interruptions and a RIITS outage. We worked with stakeholder partners on resolution of these issues.**
- **No progress with D7 TMC IT & RIITS personnel regarding the establishment of secure user access to the ICM application.**



High Level Network Monitoring Utility



High Level Network Monitoring Utility



Arterial Data Quality

14

- **Arcadia's TCS server and the IEN**
 - We continue to collect and process data from these two data sources.
 - A weekly detector health report for Arcadia is sent to the AMS team.
- **KITS**
 - We updated the data quality report on the TMDD messages from LACO
 - We plan to send this report to Kimley Horn this week
- **Data Hub**
 - We are retrieving TMDD Inventory and Status messages 24/7 and save them to a local MongoDB for analysis and modeling purposes.



Arterial Configurations - Detectors

15

□ **Detector configuration update for Arcadia**

- We found a number of changes had been made since the last update of detector configuration in Mid 2017.
- We generated the latest detector inventory from the data retrieved from the data hub.
- We then used it to update/correct the detector configuration file and sent the revised version to the AMS team.
- We also generated a new set of historical data (24hrs) for the detectors in Arcadia using the data collected in Year 2019 for modeling and calibration purposes.



Keeping track of network changes

16

- **Network/plan changes happen frequently**
 - ▣ New elements
 - ▣ Changes sensor configuration
 - ▣ New plans
 - ▣ Roadway changes

- **Knowing the correct state of the network and the ITS elements is essential to estimation, prediction, data quality determination, response plan generation and visualization**




Aimsun Model

17

□ Some statistics:

- 2579 signal control plans
- 7312 detectors
- Over 1000 lane miles of roadway
- 4242 road sections
- 1748 nodes
- 395 trip origin / destination nodes



General Model Updates

18

- **Migrated from Aimsun 8.2.4 to Aimsun 8.4.1**
 - ▣ Provides more refined capability for modeling behavior during incidents
 - ▣ Fix a few bugs
- **Network geometry**
 - ▣ Updated the geometric modeling of metered ramps to improve vehicle behavior under high flows when meter is green balled or off
- **Reference flow data**
 - ▣ Updated the PeMS flow data used as reference for calibration (to account for improved detection and detection issues being fixed)
 - ▣ February-April 2019 period used as primary source of information



General Model Updates

19

□ Ramp meters


- Updated the timing parameters of meters on **San Gabriel, Altadena, Hill** and **Lake** on-ramps on I-210 WB to reflect recent operational changes
 - Changes first noticed through increased flow processed through ramps in PeMS
 - Later confirmed with the reception of new timing sheets from Caltrans
- Waiting on Caltrans to provide updated timing sheets for rest of corridor
 - Most sheets used for modeling were obtained in 2016

□ New arterial data available for calibration

- We use to see how accurate the model has previously been on arterials

C2C Interface Implementations - Status

20



Systems Integration

21

- **Arcadia**
 - Data acquisition technical testing completed
 - Data analysis report completed. One important issue found.
 - Determining how to fix this issue.
 - Bench testing planned for completion in September
 - Working on response plan termination process

- **LA County**
 - Data acquisition technical testing completed
 - Data issues report in review. Several items for discussion.
 - Bench testing planned for completion in September
 - Termination process agreed upon

- **Pasadena**
 - Approved high level design. Awaiting updates to detail design, verification plan, test endpoint from McCain.



Systems Integration

22

□ TSMSS

- Have tested ability to read data
- Configuration data should be loaded by end of month
- Bench testing planned to be completed by end of September

□ ATMS

- ATMS modified to support I-210 CC system – May 2019
- Parsons and PATH working together to support arterial event testing
- Software updates occurring based on testing
- Testing is ongoing
- ATMS needs to be moved to production for us to test with real data
- Termination process agreed upon for CMS signs, ramp metering in discussion



Systems Development

23

□ Ongoing system development

- Upgraded to MongoDB clusters – data reliability and persistence requirement
- Improving workflow processing and orchestration (incident lifecycle management workflows, Corridor Management System/Data Hub process communication – should be in test this month
- Fixed inventory messages structure and fixed an issue with data received without time zone information

□ Improve release frequency – Permits rapid response to problems

- Working on allowing release of individual micro-services on demand instead of full subsystems (DH, DSS) every release. Much easier to coordinate and assemble releases.


□ Improve deployment capabilities

- Create environment for verifying infrastructure as code, reduce disruption to developers



I-210 Integrated Corridor Management Kapsch Update

24



Tim O'Leary
August 6, 2019

I-210 CALTRANS Pilot

25

EcoTrafIX

- ▣ Product Status


- ▣ Interface Status



EcoTrafIX Product Status

26

- In progress:
 - Provide import/export access to EcoTrafIX Response Plans
 - Align lane status (clear/blocked) with ICM arterial movements
 - Tailor agency Response Plan voting



EcoTrafIX Interface Status


27

- Publish Events to Hub – ready to integrate with DSS
- Receive Events – simulated until ATMS is available in AWS
- Response Plans – ready to receive from DSS
- Traffic Signals live from Arcadia & some LA County signals
- DMS – receiving from Hub
- Ramp Meters – receiving from Hub (simulated from ATMS)
- Response Plan Item Execution – ready to integrate with TMCs



EcoTrafIX Status

Interface



EcoTrafIX Status

29

Next Steps

- EcoTrafIX send Events to HUB
- Integrate with PATH's Hub
- DSS send Response Plans to EcoTrafIX
- Integrate with CALTRANS ATMS
- ATMS send Events to EcoTrafIX/HUB
- EcoTrafIX exchange Voting with ATMS
- EcoTrafIX send Response Plans to ATMS
- EcoTrafIX exchange Center Active with ATMS



Thank You!

30

Kapsch TrafficCom

**4256 Hacienda Drive, Suite 100
Pleasanton, CA 94588
USA**

www.kapsch.us

timothy.oleary@Kapsch.net

Please Note:

The content of this presentation is the intellectual property of Kapsch AG and all rights are reserved with respect to the copying, reproduction, alteration, utilization, disclosure or transfer of such content to third parties. The foregoing is strictly prohibited without the prior written authorization of Kapsch TrafficCom AG. Product and company names may be registered brand names or protected trademarks of third parties and are only used herein for the sake of clarification and to the advantage of the respective legal owner without the intention of infringing proprietary rights.





I-210 Connected Corridors Face-to-Face Meeting

City of Pasadena,
Grand Conference Room, 100 N Garfield Avenue,
Pasadena, CA 91101
Tuesday, August 6, 2019
1:30 – 3:30 pm

August 6, 2019



Agenda

32

- **I-210 CC Arterial Systems Improvement Project System Consulting Services – Scope**
- **Expected Timeline**
- **Status of 9 procurement package**
- **Next Steps**





I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

SCOPE OF WORK

August 6, 2019



Project Objective

34

- Assist Caltrans D7 to manage the execution of the 9 arterial ITS improvement projects


#	Package Description	Contract #	Contract Status
1	Bluetooth – Iteris Velocity	07A4470	Completed
2	Bluetooth – BlueToad	07A4477	Awarded, in Progress
3	New Controller Cabinets	07A4603	Under DPAC Review
4	Communication Upgrades	07A4479	Awarded, in Progress
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	Awarded, in Progress
6	Video Detection System	07A4481	Awarded, in Progress
7	Data Communication Module and Video Detection Software Upgrade	07A4601	Under DPAC Review
8	Advanced Traveler Information Systems	N/A	DMS – Under DPAC Review Integration - Under DPAC Review Static Signs – Caltrans, in Progress
9	Environmental Stations with Air Quality Sensors and Open Data Systems	07A4388	Awarded, in Progress



Project Area

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County
1	Bluetooth – Iteris Velocity	07A4470	√		√			
2	Bluetooth – BlueToad	07A4477	√	√		√	√	√
3	New Controller Cabinets	07A4603	√	√	√			
4	Communication Upgrades	07A4479	√		√	√	√	√
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	√	√	√	√		√
6	Video Detection System	07A4481	√	√	√	√	√	√
7	Data Communication Module and Video Detection Software Upgrade	07A4601	√	√	√	√	√	√
8	Advanced Traveler Information Systems	N/A	√	√	√	√	√	√
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	√					

Project Area (cont.)





UPDATE ON PACKAGES 1-9

June 25, 2019



Target Timeline - 6 awarded Packages

Year	2018							2019														
Month	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12			
Prepare Submittal		█																				
Equipment Procurement & Delivery								█														
Test Plan/Procedure									█													
Installation									█													
Testing & Acceptance													█									
Training															█							



Soft Launch of I-210 CC System (Est.)

Target Timeline - 3 unawarded Packages

Year	2019							2020												
Month	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	
Prepare Submittal				█																
Equipment Procurement & Delivery					█															
Test Plan/Procedure					█															
Installation						█														
Testing & Acceptance							█													
Training								█												



Hard Launch of I-210 CC System (Est.)

Update on 9 Packages

Pkg. #	Package Name	Contract #	Project Status
1	Bluetooth – Iteris Velocity	07A4470 PTM	<ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018 • Submittal Approved: 8/16/2018 • Installation & Testing Completed on 5/29 & 5/30/2019 • Accepted by Arcadia • Documents Submitted • Completed
2	Bluetooth – BlueToad	07A4477 DBX	<ul style="list-style-type: none"> • NTP: 7/10/2018 • Kick-off Meeting: 7/30/2018 • Submittal Approved: 10/12/2018 • Installation QC checklist & Test Procedure: Submitted for Stakeholders' Review • LA County: VM server configured on 5/15/2019; scheduling field installation • Pasadena: Physical server to be procured and configured • Expected to be completed: September 2019 (80%)

Update on 9 Packages (cont.)

41

Pkg. #	Package Name	Contract #	Project Status
3	New Controller Cabinets	07A4603	<ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Procurement Package revised per Stakeholder comments on Pkg. 5 Cancelled by DPAC in the week of Mar 15, 2019 Revised package (reduce reference, service contract not engineering contract) being reviewed by DPAC Expected to be advertised: Aug, 2019 Expected to be completed: First Quarter, 2020
4	Communication Upgrades	07A4479 Kanaan Construction	<ul style="list-style-type: none"> NTP: 7/13/2018 Kick-off Meeting: 7/30/2018 Submittal & RFI Approved: 5/6/2019 Equipment procured Installation QC checklist & testing plan being prepared Installation to be scheduled Expected to be completed: October 2019 (80%)

Update on 9 Packages (cont.)

42

Pkg. #	Package Name	Contract #	Project Status
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480 CPE, Inc	<ul style="list-style-type: none"> • NTP: 7/17/2018 • Kick-off Meeting: 7/30/2018 • Submittal Reviewed but Required Equipment changed per Stakeholder Comment • Contractor revised price estimate (\$115,695.80) lower than original amount (\$171,600.00) – being reviewed by stakeholders • To present to DPAC for approval • Expected to be completed: October 2019 (80%)

Update on 9 Packages (cont.)

Pkg. #	Package Name	Contract #	Project Status
6	Video Detection System	07A4481 Traffic Loops Crackfilling, Inc	<ul style="list-style-type: none"> NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 10/9/2018: Conducted Site Survey 10/18/18: Submittal approved Installation: <ul style="list-style-type: none"> 18 out of 22 installations are completed (2 LA County, 5 Monrovia, 3 Arcadia, 8 Pasadena) 3 locations in Duarte – pull boxes & conduits are full; City will fix 1 location in Pasadena: conduit too small. Contractor provided cost estimate Expected to be completed: September 2019 (90%)
7	Data Communication Module and Video Detection Software Upgrade	07A4601	<ul style="list-style-type: none"> Disqualified: Bids came above the SB limit (314k). Originally cancelled by DPAC; Revised Package (service contract not IT contract) being reviewed by DPAC for further consideration Expected to be awarded: Aug, 2019 Expected to be completed: First Quarter, 2020

Update on 9 Packages (cont.)

Pkg. #	Package Name	Contract #	Project Status
8	Advanced Traveler Information Systems	N/A	<ul style="list-style-type: none"> Divided to 3 parts: <ul style="list-style-type: none"> DMS Procurement – being reviewed by DPAC Integration – being reviewed by DPAC Static Sign Procurement - ordered by Caltrans Maintenance Group, may take up to 6 months Expected to be awarded: Aug, 2019 Expected to be completed: Second Quarter, 2020
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388 Cal Poly Pomona	<ul style="list-style-type: none"> NTP: 6/29/18 Kick-off Meeting: 7/12/18 Environmental stations <ul style="list-style-type: none"> Roadside study done Field installation done – 6/7/19 Collect data and analyze data - ongoing ODS <ul style="list-style-type: none"> CPP continuously coordinates with PATH Expected to be completed: Dec 2019 (80%)

Next Steps

45

- Package 2: Review Test Procedure; schedule installation in LA County; Procure & configure server in Pasadena
- Package 3: Tracking status
- Package 4: Prepare documentations
- Package 5: Review revised scope & cost estimate
- Package 6:
 - ▣ Follow up with Duarte on the pullbox/conduit fixing progress
 - ▣ Review cost estimate (RFI # 4) for 1 location in Pasadena
- Package 7: Tracking status
- Package 8: Tracking status
- Package 9: Support coordination



Thank You and Questions?

August 6, 2019

ENVIRONMENTAL IMPACT EVALUATION FOR I-210 CONNECTED CORRIDOR PILOT PROJECT

PROGRESS REPORT

XUDONG JIA, PH.D., PE; XINKAI WU, PH.D.; CAL POLY POMONA
ALLEN CHEN, PE; GEROMAR, HASTA; LEILA SY; CALTRANS DISTRICT 7

AUG. 06, 2019

August 6, 2019

Tasks

- **To evaluate the air quality before and after the deployment of the CC project, the project needs to collect high frequency data including:**
 - Toxic gases (CO, NO, NO₂, O₃, SO₂, CO₂);
 - Particulates (PM₁, PM_{2.5}, PM₁₀);
 - Meteorological data (temperature and relative humidity); and
 - Potential traffic data (traffic flow, vehicle types, speed, etc.).

- **Other specific features include:**
 - Allow remote access for customized data collection and configuration through Linux system;
 - Support 3G/4G cellular communication through multiple carriers;
 - Low power usage;
 - Support to use solar panel power;
 - An integrated device that supports data collection and transmission;
 - Portable;
 - Provide ready-to-mount for easy implementation;
 - Provide a camera for field condition monitoring;
 - Provide unique feature of traffic data collection (optional); and
 - Low-cost.




Device: iAQBox

- **iAQBox (intelligent Air Quality measure Box)**
- **A Roadside Air Quality Measurement Device, customized from CLR Analytics Inc.**
- **Fulfill all required functions**
- **Portable**
- **Low-cost**
- **Solar power supported**



iAQBox: Overview



- Wind speed & direction, camera
- PM2.5 & PM10 detector
- Temperature & Humidity detector
- Waterproof box
- Built-in battery
- 12V Solar charge controller
- 12V to 5V Voltage converter
- Raspberry pi 3b
- GPS Module
- USB3.0 4Port Hub
- 5V Relay
- Gas detectors for CO,CO2,O3,SO2,NO,NO2

Comprehensive Data Receiving System

Stop STATUS: Listen IP: 123.57.15

INFO:

ORDER	ID	NUM	IP	TIME
<input type="checkbox"/>	1	1345...	15 117.136.0.237...	2015-09-27 18:09:48

CMD_SEND

ID_SELECT CMD:

CMD_STATUS

```

Data Upload: DeviceID: 13454949283
GPSTIME: 2015-09-27 18:09:48
Wind_Direction: 1C
Wind_Speed: 0.1m/s
PM2.5: 22ug/m3
PM10: 38ug/m3
Temperature: 22.8C
RH: 87.5%
TrafficFlow_NUM: 16Veh
Percent_smallcar: 87.5%
CO: 0.3387
NO2: 0.0363
O3: 0.047
SO2: 0.0143
> HeartInfo
Data Upload: DeviceID: 13454949283
GPSTIME: 2015-09-27 18:09:13
Wind_Direction: 1C
Wind_Speed: 0.1m/s
PM2.5: 22ug/m3
    
```



Database Architecture

- **Data Collection**


- ❖ iAQBox air quality monitoring station

- **Data Receiving and Processing**

- ❖ AWS Kinesis
- ❖ AWS Lambda function
- ❖ AWS DynamoDB

- **Data Publishing**

- ❖ AWS Lambda function
- ❖ AWS S3
- ❖ AWS API gateway




Field Installation - Mounting on CCTV Poles


- ✓ **Electricity Power Support**
- ✓ **Potential Ethernet Support**



Locations: Two CCTV Poles




Installation Diagram




Field Installation - Mounting on CCTV Poles





Real-Time Data: opendatasym.com



Data Statistics: Real-Time Data



Data Statistics: Historical Data




Next Step: Associate with Traffic Data

Device ID : 0027
Time :
 2019-07-29 10:04:02
Latitude : 34.152741
Longitude : -118.100565

CO : 0.5 mg/m³
CO₂ : 597 ppm
NO : 14.1 μm³
NO₂ : 69.7 μm³
O³ : 107 μm³
SO₂ : 5.7 μm³
PM_{2.5} : 19 μm³
PM₁₀ : 21 μm³
Temperature : 77.54 °F
Humidity : 49.6 %

Mainline VDS 761141 - HUNTINGTON 2



[Maps](#) [RealTime](#) | [Performance](#) | [Inventory](#)

[I210-E @ CA PM R33.09 \(Abs PM 33.4\)](#)
[District 7, Los Angeles County, City of Monrovia](#)

Station Details

Aliases	MS ID 4258
LDS	715490
Owner	Caltrans
Assoc. Traffic Census Station	None
Comm Type (LDS)	
Speeds	Estimated
Max Cap.	132.4 Veh/Min (04/01/2017)
Vehicle Classification	N/A

Lane Detection

Lane Slot	Sensor Tech	Type
1	1	Other Loop (Unspecified) Mainline
2	2	Other Loop (Unspecified) Mainline
3	3	Other Loop (Unspecified) Mainline
4	4	Other Loop (Unspecified) Mainline

Diagnostics

Threshold Set	Urban
Flow = 0. Occ > 0 (Intermittent)	2%

Change Log | Performance | Data Quality | Events

Performance > Aggregates > Time Series



From: 06/24/2018 00:00
To: 07/01/2018 23:59
 Max Range: 3 months

Include Days:
 Su Mo Tu We Th Fr Sa Holidays

Quantity: Flow
Granularity: Hour
Lanes: Agg 1

Second Quantity: -- None --

[DRAW PLOT](#) | [VIEW TABLE](#) | [EXPORT TEXT](#) | [EXPORT TO XLS](#) | [EXPORT TO PDF](#)



Thank You and Questions?

August 6, 2019

61

Response Plan Metrics

Modeling and Evaluation Metrics

62

- **We now have a calibrated model**
- **We have initial response plans (including signal timing)**
- **We now what to run these response plans in simulation and compare the before and after metrics**
- **In order to do so we need to define the metrics we wish to use in evaluating the incidents**
- **We then need to generate these metrics from the model**
- **This is a discussion of those metrics, their generation parameters, and an example of running them on a response plan**



Response Plan Evaluation Metrics

63

- **Potential performance metrics**
 - Demand
 - Vehicle-miles traveled (VMT)
 - Mobility
 - Vehicle-hours of travel (VHT)
 - Average delay
 - Average speed
 - Average travel time
 - Length of congestion/queue along a given roadway
 - Congestion period related to incident
 - Productivity
 - Traffic volumes (network, ramps, road sections, etc.)
 - Level of service at intersections
 - Reliability
 - Travel time variability
 - Planning time index
 - Safety
 - Incident data



Response Plan Evaluation Metrics

64

□ Metrics that can easily be extracted from simulation results

□ Demand

- Vehicle-miles traveled (VMT)

□ Mobility

- Vehicle-hours of travel (VHT)
- Average delay
- Average speed
- Average travel time
- Length of congestion/queue along a given roadway
- Congestion period related to incident

□ Productivity

- Traffic volumes (network, ramps, road sections, etc.)
- Level of service at intersections

□ Reliability

- Travel time variability
- Planning time index

□ Safety

- Incident data

Person-based metrics can also be estimated using assumed vehicle occupancy rates

Statistics variability can only be measured if executing multiple runs



Response Plan Evaluation Metrics

65

□ Issues with remaining metrics

▣ Congestion period related to incident

- Can be difficult to determine in a network setting through simple mathematical data processing
- Results may vary depending on section of roadway or area considered
- How to determine deviation from normality, particularly for incidents occurring during peak periods?
- How to handle simultaneous incidents at different locations
- RECOMMENDATION: **Warrant further investigation**




Response Plan Evaluation Metrics

66

□ Issues with remaining metrics

▣ Level of service at intersections

- Average approach delay compiled for each node in Aimsun
- However, analysis only covers links directly connected to node
 - ▣ Issue where length of links differ significantly across approaches
 - ▣ Full queue may not be adequately captured on all approaches
- Possible to fix calculation using data outputs, but may require extensive analysis setup
- **RECOMMENDATION: Inquire with TSS on available options**



Response Plan Evaluation Metrics

67

- **Issues with other metrics leading to their potential exclusion**
 - ▣ Planning time index (Time to go from point A to B)
 - Highly correlated to **travel time variability**
 - Only relevant for specific paths
 - Would need to calculate an index for a specific pair of origin-destination nodes that may not be representative of all traffic
 - **RECOMMENDATION: Simply consider travel time variability**
 - ▣ Incident data
 - Simulation models do not produce accidents
 - **Incident risk estimation models** can be used, but accuracy would need to be demonstrated
 - **RECOMMENDATION: Do not consider safety in response recommendations, unless adequate model can be provided**

68

Extraction of Simulation Metrics

Extraction of Metrics from Simulations

69

- **Aimsun stores simulated output statistics in a SQL database**
- **Database contains information for specific**
 - ▣ Links
 - ▣ Nodes
 - ▣ Origin/destination nodes
 - ▣ Detectors
- **Database can be queried using free SQL analysis tools**



Extraction of Metrics from Simulations

70

- **Link metrics** than can easily be extracted from SQL database
 - ▣ Vehicle input count
 - ▣ Vehicle exit count
 - ▣ VMT
 - ▣ VHT
 - ▣ Average speed
 - ▣ Average travel time
 - ▣ Incurred delay (relative to travel time at speed limit)
 - ▣ Number of stops
 - ▣ Total time spent stopped
 - ▣ Size of virtual queue (*vehicles unable to enter link from an origin node*)
 - ▣ Average wait time in virtual queue

Extraction of Simulation Output Metrics

71

- **Filters can be applied to the stored data to restrict analyses to**
 - ▣ Entire network
 - ▣ Links belonging to a specific type of roadway (freeway, ramp, local street, etc.)
 - ▣ Links/nodes belonging to a specific area
 - ▣ Specific type of device (detector, signal, etc.)

- **Filters are simple comma-delimited lists that can be edited in Excel**



Extraction of Simulation Output Metrics

72


- **Data filters defined so far**
 - ▣ Links belonging to **freeway network**, with the following information associated with each link
 - Freeway association (I-210, SR-134, I-605)
 - Direction of travel (EB, WB, NB, WB)
 - Link type (mainline, HOV, off-ramp, on-ramp, freeway connector)
 - Start milepost
 - ▣ Links identifying the **start of on-ramps** and **end of off-ramps**, with the following information
 - Ramp type (on-ramp, off-ramp)
 - Milepost associated with start or end of ramp
 - ▣ Links belonging to a **specific area** of network (See zones on next slide)



Extraction of Simulation Output Metrics

73

□ Defined analysis areas - Zones



- Area boundaries based on current set of possible detours
- Areas intentionally overlaps – Can be merged in the analysis
- Areas will also be defined to cover each city

74

Back of Congestion Search

Back of Congestion Search

75

- Incident Creator API was modified to search for the back end of congestion upstream of a given location along the I-210
- Search paths



Back of Congestion Search

76

□ **Current search criteria** – *to be changed if needed*

▣ Consider a segment to be part of the congestion area is

- Speed < 30 mph

OR

- Density > 90 veh/mile/lane

- Flow < 1000 veh/hr/lane (*about half of capacity*)

Should we use 25 or 20 mph to focus on areas with high congestion?

▣ To account for areas with higher speeds or low density due to shockwaves, short breaks in congested areas are ignored

- Maximum break between congestion area: 1.0 mile

Should we use 0.75 or 0.50 mile?

Back of Congestion Search

□ Search result examples

I-210 WB Congestion End Scan - 08:05:00 (29100.00)
 Start Point: Section 22054 (I-210 WB)

Section,	Length, mi	MilePost, mi	Speed, mph	Flow, veh/hr/ln	Density, veh/hr/ln	Break mi
22084,	0.249,	33.23,	13.6,	810,	99.3,	0.00
22088,	0.313,	33.56,	25.6,	1215,	56.6,	0.00
22089,	0.262,	33.83,	20.1,	1032,	83.6,	0.00
22410,	0.146,	33.98,	18.9,	1206,	88.6,	0.00
22406,	0.480,	34.47,	21.5,	1251,	81.6,	0.00
22402,	0.326,	34.80,	17.2,	1257,	76.8,	0.00
22398,	0.373,	35.18,	18.1,	1407,	78.2,	0.00
22102,	0.026,	35.20,	18.1,	1293,	62.9,	0.00
22100,	0.244,	35.45,	19.9,	1262,	70.9,	0.00
22379,	0.029,	35.48,	19.3,	1341,	60.8,	0.00
22383,	0.277,	35.77,	18.7,	1320,	71.7,	0.00
22367,	0.204,	35.99,	32.5,	1344,	53.8,	0.20
8017148,	0.183,	36.18,	46.7,	1459,	30.4,	0.39
7824807,	0.057,	36.27,	62.2,	1232,	17.7,	0.44
22347,	0.151,	36.43,	67.1,	1359,	17.4,	0.59
22168,	0.429,	36.87,	67.9,	1338,	18.7,	1.02
22190,	0.138,	37.02,	68.3,	1371,	15.1,	1.16

***** End of congestion: Section 22383 - Mileposts: 32.43 -> 35.77 (3.33 miles)

Starting Point:
I-210 WB between Huntington and Santa Anita

End of Congestion:
I-210 WB just downstream of Buena Vista off-ramp

I-605 NB Start Point: Section 22343 (I-605 NB)

8015063,	0.076,	28.02,	11.3,	966,	96.4,	0.00
8015069,	0.490,	27.53,	9.2,	954,	114.0,	0.00
22339,	0.130,	27.39,	15.7,	816,	73.2,	0.00
22332,	0.131,	27.24,	48.0,	1254,	36.2,	0.13
7996292,	0.518,	26.72,	65.6,	1245,	18.7,	0.65
8014403,	0.327,	26.39,	66.5,	1188,	18.0,	0.98
7996286,	0.089,	26.30,	62.4,	1173,	17.8,	1.07
22803,	0.171,	26.12,	64.9,	1071,	13.9,	1.24
22317,	0.861,	25.25,	68.5,	993,	14.2,	2.10
22323,	0.230,	25.00,	70.7,	1194,	16.8,	2.33

***** End of congestion: Section 22339 - Mileposts: 28.10 -> 27.39 (0.71 miles)

Starting Point:
I-605 NB / I-210 WB merge

End of Congestion:
Split on connector between I-210 EB and I-210 WB branches

78


Evaluation Example 1

Incident

79

- **Incident blocking 3 lanes on I-210 WB near Huntington**
 - ▣ HOV lane
 - ▣ 2 left main lanes
- **Occurring at 8:00 AM**
- **Weekday**
- **Duration: 1 hour**


- **Following slides show density**



Incident Evaluation


80

□ Initial Conditions @ 8 AM



Incident Response


81




Traffic Congestion

82

- Without response @ 9 AM




- With response @ 9 AM




Traffic Congestion

83

- Without response @ 9:30 AM




- With response @ 9:30 AM




Traffic Congestion

84

- Without response @ 10 AM



- With response @ 10 AM




Ramp Count Deltas – End of 1st Hour

85

60 min into incident
45 min into response


						
Overall	Huntington	Myrtle	Mountain	Buena Vista	Mt Olive	Irwindale
+115	+131	-88	+35	+3	+22	+12



Ramp Count Deltas – End of 2nd Hour


86

					
Overall	Huntington	Myrtle	Mountain Buena Vista	Mt Olive	Irwindale
+59	+135	+76	-85	+1	-38



Response Evaluation – End of 1st Hour

□ Impact on VMT, VHT and delay, 8 AM → 9 AM



Zones 5-6-7	
VMT:	-143 veh-mi (-0.1%)
VHT:	-98 veh-hrs (-1.1%)
Delay:	-106 veh-hrs (-2.0%)

Zone 4	
VMT:	+336 veh-mi (+0.6%)
VHT:	-40 veh-hrs (-1.0%)
Delay:	-51 veh-hrs (-2.7%)


Zone 5	
VMT:	+386 veh-mi (+0.8%)
VHT:	-90 veh-hrs (-2.2%)
Delay:	-111 veh-hrs (-4.2%)

Zone 6	
VMT:	+145 veh-mi (+0.3%)
VHT:	-49 veh-hrs (-1.3%)
Delay:	-59 veh-hrs (-2.3%)

Zone 7	
VMT:	-436 veh-mi (-0.5%)
VHT:	-17 veh-hrs (-0.3%)
Delay:	-10 veh-hrs (-0.3%)

Response Evaluation – End of 2nd Hour

□ Impact on VMT, VHT and delay, 8 AM → 10 AM



Zones 5-6-7

VMT: +1262 veh-mi (+0.5%)
 VHT: -434 veh-hrs (-2.4%)
 Delay: -465 veh-hrs (-4.0%)

Increased VMT, reduced VHT
 → Reduced congestion

NOTE: Zones overlap

Zone 4

VMT: +1070 veh-mi (+0.9%)
 VHT: +153 veh-hrs (+2.2%)
 Delay: +123 veh-hrs (+3.4%)

Zone 5

VMT: +456 veh-mi (+0.5%)
 VHT: -187 veh-hrs (-2.3%)
 Delay: -204 veh-hrs (-3.9%)

Zone 6

VMT: +327 veh-mi (+0.4%)
 VHT: -246 veh-hrs (-3.2%)
 Delay: -255 veh-hrs (-5.0%)


Zone 7

VMT: +907 veh-mi (+0.5%)
 VHT: -370 veh-hrs (-2.8%)
 Delay: -390 veh-hrs (-4.5%)

Response Evaluation – End of 1st Hour

89

□ Impact on freeway operations, 8 AM → 9 AM



Response Evaluation – End of 2nd Hour

□ Impact on freeway operations, 8 AM → 10 AM

I-210 WB: I-605 → Incident

VMT: -332 veh-mi (-1.1%)
 VHT: +63 veh-hrs (+1.7%)
 Delay: +71 veh-hrs (+2.4%)


VMT / VHT (Avg speed): 8.3 mph → 8.1 mph

Increased VMT, reduced VHT and virtual queue → Reduced congestion

I-210 WB: East of I-605

VMT: +500 veh-mi (+1.2%)
 VHT: -238 veh-hrs (-6.8%)
 Delay: -248 veh-hrs (-8.5%)

VMT / VHT (Avg speed): 10.7 mph → 11.6 mph
 Virtual Queue: -467 veh (-0.4 mile)



*Decreased VMT, increased VHT
 → Increased congestion partly due to measures to flush local traffic*

I-605 NB

VMT: -14 veh-mi (-0.1%)
 VHT: +49 veh-hrs (+3.6%)
 Delay: +50 veh-hrs (+4.6%)

VMT / VHT (Avg speed): 10.1 mph → 9.8 mph

General Observations

91

- **Overall observation:**
 - ▣ Delay Reduction with increased VMT
 - ▣ Queue length decreased
 - ▣ This is at rush hour so this is a difficult environment

- **Significant benefits typically obtained from continuing response after incident has cleared**
 - ▣ Traffic signals along detour kept in operation for 15-30 minutes
 - ▣ Ramp meters at key on-ramps set to green to prevent automatic flow reduction while the freeway queue is being processed

- **Allows traffic on local street to get back quicker on freeway**
 - ▣ Additional delay savings



General Observations

92

- **VMT will often go up in corridor up as vehicles are pushed on longer routes**
- **Use of longer routes will tend to increase VHT**
 - ▣ Objective: Reduce delay significantly to overcome the increase in VHT
- **Freeway delay savings may be eaten up by delay increase on local streets**
- **VHT and delay increases may simply be the result of more vehicles traveling on a section of road**
 - ▣ Need to focus on delay per vehicle
- **VMT and VHT do not measure safety benefits that result from keeping traffic moving better and having shorter queues**
 - ▣ Less impatient drivers → Increased safety?



Same Incident – Different Response

93

- **Strategy: Provide added capacity along Huntington to absorb inflow from Myrtle, Mountain and Mt Olive**
- **Penalize Huntington exit**
- **Does not help left turn onto Huntington**



Response Evaluation – End of 2nd Hour

□ Impact on freeway operations, 8 AM → 10 AM

VMT Increase, reduced VHT, reduce virtual queue → Reduced congestion

I-210 WB: I-605 → Incident


VMT: -191 veh-mi (-0.6%)
 VHT: +51 veh-hrs (+1.4%)
 Delay: +55 veh-hrs (+1.9%)

VMT / VHT (Avg speed): 8.3 mph → 8.1 mph

I-210 WB: East of 605

VMT: +1311 veh-mi (+3.2%)
 VHT: -175 veh-hrs (-4.6%)
 Delay: -202 veh-hrs (-7.0%)

VMT / VHT (Avg speed): 10.7 mph → 11.6 mph
 Virtual Queue: -665 veh (-0.60 mile)



*Decreased VMT, increased VHT
 → Increased congestion partly due to measure to flush local traffic*

I-605 NB

VMT: -331 veh-mi (-2.3%)
 VHT: +116 veh-hrs (+8.4%)
 Delay: +123 veh-hrs (+11.5%)

VMT / VHT (Avg speed): 10.1 mph → 9.1 mph

95

Evaluation Example 2

Same Incident – Different Response


96

- **Same Incident**
- **Different Strategy:**
 - ▣ Provide added capacity along Huntington to absorb inflow from Myrtle, Mountain and Mt Olive
 - ▣ Penalize Huntington exit
 - ▣ Does not help left turn onto Huntington



Incident Response – End of 1st Hour


97




Traffic Congestion

98

- Without response @ 9 AM




- With response @ 9 AM




Traffic Congestion

99

- Without response @ 9:30 AM




- With response @ 9:30 AM




Traffic Congestion

100

- Without response @ 10 AM



- With response @ 10 AM



Ramp Counts – End of 1st Hour

101

60 min into incident
45 min into response

↑
Overall
+90

↓
Huntington
-304

↑
Myrtle
+310

↓
Mountain
-3

↑
Buena Vista
+30


↑
Mt Olive
+55

↑
Irwindale
+2




Ramp Counts – End of 2nd Hour

						
Overall	Huntington	Myrtle	Mountain	Buena Vista	Mt Olive	Irwindale
+201	-447	+634	-92	+33	+275	-202




Response Evaluation – End of 1st Hour

□ Impact on VMT, VHT and delay, 8 AM → 9 AM



Response Evaluation – End of 2nd Hour

□ Impact on VMT, VHT and delay, 8 AM → 10 AM



Zones 5-6-7	
VMT:	+2260 veh-mi (+0.9%)
VHT:	-569 veh-hrs (-3.1%)
Delay:	-634 veh-hrs (-5.5%)

Increased VMT, reduced VHT
→ Reduced congestion

NOTE: Zones overlap

Zone 4	
VMT:	+1288 veh-mi (+1.6%)
VHT:	+173 veh-hrs (+2.6%)
Delay:	+113 veh-hrs (+3.1%)

Zone 5	
VMT:	+1033 veh-mi (+1.1%)
VHT:	-331 veh-hrs (-4.1%)
Delay:	-373 veh-hrs (-7.2%)

Zone 6	
VMT:	+1364 veh-mi (+1.5%)
VHT:	-299 veh-hrs (-4.0%)
Delay:	-344 veh-hrs (-6.7%)

Zone 7	
VMT:	+1722 veh-mi (+0.9%)
VHT:	-439 veh-hrs (-3.3%)
Delay:	-481 veh-hrs (-5.6%)

Response Evaluation – End of 1st Hour

105

□ Impact on freeway operations, 8 AM → 9 AM

I-210 WB – Incident to I-605


VMT: -264 veh-mi (-2.5%)
VHT: +7 veh-hrs (+0.4%)
Delay: +13 veh-hrs (+0.9%)

VMT / VHT (Avg speed): 6.8 mph → 6.7 mph

I-210 WB: East of I-605

VMT: -211 veh-mi (-1.0%)
VHT: -38 veh-hrs (-2.2%)
Delay: -33 veh-hrs (-2.7%)

VMT / VHT (Avg speed): 12.7 mph → 12.9 mph
Virtual Queue: -120 veh (-0.1 mile)



I-605 NB

VMT: -70 veh-mi (-0.9%)
VHT: +23 veh-hrs (+4.0%)
Delay: +25 veh-hrs (+6.1%)

VMT / VHT (Avg speed): 13.2 mph → 12.6 mph

Response Evaluation – End of 2nd Hour


106

□ Impact on freeway operations, 8 AM → 10 AM

VMT Increase, reduced VHT, reduce virtual queue → Reduced congestion

I-210 WB: I-605 → Incident
VMT: -191 veh-mi (-0.6%)
VHT: +51 veh-hrs (+1.4%)
Delay: +55 veh-hrs (+1.9%)
VMT / VHT (Avg speed): 8.3 mph → 8.1 mph

I-210 WB: East of 605
VMT: +1311 veh-mi (+3.2%)
VHT: -175 veh-hrs (-4.6%)
Delay: -202 veh-hrs (-7.0%)
VMT / VHT (Avg speed): 10.7 mph → 11.6 mph
Virtual Queue: -665 veh (-0.60 mile)



Decreased VMT, increased VHT

→ Increased congestion partly due to measure to flush local traffic

I-605 NB
VMT: -331 veh-mi (-2.3%)
VHT: +116 veh-hrs (+8.4%)
Delay: +123 veh-hrs (+11.5%)
VMT / VHT (Avg speed): 10.1 mph → 9.1 mph

**Thank You
and
Next Meeting
(Suggest Tuesday
September 17th at
Monrovia)**

