

Connected Corridors Face-to-Face Meeting

Tuesday, August 28th , 2018 1:30 – 3:30 pm LA County



Aug 28th, 2018

Agenda

- 1:30-2:00 Summary of program Joe
- 2:00-2:30 MOU Mort
- 2:30-2:45 Call for Projects update Parsons
- 2:45-3:25 Before and After Study Tom/SMG
- 3:25-3:30 Closing
 - Next Meeting at Duarte Tuesday October 9th
 - (County, Arcadia, Caltrans, Pasadena, Monrovia, Duarte)



Systems Engineering Next Steps

- **Design Documents** Hardware/Software
- Details of interfaces and implementations
- Building the system

Integration

- Subsystems will come on line this year



Updated Schedule

4 **Production** Launch July 8, 2019 2014 2015 2016 2017 2018 2019 2020 2021 Start 2nd Half 10/1/13 1st Half 2nd Half 1st Half 2nd Half 1st Half 2nd Half 1st Half 12nd Half 1st Half 1st Half 2nd Half 1st Half 2nd Half 1st Half nd Half 1. Project Management 10/1/13 - 6/30/20 2. Outreach & Communications 10/1/13 - 6/30/21 3. Concept Exploration / User ñ. Needs 4. Corridor Preparation 12/2/13 - 6/30/19 5a. AMS - Phase 1 5b. AMS - Phase 2 5c. AMS - Phase 3 1/6/14 - 5/29/15 6/1/15 - 6/30/19 7/1/18 - 6/30/21 6a. SEMP 6b. SEMP Updates 7/2/15 - 6/30/16 1/1/15 - 6/30/15 7. ConOps H. 9/12/14 - 5/20/15 8a. System Requirements 8b. Validation & Verification Plans 4/23/15 - 7/29/16 8/1/16 - 12/31/18 9. Organizational Design 13a. Institutional Design 13b. Institutional Operations 9/1/15 - 12/30/16 1/2/17-6/30/19 7/1/19- 6/30/21 10. Technical Design 7/1/16 - 9/30/18 11. Component Dev – Phase II 11. Component Development 8/01/19 - 6/30/20 8/15/16 - 3/31/19 12. System Integration 6/1/18 - 6/31/19 14. System Deployment 1/1/19 - 6/30/19 17. System Operations and Maintenance 7/8/19 - 6/30/21 15. Training 4/1/19 - 6/30/21 16. Validation and Acceptance 5/1/18 - 12/31/20 18b. Post-Deployment Evaluation 18a. Pre Evaluation 1/1/20 - 6/30/21 1/1/19 - 12/31/19 **19. Migration to Production** 4/1/20 - 6/30/21 19. Lessons /1/21-6/30/2 20. Caltrans Operation



Metro















Signal Flush Plan Summary

- All 670 Recommended Signal Flush Plans Designed, in QA and starting stakeholder review
- □ All major 34 EB routes coded



All major 37 WB routes coded





Signal Plan Review & Approval

Delivered preliminary set of eastbound signal plans

- Pasadena EB Del Mar 6 Plans
- **\square** Arcadia Santa Anita \rightarrow EB Huntington 12 Plans
- **LA** County EB Huntington \rightarrow Mountain 20 Plans
- Caltrans EB Evergreen 24 Plans

QA process

- Simulation of plans in Aimsun
- Inspection of queues, green wave progression, metrics



Communication – Kali to Comment

- Work ongoing to setup connections between Caltrans, Pasadena and LA County
- Should be completed in September according to current schedule



C2C Interface Implementations - Status





COTS (Purple Box) - ICMS

Telegra

Getting VPN setup

Kapsch

- VPN Established
- Development effort is underway
- Network discussions nearing completion

Parsons

Will start next June



TMDD Interfaces to Data Hub

Traffic Control Systems

- TransCore Arcadia and Caltrans
 - Installation in Arcadia has occurred Yes!
 - Will test with Data Hub in September
 - Installation at Caltrans in Sept/Oct
 - Small amount of additional work in process
- McCain Pasadena
 - Working on finalizing the requirements
- Kimley Horn LA County, Monrovia and Duarte
 - We are getting set to review their design

ATMS – Caltrans (CMS Signs, Ramps)

- Initial Release delivered in July
- We are testing out the interface and there will likely be updates needed











Systems Development and Integration

Release 1.1 of Data Interface Specification released for comment

Working on system deployment automation

- Moving the system from the Berkeley Amazon cloud to the Caltrans Amazon cloud
- Security issues are being addressed
- Hired new cloud engineer

Data Hub

- Working on incident pipeline and workflows
- Stabilized Apache Spark

DSS – Response plan generation initial version completed

Simple workflow without error processing



Incident and Response Plan Management

- Incident is Created ICMS (Purple 1) **Box) or ATMS**
- Incident Routed to DSS ICMS 2)
- **Response Plan is Generated DSS** 3)
- **Response Plan is Approved ICMS 4**) or ATMS
- **Response Plan is Executed ICMS** 5)
- **Response Plan Components are** 6) **Performed**:
 - ATMS (Ramps and CMS signs) 1)
 - Traffic Control Systems (Signals) 2)
 - Sign Control System (Arterial 3) Signs)















MOU Mort

Call for Projects Parsons

Agenda

- I-210 CC Arterial Systems Improvement Project
 System Consulting Services Scope
- Status of 9 procurement package
- Project Progress
 - Current Status
 - 30-Day Look Ahead





I-210 CONNECTED CORRIDORS ARTERIAL SYSTEMS IMPROVEMENT PROJECT SYSTEM CONSULTING SERVICES

SCOPE OF WORK

August 28th, 2018



Project Objective

Assist Caltrans D7 to manage and coordinate the execution of the 9 arterial ITS improvement projects

#	Package Description	Contract #	Contract Status
1	Bluetooth – Iteris Velocity	07A4470	Awarded
2	Bluetooth – BlueToad	07A4477	Awarded
3	New Controller Cabinets	07A4478	To be Re-advertised
4	Communication Upgrades	07A4479	Awarded.
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	Awarded
6	Video Detection System	07A4481	Awarded
7	Data Communication Module and Video Detection Software Upgrade	07A4469	Being Re-advertised
8	Advanced Traveler Information Systems	N/A	To be advertised
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	Awarded





SGVCOG Foothill Transit

Project Area

19

#	Package Description	Contract #	Metro & Caltrans	City of Pasadena	City of Arcadia	City of Monrovia	City of Duarte	LA County
1	Bluetooth – Iteris Velocity	07A4470	\checkmark		\checkmark			
2	Bluetooth – BlueToad	07A4477	\checkmark	\checkmark		\checkmark	\checkmark	\checkmark
3	New Controller Cabinets	07A4478	\checkmark	\checkmark	\checkmark			
4	Communication Upgrades	07A4479	\checkmark		\checkmark	\checkmark	\checkmark	\checkmark
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	\checkmark	\checkmark	\checkmark	\checkmark		\checkmark
6	Video Detection System	07A4481	\checkmark	\checkmark	\checkmark	\checkmark		\checkmark
7	Data Communication Module and Video Detection Software Upgrade	07A4469	\checkmark	\checkmark	\checkmark	\checkmark	\checkmark	\checkmark
8	Advanced Traveler Information Systems	N/A		\checkmark	\checkmark		\checkmark	\checkmark
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	\checkmark					











Project Area (cont.)





PATH

SGVCOG

Foothill Transit



UPDATE ON

PACKAGES 1-9

August 28th, 2018



Update on 9 Packages

22

Pkg. #	Package Name	Contract #	Project Status
1	Bluetooth – Iteris Velocity	07A4470	 NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Submittal Approved
2	Bluetooth — BlueToad	07A4477	 NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Server Specs (in Virtual Machine Environment) approved by LACPW; Preparing Submittal
3	New Controller Cabinets	07A4478	 Disqualified: Bids came above the SB limit (314k). Procurement Package to be revised per Stakeholder comments on Pkg. 5 To be re-advertised
4	Communication Upgrades	07A4479	 NTP: 7/13/2018 Kick-off Meeting: 7/30/2018 Submittal under Review (due 9/3/18)











Update on 9 Packages (cont.)

Pkg. #	Package Name	Contract #	Project Status
5	Firmware/Timing Plan Updates/Controller Upgrades	07A4480	 NTP: 7/17/2018 Kick-off Meeting: 7/30/2018 Submittal Review Comments under Consolidation & Clarification
6	Video Detection System	07A4481	 NTP: 7/10/2018 Kick-off Meeting: 7/30/2018 Submittal being revised per stakeholder comments and to be re-submitted
7	Data Communication Module and Video Detection Software Upgrade	07A4469	 Disqualified: Bids came above the SB limit (314k). To be re-advertised
8	Advanced Traveler Information Systems	N/A	To be encumbered and advertised
9	Environmental Stations with Air Quality Sensors and Open Data Systems (ODS)	07A4388	 NTP: 6/29/2018 Kick-off Meeting: 7/12/2018 Coordinating with LARTMC on the comm. access Coordinating with Caltrans, Parsons, & PATH to get real-time data in TMDD format to feed Open Data System
	Gatrans-	Metro	

Metro

23



PROJECT PROGRESS

August 28th, 2018



Current Status

Stakeholder Outreach and Coordination

- Stakeholder Coordination Guide Document (draft completed)
 - Reviewed by Caltrans
 - Distributed to Stakeholders for Verification & Approval
 - To be distributed to Contractors
- Continuously Support Coordination
 - Track Action Items
 - Coordination
 - Among multiple projects
 - Among Stakeholders
 - Between Stakeholders and Contractors



Current Status

Service Contract Management

- Collect project Baseline (Schedule, Risk)
- Track Project Progress & Action Items
- Manage Project Issues
 - Support Resolution
 - Status Tracking
- Support Coordination
 - Among multiple projects
 - Between Stakeholders and Contractors



30-Day Look Ahead

- Distribute Stakeholder Coordination Guide Document to Contractors
- Support contractors to schedule site investigation and get permit
- Submit August 2018 Project Progress Report
- Collect and Distribute master schedule when it is ready
- Next Project Monthly Status Meeting
 - Wednesday, September 19, 2018; 10:30 AM 11:00 AM; via Webinar (invitation sent)



Thank You and Questions?

August 28th, 2018

Before and After Study Tom/SMG

I-210 Connected Corridors

Before/After Evaluation

August 28, 2018



Framework

Assumptions

- Facilities to Evaluate
- State Conditions to Evaluate
- Key Strategies
- Available Data Sources

Performance Measures

Recommended Measures

Data Collection

Manual data collection (counts, travel time runs, field observations)











Facilities

>I-210 corridor integrated facilities to evaluate include:

- I-210 freeway and ramps (by city boundary segments)
- Key parallel arterials & connecting arterials (by city segments)
- Key intersections (by city boundary locations)



State Conditions

State conditions analysis

- Recurrent congestion analysis
- Non-recurrent congestion (collective) analysis
 - Non-planned events (incidents)
 - Planned events (from maintenance, construction)
- Specific incident analysis



Operational Scenarios

Possible Incident Scenarios (Types)

- Scenario 1: Major Incident on Freeway (All Lanes Blocked)
- Scenario 2: Moderate Incident on Freeway (Partial Lane Closure)
- Scenario 3: Major Incident on Arterial (All Lanes Blocked)
- Scenario 4: Moderate Incident on Arterial (Partial Lane Closure)
- Scenario 5: Major Incident on Arterial Intersection (I/S Blocked)
- Scenario 6: Moderate Incident on Arterial I/S (Partial I/S Closure)
- Scenario 7: Incident on Freeway On-Ramp
- Scenario 8: Incident on Freeway Off-Ramp



Strategies

Key strategies:

- Recurrent Congestion (excess demand caused)
 - Freeway Adaptive Ramp Metering
 - En-Route Messaging and Traveler Information (?)
 - Arterial Coordinated Signal Operations (?)
- Non-Recurrent Congestion (incident caused)
 - Incident Response Planning
 - Advisory Diversion Management and Rerouting
 - Construction/Maintenance Closure/Site Management (?)



Data Sources

Data Sources

- Detectors (before & after)
 - Caltrans Freeway PeMS (or ATMS) freeway & all ramps
 - Arterial intersection signal detection
 - Arterial segment speed/occupancy detection
 - Arterial Bluetooth readers (travel time)
- Manual (before & after)
 - Arterial link tube and I/S turning movement counts (before & after)
 - $_{\circ}$ select locations where detection is not available
 - INRIX crowd sourcing data (before & after)



Performance Measures

Suggested Performance Measures:

- Traffic Flow (Volumes)
- Travel Times
- Ramp Queues
- Freeway Speeds
- Delay
- Vehicle Miles Traveled (VMT)
- Vehicle Hours Traveled (VHT)
- Travel Time Variability
- Congestion Period (Peak Period Hours)
- Level of Service (Intersections)
- Mainline Incident Congestion Queue Dissipation Rate















1. Demand Measures

- Total freeway Vehicle Miles Traveled (VMT)
 - From mainline detectors
 - Need to agree to definition of peak periods (6am-10am and 3pm to 7pm suggested)
- Traffic **volumes** on arterial segments
 - At select locations where we have good detection data



2. Mobility Measures

- Total freeway vehicle hours **delay**
 - Need to agree on reference speed (60 mph or 35 mph, or both)
- Average travel time
 - Bluetooth and detection data
 - INRIX data
 - Sample probe vehicle runs/KITS mobile for validation



Mobility Measures 2.

- On-ramp **delays**
 - Requires visual data collection (possibly video at select locations)
 - Need to agree on locations
 - Need ramp volumes (from detection) to document any changes
- **Reliability Measure** (need large data sample) 3.
 - Freeway travel time variability
 - Arterial travel time variability
 - **INRIX** data













4. Other Measures

- Extent and duration of queuing at freeway bottlenecks
 - Need agreement on bottlenecks and bottleneck locations
 - Use detection if have agreement on locations







Why "significant" non-recurrent congestion is proposed







Why "significant" non-recurrent congestion is proposed

M

Metro

Not many collision-free days

No incident-free days



CALIFORNIA

sevcoe

Foothill Transit

1. Mobility Measures

- Extent of congestion on freeway as a result of incident
 - total delay and travel time and take total VMT into consideration (given that this measure is very difficult to compute as it has to be estimated and compared against "normal conditions)
- Changes in traffic conditions on arterials as a result of incident
 - Volumes
 - Speeds
 - Travel times



2. Traveler Behavior

- Extent of diversion of traffic from freeway as a result of incident
 - Volumes at off-ramps, on-ramps, and arterials
 - Detection data



3. Safety Measures

- Crash statistics (difficult due to delay in data availability)
 - This measure will tell us if the various strategies reduced crashes
 - CHP CAD; Metro FSP records
 - SWTRS after 6-12 months
 - TASAS only for before conditions only;
- Frequency, type, and severity of primary and secondary incidents
 - CHP CAD; Metro FSP records
 - SWTRS after 6 months;
 - TASAS only for before conditions only







- □ Assessing impacts of the ICM on specific non-recurrent congestion
 - Few collisions are the same a before and after for specific types of collisions may not be possible
 - Assess to extent possible based on data samples collected
 - Rate of queue dissipation evaluation:
 - This measure would determine whether the I-210 Connected Corridors operations and its response plans (with integrated and coordinated arterial route signal timing modifications with traveler information) had an impact to the rate of reduction in the incident-caused congestion queuing and to the increase in the productivity flow rates through the affected diversion off-ramps and arterials.



- This would indicate that the amount and the impact of congestion (e.g., queue length and length of time of the queue presence) on the freeway is reduced.
- This would also indicate that the increased productivity flow through the offramps and arterials would results in reduced impact (e.g., keeping more of the diverted traffic along the preferred arterials and reducing the total length of time diverted traffic is on the arterials) on the local facilities.
- Data collection approach:
 - Identify after condition ICM operations impacted incident(s)
 - Identify type, location, direction, season, day of week, time of day
 - Determine average rate of queue dissipation and hourly impacted offramp flow
 - Determine average hourly flow along ICM operated arterials



- Data collection approach (cont.):
 - Identify most similar representative before condition incidents for comparison
 - Note since we are measuring only the rate of change and the rate of flow (and not absolute quantity totals), incidents do not necessarily need to match exactly. Similar in type, in reasonably close proximity location (e.g, using the same bypass arterials), in same direction, in reasonably similar time-frame may be enough.
 - Identify type, location, direction, season, day of week, time of day
 - Determine average rate of queue dissipation and hourly flow of the same off-ramps as after condition
 - Determine average hourly flow along the same arterials as after condition



- Data collection approach (cont.):
 - Use freeway PeMS data for incident-caused congestion queue dissipation (speed contour plots) and impacted off-ramps hourly flows
 - Use the I-210 Connected Corridors arterial detection data for the impacted arterials hourly flows









Date	Description			
8/23/2018 8:35	[2] #1LN , STALLED WHI PU			
8/23/2018 8:36 [1] 4 VEH TC - BLOCKING #1 and #2 LNS				
8/23/2018 8:36 [1] WHI CHEV CAMARO VS CD				
8/23/2018 8:36	8 8:36 [4] [Appended, 08:37:40] [1] 2 VEH TC BLKING #1 LANE			
8/23/2018 8:36	[31] [Appended, 08:58:16] [1] WHI CHEV CAMARO VS CD			
8/23/2018 8:36	18 8:36 [30] [Appended, 08:58:16] [4] [Appended, 08:37:40] [1] 2 VEH TC BLKING #1 LANE			
8/23/2018 8:37	[5] [Appended, 08:37:59] [2] 2ND TC - 2-3 VEHS BEHIND THIS TC			
8/23/2018 8:37	L8 8:37 [4] [Appended, 08:37:59] [1] PER RP - 2 SEP TC - 5-6 VEHS BLKG #2-3-4 LNS			
8/23/2018 8:37	[8] [Notification] [CHP]-SV - PLT 70188F1 - WHI/BLK PK TRK - LEAVING THE SCENE - POSS INJURIES 0- 1179 [Shared]			
8/23/2018 8:37	18 8:37 [35] [Appended, 08:58:16] [8] [Notification] [CHP]-SV - PLT 70188F1 - WHI/BLK PK TRK - LEAVING THE SCENE - POSS INJURIES 0- 1179 [Shared]			
8/23/2018 8:38	[8] 1039 LACOFD OP # 84 - COPIES INFO [Shared]			
8/23/2018 8:38	3 [10] PLT RTNS CLR 05 GMC VN O/O TUJUNGA - SV LS PULLING OVER EB 210 TO SB 605 PROB DISABLED FROM TC [Shared]			
8/23/2018 8:38	3/2018 8:38 [37] [Appended, 08:58:16] [10] PLT RTNS CLR 05 GMC VN O/O TUJUNGA - S LS PULLING OVER EB 210 TO SB 605 PROB DISABLED FROM TC [Shared]			
8/23/2018 9:56	[63] TASK .841 SILA/TMCLA/CTLA/LILA,SIGALERT UPDATE - HOV AND #1 LN ARE NOW OPEN [Shared]			
8/23/2018 9:56	[62] [FSP] has closed their incident [180823LAFSP00069]			
8/23/2018 9:57	[64] ^TMC COPIES SIGALERT UPDATE - 1039 MEDIA [Shared]			
8/23/2018 10:01	[65] [Notification] [CHP]-PLS CONFIRM - #2 IS ONLY LN BLKD? THANKSNN			
8/23/2018 10:08				
8/23/2018 10:09				









Metro

PATH

Foothill Transit

Aggregated Speed (mph) for I210-E (45% Observed) Thu 08/23/2018 06:00-18:59 Traffic Flows from Left to Right



Aggregated Speed (mph) for I210-E (45% Observed) Thu 08/23/2018 06:00-18:59 Traffic Flows from Left to Right

0

Framework

Before evaluation

Spring 2019 (Feb to Mid-Mar or May)

After evaluation

Spring 2020



Thank You and **Next Meeting** (Suggest October 9th at **Duarte**)